

2005 Discus Seismic Survey

BEACH PETROLEUM LIMITED



Final Operations Report

PEL 95 & PEL 107 – South Australia

Cooper Basin

February 2006

Compiled by

D C Roberts for

Beach Petroleum Ltd.

A.B.N. 20 007 617 969
Level 1, 25 Conyngham Street,
GLENSIDE S.A. 5065
GPO Box 175,
ADELAIDE S.A. 5001



TABLE OF CONTENTS

| | Page No. |
|--|----------|
| 1.0 INTRODUCTION | 4 |
| 2.0 FIELD OPERATIONS | 6 |
| 2.1 Location | 6 |
| 2.2 Permitting..... | 7 |
| 2.3 Cultural Heritage Clearance..... | 7 |
| 2.4 Line Preparation & Survey | 8 |
| 2.5 Environment..... | 8 |
| 2.6 Health and Safety..... | 9 |
| 2.7 Recording Operations | 10 |
| 2.8 LVL Acquisition | 11 |
| 2.9 Rehabilitation and de-permitting | 11 |
| 3.0 DATA PROCESSING | 12 |
| 3.1 Processing tests | 12 |
| 3.2 Processing sequence..... | 12 |
| 3.3 Static corrections..... | 12 |
| 3.4 Archived data | 12 |
| 4.0 CONCLUSIONS & RECOMMENDATIONS..... | 13 |

TABLE OF ATTACHMENTS

LIST OF FIGURES

| | |
|----------|---------------------------|
| Figure 1 | Regional location |
| Figure 2 | Line location map PEL 95 |
| Figure 2 | Line location map PEL 107 |

LIST OF TABLES

| | |
|---------|--------------------------------------|
| Table 1 | Line Statistics |
| Table 2 | Contractors |
| Table 3 | Processing/Reprocessing list PEL 95 |
| Table 4 | Processing/Reprocessing list PEL 107 |
| Table 5 | Control Station locations |
| Table 6 | Acquisition Parameters |
| Table 7 | Processing Sequence |
| Table 8 | Uphole listing |
| Table 9 | Field tape listing |

LIST OF APPENDICES

| | |
|------------------|---|
| Appendix 1 | Field Supervision Report (B Beer) |
| Appendix 2 | Acquisition Contractor Report (Terrex Seismic) |
| Appendix 3a & 3b | Survey Contractor Report (DSS) (PEL 95 & PEL 107) |
| Appendix 4 | Data Processing Report (Fugro) |
| Appendix 5 | Environmental Monitoring Report |

Note these Appendices are not included in printed form but are included as PDF files on the attached CD version of the full Final Report.

| LIST OF ENCLOSURES (Pocket) | | SCALE |
|------------------------------------|-------------------------------------|--------------|
| Enclosure 1 | Base Map for survey lines (PEL 95) | 1:100,000 |
| Enclosure 2 | Base Map for survey lines (PEL 107) | 1:100,000 |

2005 Discus SEISMIC SURVEY – CD CONTENTS

Discus Seismic Survey Final Report (PDF)

- Appendix 1 Field Supervision Report (Bruce Beer)
- Appendix 2 Acquisition Operations Report (Terrex Seismic)
- Appendix 3a & 3b Survey Report (DSS) (PEL 95 & PEL 107)
- Appendix 4 Processing Report (Fugro)
- Appendix 5 Environmental Report (B Beer)

Discus Seismic Survey Support Data

- Final Velocities
- Final Statics
- Navigation data
- Observer Logs
- Tape Listing
- Upholes

1.0 INTRODUCTION

The 2005 Discuss Seismic Survey in the Cooper Basin in South Australia recorded 14 lines totalling 138 kilometres of new seismic data in PEL 95 & PEL 107 commencing on 12th October 2005 and ending on 21st October 2005. 260 kilometres of earlier vintage seismic data (29 lines) were reprocessed with the new data. 102 new upholes were drilled for the purpose of low velocity layer (LVL) measurement and refraction static calibration of the new lines.

The primary objectives of the survey and reprocessing were to mature to prospect status leads in each of the permit areas and to enhance the regional seismic framework in order to locate additional leads for future refinement.

Work Area Clearance (WAC) processes preceded the survey, conducted by representatives of the Yandruwandha-Yawarrawarrka Native Title Claimant Group for PEL 95 and Dieri Aboriginal Corporation Native Title Claimant Group for PEL 107. The groups were accompanied by their appointed technical experts who prepared reports on the clearance results. This led to several sensitive sites being avoided by shifting the line positions locally.

The participants in the Joint Ventures at the time of the survey were as follows:

| | |
|----------------------------------|----------|
| PEL 95 | % |
| Beach Petroleum Limited | 50 |
| Magellan Petroleum (NT) Pty. Ltd | 50 |
| PEL 107 | % |
| Beach Petroleum Limited | 40 |
| Great Artesian Oil & Gas Limited | 60 |

Table 1 Survey Statistics

| | PEL 95 | PEL 107 | Total |
|--------------------|---------------------------|---------------------------|---------------------------|
| No of lines | 5 | 9 | 14 |
| Line No Range | BC05-48 to 52 | BC05-53 to 61 | BC05-48 to 61 |
| Line length | 66.3 km | 72 km | 138.3 km |
| No upholes | 39 | 63 | 102 |
| Average hole depth | 75.4 m | 40.5 | 53.8 m |
| Holes per day | 3.5 | 7 | 4.25 |
| Reprocessing Lines | 14 | 15 | 29 |
| Reprocessing km | 136 km | 124 km | 260 km |
| Start Date | 12 th Oct 2005 | 18 th Oct 2005 | 12 th Oct 2005 |
| End Date | 15 th Oct 2005 | 21 st Oct 2005 | 21 st Oct 2005 |
| Average km/day | 16.6 | 18 | 17.25 |
| Average km/rec hr | 3.19 | 3.46 | 3.34 |

Bruce Beer provided the field supervision for the full project. The Field Supervision Report (Appendix 1) provides a detailed history and database with photographs for all aspects of the field operations. The data acquisition contract was awarded to Terrex Seismic of Perth, Western Australia. The Contractor's Seismic Data Acquisition report is in Appendix 2. Dynamic Satellite Surveys were the surveying contractor for this project and the full Contractor's Survey Report is in Appendix 3 (2 Parts). The data processing and reprocessing was awarded to Fugro Seismic Imaging in Perth, Western Australia and the Data Processing Report is in Appendix 4. Velocity Data (Queensland) recorded the upholes for the survey.


The contracting groups involved in the survey are summarised in Table 2

Table 2 Contractors

| Operation | Contractor | Report |
|-------------------|---------------------------|------------------|
| Field supervision | Bruce Beer | Appendix 1 |
| Data acquisition | Terrex Seismic | Appendix 2 |
| Line preparation | Terrex Contracting | |
| Survey | Dynamic Satellite Surveys | Appendix 3a & 3b |
| Uphole drilling | Daly Drilling Co | |
| Uphole recording | Velocity Data | |
| Data processing | Fugro Seismic Imaging | Appendix 4 |


The following sections provide a summary of the acquisition and processing of the survey.

Cooper Basin SA



1:1200000
0 12 24 36 48 60
KILOMETRES

UNIVERSAL TRANSVERSE MERCATOR PROJECTION
G.R.S. 1980 SPHEROID
CENTRAL MERIDIAN 141 00 00 E

| | | |
|---|------------------------|----------|
|  Beach Petroleum Ltd | | |
| 2005 Discus Seismic Survey PEL 95 & PEL 107 Figure 1 | | |
| Scale: 1:1200000 | Date: January 30, 2006 | Encl No: |
| Contour Interval: | Author: | |
| Map File: | | |

PEL 95 Discus 2005 Seismic




Figure 2

2005 PEL 107 Discus SS

356000M E 360000M E 370000M E 380000M E 382500M E

28 05 00 S 28 05 00 S 28 10 00 S 28 10 00 S

average height of sand ridges 18 metres

RESTRICTED ACCESS AREA

NUMEROUS PETROLEUM WELLS

PRIVATE ROADS AND TRACKS

Sturt Oil Field

Taloola Oil Field

Spencer V Gas W

Cheltenham

Nealyon

Sturt 1

Sturt East 1

Lake Hope 1

Malgoona 1

Goolwa 1

Spencer V 1

Spencer V 2

Spencer V 3

Spencer V 4

Spencer V 5

Spencer V 6

Spencer V 7

Spencer V 8

Spencer V 9

Spencer V 10

Spencer V 11

Spencer V 12

Spencer V 13

Spencer V 14

Spencer V 15

Spencer V 16

Spencer V 17

Spencer V 18

Spencer V 19

Spencer V 20

Spencer V 21

Spencer V 22

Spencer V 23

Spencer V 24

Spencer V 25

Spencer V 26

Spencer V 27

Spencer V 28

Spencer V 29

Spencer V 30

Spencer V 31

Spencer V 32

Spencer V 33

Spencer V 34

Spencer V 35

Spencer V 36

Spencer V 37

Spencer V 38

Spencer V 39

Spencer V 40

Spencer V 41

Spencer V 42

Spencer V 43

Spencer V 44

Spencer V 45

Spencer V 46

Spencer V 47

Spencer V 48

Spencer V 49

Spencer V 50

Spencer V 51

Spencer V 52

Spencer V 53

Spencer V 54

Spencer V 55

Spencer V 56

Spencer V 57

Spencer V 58

Spencer V 59

Spencer V 60

Spencer V 61

Spencer V 62

Spencer V 63

Spencer V 64

Spencer V 65

Spencer V 66

Spencer V 67

Spencer V 68

Spencer V 69

Spencer V 70

Spencer V 71

Spencer V 72

Spencer V 73

Spencer V 74

Spencer V 75

Spencer V 76

Spencer V 77

Spencer V 78

Spencer V 79

Spencer V 80

Spencer V 81

Spencer V 82

Spencer V 83

Spencer V 84

Spencer V 85

Spencer V 86

Spencer V 87

Spencer V 88

Spencer V 89

Spencer V 90

Spencer V 91

Spencer V 92

Spencer V 93

Spencer V 94

Spencer V 95

Spencer V 96

Spencer V 97

Spencer V 98

Spencer V 99

Spencer V 100

Spencer V 101

Spencer V 102

Spencer V 103

Spencer V 104

Spencer V 105

Spencer V 106

Spencer V 107

Spencer V 108

Spencer V 109

Spencer V 110

Spencer V 111

Spencer V 112

Spencer V 113

Spencer V 114

Spencer V 115

Spencer V 116

Spencer V 117

Spencer V 118

Spencer V 119

Spencer V 120

Spencer V 121

Spencer V 122

Spencer V 123

Spencer V 124

Spencer V 125

Spencer V 126

Spencer V 127

Spencer V 128

Spencer V 129

Spencer V 130

Spencer V 131

Spencer V 132

Spencer V 133

Spencer V 134

Spencer V 135

Spencer V 136

Spencer V 137

Spencer V 138

Spencer V 139

Spencer V 140

Spencer V 141

Spencer V 142

Spencer V 143

Spencer V 144

Spencer V 145

Spencer V 146

Spencer V 147

Spencer V 148

Spencer V 149

Spencer V 150

Spencer V 151

Spencer V 152

Spencer V 153

Spencer V 154

Spencer V 155

Spencer V 156

Spencer V 157

Spencer V 158

Spencer V 159

Spencer V 160

Spencer V 161

Spencer V 162

Spencer V 163

Spencer V 164

Spencer V 165

Spencer V 166

Spencer V 167

Spencer V 168

Spencer V 169

Spencer V 170

Spencer V 171

Spencer V 172

Spencer V 173

Spencer V 174

Spencer V 175

Spencer V 176

Spencer V 177

Spencer V 178

Spencer V 179

Spencer V 180

Spencer V 181

Spencer V 182

Spencer V 183

Spencer V 184

Spencer V 185

Spencer V 186

Spencer V 187

Spencer V 188

Spencer V 189

Spencer V 190

Spencer V 191

Spencer V 192

Spencer V 193

Spencer V 194

Spencer V 195

Spencer V 196

Spencer V 197

Spencer V 198

Spencer V 199

Spencer V 200

Spencer V 201

Spencer V 202

Spencer V 203

Spencer V 204

Spencer V 205

Spencer V 206

Spencer V 207

Spencer V 208

Spencer V 209

Spencer V 210

Spencer V 211

Spencer V 212

Spencer V 213

Spencer V 214

Spencer V 215

Spencer V 216

Spencer V 217

Spencer V 218

Spencer V 219

Spencer V 220

Spencer V 221

Spencer V 222

Spencer V 223

Spencer V 224

Spencer V 225

Spencer V 226

Spencer V 227

Spencer V 228

Spencer V 229

Spencer V 230

Spencer V 231

Spencer V 232

Spencer V 233

Spencer V 234

Spencer V 235

Spencer V 236

Spencer V 237

Spencer V 238

Spencer V 239

Spencer V 240

Spencer V 241

Spencer V 242

Spencer V 243

Spencer V 244

Spencer V 245

Spencer V 246

Spencer V 247

Spencer V 248

Spencer V 249

Spencer V 250

Spencer V 251

Spencer V 252

Spencer V 253

Spencer V 254

Spencer V 255

Spencer V 256

Spencer V 257

Spencer V 258

Spencer V 259

Spencer V 260

Spencer V 261

Spencer V 262

Spencer V 263

Spencer V 264

Spencer V 265

Spencer V 266

Spencer V 267

Spencer V 268

Spencer V 269

Spencer V 270

Spencer V 271

Spencer V 272

Spencer V 273

Spencer V 274

Spencer V 275

Spencer V 276

Spencer V 277

Spencer V 278

Spencer V 279

Spencer V 280

Spencer V 281

Spencer V 282

Spencer V 283

Spencer V 284

Spencer V 285

Spencer V 286

Spencer V 287

Spencer V 288

Spencer V 289

Figure 3

2.0 FIELD OPERATIONS

2.1 Location

The PEL 95 program was located in sand dune terrain approximately 80 km south east of Moomba. The PEL 107 program was located in sand dune terrain approximately 40 km west of Moomba within the Cooper Basin South Australia. Figure 1 shows the regional location of the Discus Seismic Survey and Figures 2 & 3 shows the line location maps. Tables 3 & 4 list the new lines and the lines selected for reprocessing.

Table 3 New and Reprocessed Lines PEL 95

| New Lines | | | Reprocessed Lines | | |
|--------------|---------|-------------|-------------------|---------|--------------|
| Line | Range | Length | Line | Range | Length |
| BC05-48 | 200-389 | 7.1 | 76-JGG | 100-233 | 20.1 |
| BC05-49 | 200-659 | 17.3 | 76-JGJ | 100-232 | 20.0 |
| BC05-50 | 200-445 | 9.2 | 81-KWA | 100-195 | 7.2 |
| BC05-51 | 200-666 | 17.5 | 81-KWH | 100-183 | 6.3 |
| BC05-52 | 200-611 | 15.5 | 85-XTY | 200-388 | 7.1 |
| | | | 85-XTZ | 200-398 | 7.5 |
| | | | 85-XWA | 200-538 | 12.7 |
| | | | 85-XWF | 299-464 | 9.9 |
| | | | 85-XWG | 200-402 | 7.6 |
| | | | 85-XWH | 200-404 | 7.7 |
| | | | 87-ARK | 200-360 | 6.0 |
| | | | 87-ARL | 200-400 | 7.5 |
| | | | 87-ARM | 200-360 | 6.0 |
| | | | 88-BKA | 200-516 | 11.9 |
| Total | | 66.6 | Total | | 137.6 |

Table 4 New and Reprocessed Lines PEL 107

| New Lines | | | Reprocessed Lines | | |
|--------------|---------|-------------|-------------------|-----------|--------------|
| Line | Range | Length | Line | Range | Length |
| BC05-53 | 200-388 | 7.1 | 81-KRH | 100-250 | 7.5 |
| BC05-54 | 200-389 | 7.1 | 84-XAC | 1400-1956 | 22.8 |
| BC05-55 | 200-389 | 7.1 | 85-XQJ | 950-1126 | 8.5 |
| BC05-56 | 200-465 | 10.0 | 85-XQR | 200-400 | 9.4 |
| BC05-57 | 200-379 | 6.8 | 87-BCM | 200-440 | 9.0 |
| BC05-58 | 200-384 | 6.9 | 88-BPW | 200-340 | 7.2 |
| BC05-59 | 200-569 | 13.9 | 89-BZK | 540-708 | 8.2 |
| BC05-60 | 200-391 | 7.2 | 90-CRQ | 200-368 | 6.3 |
| BC05-61 | 200-366 | 6.3 | 90-CRR | 200-428 | 8.6 |
| | | | 91-CXK | 200-330 | 7.2 |
| | | | 91-DDE | 200-496 | 11.1 |
| | | | 95-FQE | 200-468 | 10.1 |
| | | | 95-FQF | 200-415 | 10.4 |
| | | | 95-FQG | 200-415 | 10.4 |
| Total | | 72.4 | Total | | 136.8 |

2.2 Permitting

PIRSA was notified about the survey 5th August for PEL 95 and 31st August for PEL 107. PEL 95 lines were located within the Bollards Lagoon and Merty Merty pastoral leases and both of these properties were provided with Notices of Entry for the survey work. Santos as operator of adjacent PPLs and as provider of the local road access network was also provided with a Notice of Entry. The Yandruwandha-Yawarrawarrka Native Title Claimant Group (YY) for PEL 95 and The Dieri Aboriginal Corporation (Dieri) for PEL 107 and Aboriginal Legal rights Movement were advised of the survey with a Notice of Entry. The Dieri and YY groups were also consulted for the Cultural Heritage Clearance (next section).

2.3 Cultural Heritage Clearance

The PEL 95 and PEL 107 Joint Ventures have ancillary agreements with the Dieri and YY groups who are the Native Title claimants over various portions of the survey area (Figure 1) and under that agreement consultation and field inspection of proposed line locations are required prior to conducting any fieldwork.

Yandruwandha-Yawarrawarrka Work Area Clearance 1 in PEL 95

A Clearance Request for PEL 95 was sent to the YY legal representative and a field inspection was conducted 15-16 August 2005. The Work Area Clearance (WAC) was coordinated by the archaeologist from Australian Heritage Services.

Yandruwandha-Yawarrawarrka Representatives –

Male: I Bulsey, C Kerwin

Female: F Nicholls, A Patterson, B Sinclair

- Technical specialist – Sean Freeman
- Beach Representative – Bill Hedditch

Dieri Work Area Clearance in PEL 107

A Clearance Request for PEL 107 was sent to the Dieri legal representative and field site visit was conducted from 19th September 2005.

The work area clearance party consisted of the following 7 persons

- Dieri Representatives –
 - Male: David Mungeranie, Kenneth Dawson
 - Female: Sylvie Landers, Irene Kemp
- Technical specialists – J Scott, T Cuthbertson
- Beach Representative – B Hedditch

Inspection and survey of seismic lines was carried out in two or three 4WD vehicles equipped with UHF radios for communications. The lead vehicle was equipped with onboard navigational equipment consisting of a GPS unit coupled with a laptop computer. This equipment traced and recorded the team's position in relation to the terrain and the proposed seismic lines. The specialists documented the clearance process with field notes, photographs and handheld GPS units.

Because of safety considerations, difficult terrain and time constraints it was not always possible to inspect the entire length of each proposed seismic line. Rather the inspection process involved driving as much of the line as seemed safe and sensible with particular priority given to inspecting areas identified by the clearance team as likely to be significant. The field inspection was followed by a report from the technical specialists detailing the clearances and specific exclusions. The lines were cleared with a limited number of specified deviations.

2.4 Line Preparation & Survey

Line preparation was subcontracted through Terrex Seismic to Terrex Contracting (TC) of Toowoomba, Queensland. TC provided a camp, two Komatsu D65 dozers and a Cat 12G grader. Surveying was sub-contracted to Dynamic Satellite Surveys (DSS) of Yeppoon in Queensland using Novatel GPS equipment. Line preparation work began on 28th September and was completed on 4th October 2005. A total of 138 km of 2D seismic line was prepared.

Table 5 lists the Control Station locations established.

Table 5 Permanent Marker locations

| Line | Station | Easting | Northing | Height | Comments |
|----------------|---------|-----------|------------|--------|-----------|
| PEL 95 | | | | | |
| BC05-50 | 436 | 484723.96 | 6835749.68 | 75.38 | EMP1/PM1 |
| PEL 107 | | | | | |
| BC05-56 | 433 | 381386.33 | 6888615.88 | 25.14 | EMP02/PM2 |
| BC05-59 | 429+24 | 366272.84 | 6891363.61 | 22.51 | EMP03/PM3 |

Each dozer was equipped by DSS with a GPS receiver containing the coordinates of each line including bend points and heritage no-go zones. Information on the survey methods and geodetic and geophysical datum employed is in the Contractors Survey Report (Appendix 3a & 3b)

2.5 Environment

The 2005 Discus Seismic Survey was conducted under a “Statement of Environmental Objectives” (SEO) published by PIRSA, which provided objectives and measurements for preparation and use of seismic lines in order to minimise impact and maximise rehabilitation. The dozer operators and surveyors were all competent in the techniques required to meet these objectives.

The terrain in the PEL 95 Discus Seismic Survey consisted mostly of sand dunes with a north-south orientation with an average height of 10 metres above the swales. The swales were wide and had sandy terrain. The Moomba to Sydney pipeline passed through the northern sector of the program. There was only one crossing point for this. The access track along the southern side was off limits to the crew so TC cut a separate access further south. VPs were placed no closer than 50m from the pipeline.

The PEL 107 terrain consisted of sand dunes that were north south trending and up to 20m above the swales. The Tantana to Gidgealpa surface oil pipeline passed through the eastern grid so an earth ramp was built over it under the supervision of a Santos field operator.

Comprehensive environmental guidelines on the preparation of lines were provided in written form and in inductions and were followed by the various crews. The major points stressed were.

- Weave lines to break the line of sight;
- Minimise dune cuts;
- Store sand from dune cuts on dune flanks and avoid “ramping”
- Minimise blade work in dune swales;
- Where blade-work is necessary, ensure that the windrows are flattened;
- Place doglegs at road and track crossings and try to avoid blade-work within 50m of road crossings;
- Report and avoid any aboriginal artefacts found;
- Spread drill cuttings so as not to create a “pile”.
- Ensure that no litter is on the lines;

- Ensure that all gates are closed and drop gates reinstated;
- Report any fence wire breakages immediately and make sure that fences are stock-proof.

An environmental report for this area has been written and submitted to PIRSA. This is attached as Appendix 5 and contains EMP report and GAS audit reports.

2.6 Health and Safety

Safety received a high priority from Beach Petroleum, Terrex Seismic and all sub-contractors during this survey. An induction was held prior to the start of line preparation and again before the start of recording. An induction for the drill crew was given by Bruce Beer who also gave inductions to all new crewmembers upon arrival.

The basic tenets of the Terrex Seismic HSE policy were:

- Daily toolbox meetings pre-work
- Weekly safety meetings
- Site specific Emergency response plan

The safety efforts were comprehensive and there were no Lost Time Injuries on this project and no reportable incidents. Details are included in the Field Supervision Report (Appendix 1). The following table summarises some key safety statistics for the project.

| | |
|-------------------------------------|-------|
| Terrex Seismic Man-hours | 1,704 |
| Sub-Contractor Man-hours | 1,104 |
| Fatalities | 0 |
| LTI | 0 |
| MTI | 0 |
| First Aid / Medical Cases | 6 |
| Incident / Accident Reports | 0 |
| Hazard Identification Reports | 0 |
| Training Hours | 2 |
| Tool Box / Safety Meeting Man-hours | 34 |
| Audits / Inspections | 66 |
| Drills | 0 |
| Land Spills (< 5 litres) | 0 |

2.7 Recording Operations

Terrex Seismic was selected as the Vibroseis seismic data acquisition contractor for this project. The survey commenced on 12th October 2005 through to 21st October. Full details of the operation are in Appendix 1 and Appendix 2. The acquisition parameters are listed in Table 6. Parameters similar to previous Cooper Basin seismic surveys were used. These have been fine-tuned over the last 15 years and proven to be very effective for acquiring high quality data.

Table 6 Acquisition Parameters

| Instruments | |
|----------------------------|---|
| Model | Sercel SN388 |
| No. Channels | 124 |
| Tape Format | SEGD rev 1 (Demux) IBM 3490E cart. |
| Filters | Hi 125 Hz Low Out |
| Correlation | Zero Phase – after sum |
| Stack | Diversity stack plus burst edit |
| Record Length | 4 sec |
| Sample rate | 2 ms |
| Source Parameters | |
| Vibrators | 3 x I/O AHV IV on 4x4 Buggies |
| Electronics | Pelton Advance III VibePro |
| Sweep frequency | 5-90 Hz Linear |
| Sweep length | 3 sec |
| No. of sweeps | 2 standing |
| VP interval | 37.5 m |
| Vibrator Array | 3 vibs in line, 12.5m pad to pad, centred between stn – no moveup |
| Phase lock | Ground Force |
| Drive Level | 90% varied by Amplitude control (Peak to Peak) |
| Receiver Parameters | |
| Group interval | 37.5m |
| Spread | Split, 2306.25 – 93.75 – 0 – 93.75 – 2306.25 |
| Geophones | Sensor SM4 10Hz |
| Array | 12 in line, centred on station, 3.125m spacing |
| Connection | Series/Parallel (6x2) |
| Fold | 62 (60 processed) |

Data quality throughout the Discuss Seismic Survey was good in all areas although slightly better in PEL 107.

The Terrex Seismic crew were accommodated in a mobile camp put together specifically for the Cooper Basin campaign. The crew had 34 persons including the camp and administrative personnel. The average recording rate for this survey of 17.6 km/per day is misleading for this survey due to the small program in each area. The average of the 4 full production days on the survey was 24.9 which is very good. 3.34-km/recording hour was achieved which is a reasonable performance for the crew. The average cycle time for the given parameters was about 40 seconds per VP.

2.8 LVL Acquisition

The uphole program for the survey consisted of 102 holes at an average spacing of 1.3 km. Scanlon Drilling of Kalgoorlie were contracted through Terrex Seismic to conduct the drilling work. Drilling was conducted using a Bourne 1000 truck mounted drilling rig. Uphole logging was contracted to Velocity Data using a weight drop unit mounted on a Toyota Hi-Lux dual cab 4x4 tray back unit. The unit had a down-hole geophone tool with a 150m cable. Drilling commenced on 23rd October and was completed on 16th November 2005.

In PEL 95 the average hole depth was 75.4m and an average of 3.5 holes per day were recorded and logged. In PEL 107 the average hole depth was 40.5m and an average of 7 holes per day were recorded and logged. Plots of elevation vs. elevation of base of weathering show that across the broad area of this survey that the base of weathering is consistently at 10-20m above sea level datum in the PEL 107 area and varies more in PEL 95 ranging from 20-40m above sea level datum. The weathering thickness varies with elevation above these levels. Table 8 is a list of the uphole locations and .fbr file names.

2.9 Rehabilitation and de-permitting

At the end of field acquisition activities the lines were checked for any rubbish and pegs left behind. The method of low impact line preparation use does not require any rehabilitation activities as the windrows were minimised and the lines should regenerate naturally. Three Environmental Monitoring Points (EMP) were established which will enable a record to be kept over time as the lines recover.

3.0 DATA PROCESSING

3.1 Processing tests

Fugro Seismic Imaging Pty Ltd of Perth WA was awarded the contract to process the data. Processing flow was based on the previous year's program. The Contractor report in Appendix 4 discusses the detail and results of the processing.

3.2 Processing sequence

Table 7 Processing Sequence

| Sequence | Processing Parameters |
|---------------------|--|
| Transcription | Transcribe SEG-D to Fugro internal format |
| Gain recovery | Spherical divergence correction Gain (db)=3.0t+10log(t) |
| Phase conversion | Convert Zero to Minimum phase |
| CDP Gather | 62 nominal fold cdp interval 18.75m |
| Deconvolution | Surface consistent spiking with 2 windows (120ms operator) |
| Refraction Statics | Float datum correction Green Mountain Refraction statics calibrated to upholes |
| Spectral balance | Spectral whitening using band pass filter 5-10-90-95 |
| Velocity analysis 1 | Prelim approx 1.5 km intervals |
| Residual statics 1 | Surface consistent – 9 trace pilot (max shift +/- 25ms) |
| Velocity analysis 2 | 2 nd round approx 1 km intervals |
| Residual Statics 2 | Surface consistent – 9 trace pilot (max shift +/- 25ms) |
| Dip moveout | Hales method, 62 equal offset planes |
| Velocity analysis 3 | Final velocities at .5 km intervals |
| NMO corrections | Velocity function referenced to surface |
| Mute | Offset /time 150m/0ms, 200/200, 650/500, 1330/1200, 2307/1900 |
| Scaling | 500ms AGC |
| Statics | Float datum to sea level correction (new time origin –200ms) |
| CDP trim statics | CDP consistent trim statics –Ma +/- 8ms 9 tr pilot window 200-3000ms |
| Stack | CDP stack (62 fold)CDP interval 18.75 m |
| DAS | Decon after Stack 120ms operator 20ms gap |
| Migration | FD Migration – Steep dip Second Order (65 deg) solution 12ms step 100% smoothed stacking velocities |
| Band pass filter | 500 ms 8/12/-80/90, 1500ms 8/12-70/80, 2500ms 8/12-60/70 |
| Scaling | Dual window AGC 1000ms & 400ms 50% application |
| Phase Shift | 0 deg for BC05 vintage – various for other vintages see App 4 |

3.3 Static corrections

Refraction first breaks were picked using Green Mountain Refraction statics Delay Time method, which estimates the refractor velocities to model the weathering thickness. Weathering velocities were interpreted at uphole locations shot along the lines. These upholes were also used as calibration points. Seismic reference datum of 0m above sea level was used. A two-layer model was best suited for the Cooper Basin data.

3.4 Archived data

An archive data listing is included in the Fugro processing report (Appendix 4). A field tape summary is in Table 9. For each line both new and reprocessed the following files were archived onto CDs.

SEG-Y – Filtered Migration Stack, Raw Stack, Raw Migration, Final Stack

CGM+ - Final Stack, Filtered Migrated Stack

4.0 CONCLUSIONS & RECOMMENDATIONS

The 2005 Discus Seismic Survey was a technical and operational success. The data acquired was of a very good standard and together with the reprocessed data provides information to further evaluate the leads and prospects within PEL 95 and PEL 107. Environmental and cultural heritage considerations made in the planning and conduct of the survey are expected to result in very low long-term impact on the survey area. Line preparation methods employed were successful in avoiding significant visual and potential erosion problems and regeneration of the line over time is expected to remove most evidence of the survey. Areas discovered to be of cultural significance were avoided during the survey and remain undisturbed.

All the contractors utilised during the survey performed well and would all be commended for future projects in the area. A detailed list of recommendations appears in the Field Supervision Report (Appendix 1)

A brief Summary of recommendations from the field supervision (Appendix 1) report follows.

- The Discus Seismic Survey was conducted in an efficient manner by Terrex Seismic and only marred by 1.5 days standby due to weather. Terrex Seismic is recommended for future work.
- Data quality was good in all parts of the program although the PEL 107 data seemed to be slightly better than the PEL 95.
- The line preparation operation went smoothly and efficiently under the newly named Terrex Contracting. They are recommended for future work.
- The change in ownership of Denham and O’Keeffe to Terrex Contracting heralds the end of an era. Warren Denham and Bill O’Keeffe have revolutionised the seismic line preparation business with their introduction of converted railway carriages for camp accommodation, the invention of “rill kill” on the graders to eliminate windrows and the novel idea of using new equipment to eliminate downtime. They will be missed.
- DSS provided only two surveyors for this job. They were Ron Weekes and Ben Allsopp. These are two of their best employees and they handled the job easily. DSS are recommended for future contracts.
- For the first time in memory, the drilling rig was on standby because the logging unit was down. It often happens the other way around. In this instance a software upgrade proved to be faulty and Ian Wyatt had to return to Brisbane for repairs. 3.5 days of standby for the rig resulted. This has highlighted the need for more backup spare equipment to be carried by Velocity Data.
- Drilling reports were sent to the main crew each morning by fax. The reliability of faxes between satellite phones is not high and there were frequent instances of reports not arriving on time. For years now the drillers and loggers have talked about getting email installed. It is time this is insisted upon.
- If the drill camp had broad band email we would open up the possibility of emailing results and plots each day. This would reduce the turnaround time for processing.
- Despite the downtime incident, Velocity Data is recommended for future work. They have a few bugs to iron out but, basically, with their end of job reports they represent a dramatic improvement in service over previous logging companies.

- Once drilling got under way, the productivity of Scanlon drilling was exceptional. On numerous occasions they drilled over 300m per day. Ian Wyatt, who has worked with a number of drilling contractors over the years, commented that the secret of Scanlon's success is that they start very early in the morning. This explains their often high total hours each day. Scanlon Drilling is recommended for future work.
- Terrex Seismic's Crew Manager, Jon Turner, is a real professional and is good to work with. He has an excellent and non-threatening rapport with the crew that promotes a positive working atmosphere.
- There were no LTI's on this job but there was a serious injury that led to ongoing medical treatment. Juggy Sarah Anderson suffered a burn on the foot from swirling ashes from the camp fire. This incident meant that Sarah was unable to wear a boot for a few weeks so she was trained as a cable repair person.
- Trainee HSE Officer Jonathon Hynes was promoted from the line crew. Jon is a former personal trainer who has introduced weight training to a growing group of fitness fanatics on the crew. His encouragement of warm-up exercises as a means of avoiding muscular strains has added a novel new perspective to morning toolbox meetings.

Table 8 Uphole listing

| Name | Easting | Northing | Elev | Static | Line | Station | X Line | FBR File |
|----------------|---------|----------|------|--------|---------|----------|---------|----------------|
| PEL 95 | | | | | | | | |
| DHBC05-397 | 476209 | 6837588 | 61.8 | -48.1 | BC05-48 | 359 + 34 | 85-XWG | DHBC05-397.FBR |
| DHBC05-398 | 474213 | 6837535 | 61.3 | -44.8 | BC05-48 | 306 + 25 | 85-XWF | DHBC05-398.FBR |
| DHBC05-399 | 473117 | 6837529 | 48.8 | -38.3 | BC05-48 | 277 + 17 | 81-KWE | DHBC05-399.FBR |
| DHBC05-400 | 471367 | 6837477 | 60.2 | -46.3 | BC05-48 | 230 + 28 | 76-JGH | DHBC05-400.FBR |
| DHBC05-401 | 472302 | 6836610 | 52.4 | -38.1 | BC05-49 | 215 + 6 | 79-JTD | DHBC05-401.FBR |
| DHBC05-402 | 473142 | 6836595 | 48.6 | -40.0 | BC05-49 | 237 + 21 | 81-KWE | DHBC05-402.FBR |
| DHBC05-403 | 474214 | 6836601 | 53.6 | -39.9 | BC05-49 | 266 + 6 | 85-XWF | DHBC05-403.FBR |
| DHBC05-404 | 476208 | 6836609 | 63.5 | -47.2 | BC05-49 | 319 + 13 | 85-XWG | DHBC05-404.FBR |
| DHBC05-405 | 477405 | 6836608 | 65.4 | -53.6 | BC05-49 | 351 + 9 | BC02-39 | DHBC05-405.FBR |
| DHBC05-406 | 478220 | 6836611 | 67.5 | -55.9 | BC05-49 | 373 | 85-XWH | DHBC05-406.FBR |
| DHBC05-407 | 479203 | 6836607 | 68.4 | -47.4 | BC05-49 | 399 + 7 | BC05-52 | DHBC05-407.FBR |
| DHBC05-408 | 480194 | 6836598 | 67.7 | -62.0 | BC05-49 | 425 + 23 | BC04-14 | DHBC05-408.FBR |
| DHBC05-409 | 481375 | 6836619 | 69.4 | -58.1 | BC05-49 | 457 + 5 | BC05-51 | DHBC05-409.FBR |
| DHBC05-410 | 483060 | 6836615 | 71.9 | -64.0 | BC05-49 | 502 + 2 | BC04-15 | DHBC05-410.FBR |
| DHBC05-411 | 483902 | 6836612 | 73.8 | -63.4 | BC05-49 | 524 | BC04-09 | DHBC05-411.FBR |
| DHBC05-412 | 484333 | 6836609 | 74.2 | -63.4 | BC05-49 | 536 | 92-DJP | DHBC05-412.FBR |
| DHBC05-413 | 485983 | 6836628 | 82.7 | -68.9 | BC05-49 | 580 | BC05-50 | DHBC05-413.FBR |
| DHBC05-414 | 486811 | 6836619 | 78.8 | -64.0 | BC05-49 | 602 + 3 | 84-SWK | DHBC05-414.FBR |
| DHBC05-415 | 483498 | 6834935 | 70.9 | -62.8 | BC05-50 | 396 + 28 | BC04-15 | DHBC05-415.FBR |
| DHBC05-416 | 482086 | 6834028 | 73.1 | -62.3 | BC05-50 | 352 | 76-JGP | DHBC05-416.FBR |
| DHBC05-417 | 481029 | 6833320 | 73.9 | -57.1 | BC05-50 | 318 + 3 | BC04-14 | DHBC05-417.FBR |
| DHBC05-418 | 479718 | 6832475 | 73.6 | -65.9 | BC05-50 | 276 + 18 | 87-ARL | DHBC05-418.FBR |
| DHBC05-419 | 478672 | 6831780 | 65.8 | -57.3 | BC05-50 | 243 | BC02-39 | DHBC05-419.FBR |
| DHBC05-420 | 477733 | 6831160 | 60.7 | -58.4 | BC05-50 | 213 | | DHBC05-420.FBR |
| DHBC05-421 | 473717 | 6831990 | 62.1 | -51.9 | BC05-51 | 211 + 2 | | DHBC05-421.FBR |
| DHBC05-422 | 477245 | 6834107 | 65.7 | -47.4 | BC05-51 | 320 + 29 | 87-ARM | DHBC05-422.FBR |
| DHBC05-423 | 479696 | 6835618 | 66.5 | -77.2 | BC05-51 | 397 + 21 | 87-ARL | DHBC05-423.FBR |
| DHBC05-424 | 480340 | 6836013 | 70.3 | -63.8 | BC05-51 | 417 + 26 | BC04-14 | DHBC05-424.FBR |
| DHBC05-425 | 482813 | 6837525 | 68.9 | -66.7 | BC05-51 | 495 | BC04-15 | DHBC05-425.FBR |
| DHBC05-426 | 484581 | 6838571 | 78.1 | -70.3 | BC05-51 | 549 + 29 | 92-DJP | DHBC05-426.FBR |
| DHBC05-427 | 486569 | 6839798 | 79.9 | -59.6 | BC05-51 | 612 + 3 | 84-SWK | DHBC05-427.FBR |
| DHBC05-428 | 487464 | 6840308 | 87.1 | -77.0 | BC05-51 | 639 + 20 | 93-ELW | DHBC05-428.FBR |
| DHBC05-429 | 484766 | 6840002 | 79.3 | -72.8 | BC05-52 | 591 | 92-DJP | DHBC05-429.FBR |
| DHBC05-430 | 483684 | 6839318 | 68.7 | -71.0 | BC05-52 | 556 + 33 | | DHBC05-430.FBR |
| DHBC05-431 | 481760 | 6838161 | 71.6 | -69.2 | BC05-52 | 497 | 76-JGG | DHBC05-431.FBR |
| DHBC05-432 | 480058 | 6837099 | 68.7 | -59.5 | BC05-52 | 443 + 19 | BC04-14 | DHBC05-432.FBR |
| DHBC05-433 | 477242 | 6835377 | 67.1 | -53.8 | BC05-52 | 355 + 18 | 87-ARM | DHBC05-433.FBR |
| DHBC05-434 | 474211 | 6833536 | 60.4 | -49.0 | BC05-52 | 260 + 34 | 85-XWF | DHBC05-434.FBR |
| DHBC05-435 | 472443 | 6832462 | 62.7 | -47.3 | BC05-52 | 206 + 34 | BC02-41 | DHBC05-435.FBR |
| PEL 107 | | | | | | | | |
| DHBC05-436 | 376601 | 6891221 | 31.9 | -30.3 | BC05-53 | 219 + 29 | BC03-21 | DHBC05-436.FBR |
| DHBC05-437 | 376947 | 6890593 | 43.0 | -45.0 | BC05-53 | 239 | 87-BCP | DHBC05-437.FBR |
| DHBC05-438 | 377426 | 6889737 | 38.1 | -36.4 | BC05-53 | 265 + 1 | 88-BNT | DHBC05-438.FBR |
| DHBC05-439 | 377788 | 6889091 | 29.9 | -22.6 | BC05-53 | 284 + 30 | BC03-22 | DHBC05-439.FBR |
| DHBC05-440 | 378019 | 6888662 | 28.9 | -25.6 | BC05-53 | 297 + 29 | BC05-58 | DHBC05-440.FBR |
| DHBC05-441 | 378238 | 6888281 | 23.5 | -23.1 | BC05-53 | 309 + 19 | BC03-23 | DHBC05-441.FBR |
| DHBC05-442 | 378456 | 6887844 | 21.9 | -20.2 | BC05-53 | 322 + 19 | BC05-57 | DHBC05-442.FBR |
| DHBC05-443 | 378891 | 6887051 | 27.7 | -25.4 | BC05-53 | 346 + 24 | BC05-56 | DHBC05-443.FBR |
| DHBC05-444 | 379095 | 6886727 | 21.8 | -19.0 | BC05-53 | 356 + 31 | 88-BNX | DHBC05-444.FBR |
| DHBC05-445 | 379459 | 6886072 | 28.2 | -24.8 | BC05-53 | 376 + 31 | 90-CRT | DHBC05-445.FBR |
| DHBC05-446 | 379488 | 6887421 | 34.7 | -36.7 | BC05-54 | 344 + 9 | BC05-56 | DHBC05-446.FBR |
| DHBC05-447 | 379254 | 6887844 | 24.0 | -22.7 | BC05-54 | 331 + 13 | BC03-24 | DHBC05-447.FBR |

| Name | Easting | Northing | Elev | Static | Line | Station | X Line | FBR File |
|------------|---------|----------|------|--------|---------|-----------|---------|----------------|
| DHBC05-448 | 379066 | 6888201 | 25.4 | -26.1 | BC05-54 | 320 + 23 | BC05-57 | DHBC05-448.FBR |
| DHBC05-449 | 378821 | 6888643 | 29.3 | -31.1 | BC05-54 | 307 + 5 | BC03-23 | DHBC05-449.FBR |
| DHBC05-450 | 378616 | 6889016 | 27.7 | -27.4 | BC05-58 | 293 + 29 | BC05-58 | DHBC05-450.FBR |
| DHBC05-451 | 378043 | 6890038 | 27.9 | -31.4 | BC05-54 | 262 + 27 | 88-BNT | DHBC05-451.FBR |
| DHBC05-452 | 377192 | 6891566 | 23.7 | -24.0 | BC05-54 | 217 + 34 | BC03-21 | DHBC05-452.FBR |
| DHBC05-453 | 377720 | 6891885 | 25.0 | -24.3 | BC05-55 | 218 + 34 | BC03-21 | DHBC05-453.FBR |
| DHBC05-454 | 378542 | 6890428 | 27.3 | -24.4 | BC05-55 | 263 + 20 | 88-BNT | DHBC05-454.FBR |
| DHBC05-455 | 379153 | 6889365 | 29.6 | -32.6 | BC05-55 | 296 + 8 | BC05-58 | DHBC05-455.FBR |
| DHBC05-456 | 379352 | 6889001 | 29.2 | -32.7 | BC05-55 | 307 + 11 | BC03-23 | DHBC05-456.FBR |
| DHBC05-457 | 379599 | 6888544 | 40.3 | -44.6 | BC05-57 | 311 | BC05-57 | DHBC05-457.FBR |
| DHBC05-458 | 380043 | 6887752 | 31.0 | -33.4 | BC05-55 | 345 + 13 | BC05-56 | DHBC05-458.FBR |
| DHBC05-459 | 380587 | 6886761 | 28.5 | -25.6 | BC05-55 | 375 + 18 | 90-CRT | DHBC05-459.FBR |
| DHBC05-460 | 381902 | 6888907 | 27.0 | -22.0 | BC05-56 | 448 + 30 | 95-FQE | DHBC05-460.FBR |
| DHBC05-461 | 381602 | 6888731 | 23.9 | -23.7 | BC05-56 | 439 + 19 | BC03-28 | DHBC05-461.FBR |
| DHBC05-462 | 380606 | 6888126 | 24.7 | -25.1 | BC05-56 | 408 + 17 | 88-BPS | DHBC05-462.FBR |
| DHBC05-463 | 378301 | 6886682 | 19.8 | -15.2 | BC05-56 | 335 + 34 | 95-FQH | DHBC05-463.FBR |
| DHBC05-464 | 377090 | 6885939 | 36.7 | -37.0 | BC05-56 | 298 + 1 | 90-CRR | DHBC05-464.FBR |
| DHBC05-465 | 376053 | 6885297 | 23.9 | -20.8 | BC05-56 | 265 + 19 | 87-BCR | DHBC05-465.FBR |
| DHBC05-466 | 375375 | 6884890 | 27.3 | -24.1 | BC05-56 | 244 + 15 | BC03-27 | DHBC05-466.FBR |
| DHBC05-467 | 374743 | 6884502 | 23.8 | -19.7 | BC05-56 | 224 + 24 | BC03-26 | DHBC05-467.FBR |
| DHBC05-468 | 376662 | 6886713 | 20.4 | -17.3 | BC05-57 | 218 + 26 | 90-CRR | DHBC05-468.FBR |
| DHBC05-469 | 377707 | 6887361 | 24.2 | -21.8 | BC05-57 | 251 + 18 | 88-BPT | DHBC05-469.FBR |
| DHBC05-470 | 380149 | 6888890 | 33.2 | -35.0 | BC05-57 | 328 + 12 | 88-BPS | DHBC05-470.FBR |
| DHBC05-471 | 381127 | 6889471 | 24.7 | -22.5 | BC05-57 | 358 + 25 | BC03-28 | DHBC05-471.FBR |
| DHBC05-472 | 380629 | 6890314 | 34.1 | -38.2 | BC05-58 | 357 + 24 | BC03-28 | DHBC05-472.FBR |
| DHBC05-473 | 379681 | 6889689 | 37.7 | -42.6 | BC05-58 | 327 + 14 | 88-BPS | DHBC05-473.FBR |
| DHBC05-474 | 377238 | 6888168 | 47.8 | -52.7 | BC05-58 | 250 + 19 | 88-BPT | DHBC05-474.FBR |
| DHBC05-475 | 376207 | 6887518 | 25.9 | -22.2 | BC05-58 | 218 + 5 | 90-CRR | DHBC05-475.FBR |
| DHBC05-476 | 370994 | 6891356 | 26.0 | -21.2 | BC05-59 | 555 + 20 | BC03-26 | DHBC05-476.FBR |
| DHBC05-477 | 369815 | 6891345 | 23.9 | -20.0 | BC05-59 | 523 + 32 | BC03-20 | DHBC05-477.FBR |
| DHBC05-478 | 369108 | 6891349 | 20.3 | -18.3 | BC05-59 | 505 + 8 | BC03-32 | DHBC05-478.FBR |
| DHBC05-479 | 368159 | 6891364 | 22.7 | -21.0 | BC05-59 | 479 + 34 | BC03-33 | DHBC05-479.FBR |
| DHBC05-480 | 367256 | 6891359 | 43.3 | -45.0 | BC05-59 | 455 + 32 | BC03-30 | DHBC05-480.FBR |
| DHBC05-481 | 366019 | 6891359 | 19.8 | -17.5 | BC05-59 | 422 + 32 | 88-BPX | DHBC05-481.FBR |
| DHBC05-482 | 364852 | 6891360 | 26.8 | -25.9 | BC05-59 | 391 + 27 | | DHBC05-482.FBR |
| DHBC05-483 | 363683 | 6891357 | 20.6 | -17.7 | BC05-59 | 360 + 21 | 89-BZK | DHBC05-483.FBR |
| DHBC05-484 | 363062 | 6891370 | 20.1 | -17.6 | BC05-59 | 344 | 90-CSX | DHBC05-484.FBR |
| DHBC05-485 | 361533 | 6891373 | 18.7 | -16.4 | BC05-59 | 303 + 8 | 88-BPW | DHBC05-485.FBR |
| DHBC05-486 | 360680 | 6891388 | 20.2 | -17.8 | BC05-60 | 328 + 328 | BC05-60 | DHBC05-486.FBR |
| DHBC05-487 | 359687 | 6891383 | 19.1 | -14.8 | BC05-59 | 254 | 91-DDE | DHBC05-487.FBR |
| DHBC05-488 | 358234 | 6891384 | 38.5 | -39.3 | BC05-59 | 215 + 9 | 85-XQT | DHBC05-488.FBR |
| DHBC05-489 | 357357 | 6889235 | 29.7 | -27.7 | BC05-60 | 222 + 16 | 85-XQX | DHBC05-489.FBR |
| DHBC05-490 | 358947 | 6890251 | 40.6 | -40.7 | BC05-60 | 272 + 28 | 85-XQT | DHBC05-490.FBR |
| DHBC05-491 | 360142 | 6891030 | 29.1 | -31.7 | BC05-60 | 310 + 30 | 81-KRH | DHBC05-491.FBR |
| DHBC05-492 | 361571 | 6891958 | 18.3 | -16.0 | BC05-60 | 356 + 8 | BC05-61 | DHBC05-492.FBR |
| DHBC05-493 | 362572 | 6892573 | 21.1 | -21.9 | BC05-60 | 387 + 21 | | DHBC05-493.FBR |
| DHBC05-494 | 363585 | 6891943 | 21.9 | -18.7 | BC05-61 | 357 + 22 | | DHBC05-494.FBR |
| DHBC05-495 | 362454 | 6891941 | 31.9 | -31.5 | BC05-61 | 327 + 16 | 88-BNW | DHBC05-495.FBR |
| DHBC05-496 | 360590 | 6891937 | 19.3 | -16.7 | BC05-61 | 277 + 26 | 91-DDE | DHBC05-496.FBR |
| DHBC05-497 | 360129 | 6891972 | 20.1 | -17.3 | BC05-61 | 265 + 15 | 81-KRH | DHBC05-497.FBR |
| DHBC05-498 | 358501 | 6891954 | 22.5 | -19.0 | BC05-61 | 222 | | DHBC05-498.FBR |

Table 9 Field Tape Listing

| Beach Discus 2D, PEL 95 | | | | | | |
|---------------------------------|-------------|-----------------------|----------------------|---------------------|--------------------|----------------------|
| Tape # | Line | First FFID | Last FFID | First VP | Last VP | Date Recorded |
| 1A | BC05-51 | 1 | 466 | 666.5 | 200.5 | 12-Oct-05 |
| 2A | BC05-52 | 1 | 409 | 200.5 | 611.5 | 13-Oct-05 |
| 3A | BC05-49 | 1 | 455 | 659.5 | 200.5 | 14-Oct-05 |
| 4A | BC05-48 | 1 | 192 | 200.5 | 389.5 | 15-Oct-05 |
| 5A | BC05-50 | 1 | 246 | 200.5 | 445.5 | 15-Oct-05 |
| Beach Discus 2D, PEL 107 | | | | | | |
| 6A | BC05-56 | 1 | 266 | 200.5 | 465.5 | 18-Oct-05 |
| 7A | BC05-57 | 1 | 177 | 379.5 | 200.5 | 18-Oct-05 |
| 8A | BC05-58 | 1 | 184 | 200.5 | 384.5 | 18-Oct-05 |
| 9A | BC05-55 | 1 | 188 | 200.5 | 389.5 | 19-Oct-05 |
| 10A | BC05-54 | 1 | 188 | 389.5 | 200.5 | 19-Oct-05 |
| 11A | BC05-53 | 1 | 187 | 200.5 | 388.5 | 20-Oct-05 |
| 12A | BC05-59 | 1 | 367 | 569.5 | 200.5 | 20-Oct-05 |
| 13A | BC05-61 | 1 | 166 | 200.5 | 366.5 | 21-Oct-05 |
| 14A | BC05-60 | 1 | 193 | 391.5 | 200.5 | 21-Oct-05 |

APPENDIX 1

**FIELD SUPERVISION REPORT
B BEER**

APPENDIX 2

**ACQUISITION CONTRACTOR REPORT
TERREX SEISMIC**

APPENDIX 3a – PEL 95

APPENDIX 3b – PEL 107

**SURVEY CONTRACTOR REPORT
DYNAMIC SATELLITE SURVEYS**

APPENDIX 4

**DATA PROCESSING REPORT
FUGRO SEISMIC IMAGING**

APPENDIX 5

**ENVIRONMENTAL REPORT
BRUCE BEER**

BEACH PETROLEUM LIMITED

Field Supervision Report

for the

**2005 PEL 95 & 107 DISCUS 2D Seismic
Survey**

Cooper Basin, South Australia

Conducted by:

Terrex Seismic Pty Ltd

From

October 12th – 21st, 2005

**Prepared by: Bruce Beer
Consulting Geophysicist
B. C. & M. Beer Pty. Ltd.
ABN 96 007 830 882**

CONTENTS

CONTENTS

Beach Petroleum Limited: **2005 PEL 95 & 107 Discus Seismic Survey**

Section

- 1.0 Introduction
 - a. Fig. # 1-1: Cooper Basin Tenements map showing location of PEL 95 and PEL 107
 - b. Fig. # 1-2: Topographic Map of PEL 95 Discus program
 - c. Fig. # 1-3: Topographic Map of PEL 107 Discus program
- 2.0 Logistics
- 3.0 Timetable of Events
- 4.0 Parameters
- 5.0 Recording
- 6.0 Uphole Drilling & LVL
- 7.0 Line Preparation, Survey, Permitting and Environment
- 8.0 Safety
- 9.0 Remarks & Recommendations

Appendices

- I. Recording Statistics
- II. Drilling Statistics PEL 95
- III. LVL Statistics PEL 95
- IV. Uphole Location File PEL 95
- V. Drilling Statistics PEL 107
- VI. LVL Statistics PEL 107
- VII. Uphole Location File PEL 107
- VIII. Line Preparation Statistics
- IX. Surveying Statistics
- X. Personnel List
- XI. Equipment List

1.0 INTRODUCTION

The 2005 Discus 2D Seismic Survey was operated by Beach Petroleum Limited and conducted in PEL's 95 and 107 in the Cooper Basin in north-east South Australia by Terrex Seismic. The PEL 95 program was located in sand dune terrain approximately 80 km south east of Moomba. The PEL 107 program was located in sand dune terrain approximately 40 km west of Moomba.

Terrex Seismic was contracted to collect the seismic data on a turnkey rate basis. 138.375 km of 2D seismic data was recorded on 14 lines. 66.375 km was recorded in PEL 95 and 72.0000 km in PEL 107. Recording operations began on October 12th and were completed on October 21st, 2005.

Beach Petroleum sub-contracted (through Terrex Seismic) Dynamic Satellite Surveys (DSS) to do the surveying, Terrex Contracting (TC) to do the line preparation, Scanlon Drilling to do the up-hole drilling and Velocity Data to do the up-hole logging.

The crews were billeted in three separate camps that were located at two sites at different times (see Fig. # 1-3).

Beach Petroleum's Operations Coordinator Doug Roberts was in overall control of the project while Bruce Beer was contracted to represent Beach in the field.


There were no Lost Time Injuries during the job.

Details of production are contained in the appendices.

Fig. # 1-1 is an excerpt from the SA sector Cooper Basin Tenements Map showing the location of PELs 85 and 107. Fig. # 1-2 shows a topographic map of the PEL 95 area and Fig. # 1-3 shows a topographic map of the PEL 107 area. Campsite locations are also shown on these maps.


1.0 INTRODUCTION

**Fig. # 1-1: Cooper Basin
Tenements Map showing
location of PEL 95 and PEL 107**




1.0 INTRODUCTION

**Fig. # 1-2: Beach Petroleum's
2005 PEL 95 Discus Seismic
Survey**



1.0 INTRODUCTION

**Fig. # 1-3: Beach Petroleum's
2005 PEL 107 Discus Seismic
Survey**



2.0 LOGISTICS

The Terrex Contracting dozer camp and DSS moved to the PEL 95 area on September 27th and set up camp 700 metres north of the Moomba-Sydney pipeline crossing at the MW83 tower. They moved camp to PEL 107 on September 30th and set up camp at

PEL 107 camp coordinates:

E 375 575 N 6 885 530

This site is 9 km west of Spencer West on the Tantana road and is the same camp site used in the past 3 years of operations in PEL 107.

The Terrex crew moved to a slightly different location in PEL 95. It was further north of the Sydney pipeline (about 2 km) at

E 485898 N 6838734

Lat 28 deg 34' 42" Long 140 deg 51' 21"

On October 17th the Terrex camp moved to the same PEL 107 camp that TC occupied earlier. This was after having a standby day of the 16th due to road closures after rain around Moomba.

Scanlon Drilling moved into PEL 95 on October 23rd. They camped at the same site as the Terrex main camp. They moved on November 7th but stayed overnight in Moomba to do maintenance then moved to PEL 107 on the 8th and occupied the same site as Terrex and TC.

Drinking water was obtained from the de-min plant in Moomba. Drilling water at PEL 95 was obtained from Tower Bore with the permission of Grant Rieke. At PEL 107 drilling water was obtained from Lycium Bore with the permission of Graham Betts and Rodney Fullarton.

In PEL 95, access to Moomba was via Narcoonowie, Toolachee, Dullingari and the Della road. In PEL 107 it was via Gidgealpa.

Personnel crew changes were made out of the airport at Moomba. Food supplies were ordered out of Adelaide and delivered to Moomba by Mansell Transport where they were picked up by the Terrex supply truck.

Communication was via satellite telephone and broad-band internet.

3.0 TIMETABLE of EVENTS

Sep 28 Start line preparation on Discus PEL 95 Seismic Survey.

Sep 29 Complete line preparation on Discus PEL 95 Seismic Survey.

Oct 1 Start line preparation on Discus PEL 107 Seismic Survey.

Oct 1 Complete line preparation on Discus PEL 107 Seismic Survey.

Oct 12 Begin recording on Discus PEL 95 Seismic Survey

Oct 15 Complete recording on Discus PEL 95 Seismic Survey

Oct 18 Begin recording on Discus PEL 107 Seismic Survey

Oct 21 Complete recording on Discus PEL 107 Seismic Survey

Oct 23 Scanlon Drilling start drilling on Discus PEL 95 Seismic Survey

Nov 6 Scanlon Drilling complete drilling on Discus PEL 95 Seismic Survey

Nov 8 Scanlon Drilling start drilling on Discus PEL 107 Seismic Survey

Nov 16 Scanlon Drilling complete drilling on Discus PEL 107 Seismic Survey

4.0 - PARAMETERS

4.0 RECORDING PARAMETERS

| | | | |
|----------------|----------------------------|---------------|----------|
| <u>Survey:</u> | 2005 Discus Seismic Survey | <u>PEL:</u> | 95 & 107 |
| <u>Lines:</u> | BCO5-48 → BC05-52 PEL 95 | <u>Areas:</u> | Various |
| | BCO5-53 → BC05-61 PEL 107 | | |

Instrumentation

| | |
|------------------|---|
| Instruments: | : Sercel 388 |
| No. Channels | : 124 |
| Tape Drives | : 3490E (x 2) |
| Tape Format | : SEG D Revision 1 8058IEEE Demultiplexed, Noise edited correlated summed 4 sec record |
| Filters | : Hi cut 125 Hz, (half Nyquist - Linear) Lo cut: Out |
| Sample Rate | : 2 ms |
| Record Length | : 7 sec (3 sec sweep, 4 sec listen) |
| RTC | : Yes |
| Correlation Type | : Zero Phase, After Sum |
| Stack | : Diversity stack plus burst edit |

Source Data


| | |
|-----------------------|---|
| Vibrators | : 3 x I/O AHV IV's on 4x4 Buggies |
| Electronics | : Pelton Advance III, VibePro |
| Sweep Frequency | : Mono-sweep, 5-90 Hz |
| Sweep Length | : 3 seconds |
| No. Sweeps | : 2 standing |
| VP Interval | : 37.5m |
| Vibrator Array | : 3 vibs in line, 12.5m pad to pad standing. No move-up. |
| Sweep Amplitude Taper | : 100% (none) |
| Drive Level | : 90% varied by amplitude control function |
| End Tapers (cosine) | : 0.2s |
| Phase Locking Type | : Ground Force |
| Amplitude Control? | : Peak to Peak |

Receivers

| | |
|-------------------------|---|
| Receiver Group Interval | : 37.5m |
| Number of live traces | : 124 |
| Spread | : Split, 2306.25-93.75-0-93.75-2306.75 |
| Geophones | : Sensor SM4 10 Hz |
| Array | : 12 in-line, centred on station, 3.125 spacing |
| Connection | : Series/Parallel (6x2) |
| Multiplicity | : 62 fold (60 fold processed) |


4.0 - PARAMETERS

Fig. # 4-1: Geophone Array for Beach Petroleum's 2005 PEL 95 & 107 Discus Seismic Survey



*Drawn by: Bruce Beer
Beach Representative.*

4.0 - PARAMETERS



5.0 - RECORDING

Introduction

The 2005 Discus Seismic Survey was operated by Beach Petroleum Limited and located in the Cooper Basin, in north eastern South Australia. It was split in two PELs. The PEL 95 program was approximately 80 km southeast of Moomba and The PEL 107 program was approximately 40 km west of Moomba. Terrex Seismic carried out the survey. The recording phase was conducted from October 12th – 21st, 2005.

The contract was based on a turnkey basis. A total of 138.375 kms of 2D seismic data was recorded on 14 lines. Of this total 66.375 km was in PEL 95 and 72.00 km was in PEL 107. The program areas are shown in Fig. # 1-2 and 1-3 in the Introduction section.

Full production statistics appear in Appendix I.



Picture # 5- 1: vibes on line BC05-50

Terrain

The terrain was mainly dune fields in both PELs. The dunes were further apart and lower in PEL 95 than in PEL 107.

Equipment

Terrex provided their Sercel 388 telemetric recording system, along with a field deployment of 600 x 12 strings of Sensor SM4 10 hz geophones.

5.0 - RECORDING

There were three Input Output AHV IV 60,000 lb vibrators on line with a fourth as spare.

There was one Station Unit (SU) every 6 stations and a battery unit (PSU) every 48 stations. The batteries lasted 2 days between charges.



Picture # 5- 2: Line BC05-50; weaving and little or bladework

Parameters

Parameters are listed in Section 4.0. They are the standard 2D parameters used in previous Beach Petroleum programs. Summarising: 2 x 3 second sweeps/vp, 5-90 hz linear upsweep, 4 second listen, 2ms sample rate, 3 vibes in line, 12.5 m P-P, 37.5m group interval and 37.5m VP interval, 124 live channels, 62 fold recording.

Recording Crew Strength

The following table details the strength and disposition of the crew:

Table 1: Terrex Seismic Crew Strength and Disposition on 16-10-05

| <u>Contract Requirement</u> | <u>Actually on Crew</u> |
|------------------------------------|--------------------------------|
| Crew Manager (1) | Jon Turner (1) |
| HSE Representative (1) | Ray Ackram, Jonathon Hynes (2) |
| Geophone Repair (1) | Noel Grainger (1) |
| Senior Vehicle Mechanics (2) | Ken Mathews, Tony Screagh (2) |
| Supply Driver (1) | Allan Tuite, Geoff Oswell (2) |

5.0 - RECORDING

| | |
|--|--|
| Camp Cook (1) | Mark Foxon, Dennis Viney (2) |
| Kitchen Hand (1) | (0) |
| Camp attendant (1) | Peggy Tomlinson (1) |
| Senior Vibe Tech (1) | Shane Goosens (1) |
| Lead Vibe Op (1) | Steve Bates(1) |
| 4 Vibe Operators (4) | Sean Purcell, Allan Cabot, Shane Shufflebottom (3) |
| Senior Observer (1) | Peter O'Donnell (1) |
| Line Boss (1) | Mitchell Burton (1) |
| Trouble Shooter (not specified) | Warren Campbell (1) |
| Cable truck personnel (6) | 6 people on 3 cable trucks (6) |
| Jug truck drivers (2) | 2 jug truck drivers (2) |
| Line crew (10) | Line crew (7) |
| Total Contract Requirement = 34 | Actually on crew = 34 |

From Table #1, it can be seen that the crew strength was kept exactly at contract levels.



Picture # 5- 3: front juggy Sarah Anderson stomping; and wearing proper PPE

5.0 - RECORDING

Operations in PEL 95

Operations were affected by poor access. The Moomba-Sydney pipeline could only be crossed at one place near the MW83 tower. The lines north of the pipeline were connected by access between each other but not along the pipeline to the crossing point. It was therefore a long drive back up the lines to intersect the tower road. To the south west was the boundary fence between Merty Merty and Bollards Lagoon Stations. Cousins Martin and Grant Rieke who manage these stations respectively gave permission to lay this fence down where necessary. Dunes in the south western areas were not high but were very soft and difficult to negotiate.

The I/O AHV IV vibrators were fitted with tyres having large lugs more suitable to rocks than sand. They had considerable trouble traversing dunes from the east to west direction, up the steep slip face. Terrex have debated the viability of purchasing sand tyres for the vibes and finally look like doing it in 2006.

Operations in PEL 107

The Terrex main crew camped at the same location as it has in PEL 107 for the past 3 years. This is because suitable campsites in PEL 107 are rare since the dunes are so close together and the swales are generally too soft and sandy for a camp.


Access to the eastern grid of the PEL 107 program was made easy by having a track from the camp north east to a gate in the boundary fence between Mulka and Mungeranie Stations. The other major impediment to access was the surface oil pipeline from Tantana to Gidgealpa which cut the eastern grid (see Fig. # 5-1). To give access an earth ramp was constructed by TC with the permission and supervision of Santos.



Picture # 5- 4: front juggy Robin Smith stomping

Section 5.0, Page 4 of 15.


5.0 - RECORDING



Section 5.0, Page 5 of 15.

5.0 - RECORDING

Fig. # 5-1: DSS Post Plot Map of the Beach Petroleum 2005 PEL 107 Discus Seismic Survey



5.0 - RECORDING

Production





Fig. #5-3 above details daily production in the 2005 Discus Seismic Survey. The programs were too short to make averages meaningful, but it can be seen from the chart that average full production days were of the order of 25-26 km.

Fig. #5-3 shows the distribution of recording hours in percentage terms for the 2005 PEL 95 Discus Seismic Survey:




The above pie chart shows that 54% of total time was spent recording. This is a good result. Line moves were 8%, reflecting the spread-out nature of the program and travel was 4%. Detours were 4% reflecting the difficulty of getting around the pipeline. Downtime was 4%.

5.0 - RECORDING

Fig. # 5-5 shows the distribution of recording hours for PEL 107.

Fig. # 5-5: Distribution of Recording Hours for the 2005 PEL 107 Discus Seismic Survey



As can be seen from the above pie chart, the PEL 107 SS was far less efficient than the PEL 95. The main reason is the weather standby of 30%. This was due to a whole day being lost after PEL 95 waiting for Santos to open the roads to PEL 107, and losing half a day due to rain at PEL 107.

Table #5-2 below details the statistics for PEL 95:

Table 5-2: Statistical Summary of the 2005 PEL 95 Discus Seismic Survey

| | |
|-----------------------------------|---------------------------------|
| Start Date | October 12 th , 2005 |
| End date | October 15 th , 2005 |
| Total Recorded Linear Kms | 66.375 |
| Total Recording Hours | 20.8 |
| Total Standby Rate Charge Hours | 1.2 |
| Total Overall Hours | 38.1 (excl move & layout) |
| Average Km/Recording Hr | 3.19 |
| Total VPs | 1764 |
| Total Skips | 11 |
| Percentage Skips/Possible VPs | 0.6 % |
| Average Recording Cycle Time | 42.19 seconds/VP |
| Efficiency Factor (Rec Hr/Tot Hr) | 54% (excludes layout & move) |

Table # 5-2 shows that Terrex conducted an efficient survey in PEL 95.

Table #5-2 below details the statistics for PEL 107:

5.0 - RECORDING

Table 5-3: Statistical Summary of the 2005 PEL 107 Discus Seismic Survey

| | |
|-----------------------------------|---------------------------------|
| Start Date | October 18 th , 2005 |
| End date | October 21 st , 2005 |
| Total Recorded Linear Kms | 72.0 |
| Total Recording Hours | 20.8 |
| Total Standby Rate Charge Hours | 18.0 |
| Total Overall Hours | 54.5 (excl mobe & layout) |
| Average Km/Recording Hr | 3.46 |
| Total VPs | 1915 |
| Total Skips | 14 |
| Percentage Skips/Possible VPs | 0.7 % |
| Average Recording Cycle Time | 38.82 seconds/VP |
| Efficiency Factor (Rec Hr/Tot Hr) | 38% (excludes layout & mobe) |

Table # 5-3 shows that the PEL 107 survey was inefficient at 38%. But this was due to the weather standby time. The actual recording rate and cycle time were better than those at PEL 95.



Picture # 5- 5: the I/O AHV IV vibrator with the heavy lug tyres.

Data Quality

Data quality was generally excellent in all areas. Signal to noise was high.

5.0 - RECORDING

PEL 95

Sample paper monitor records for PEL 95 are shown in Sample Monitor # 5-1 and 5-2. It must be noted that the monitor records have a 24 Hz low cut and a 70 hz hi-cut playback filter applied to them. The observers do this to cosmetically clean up the record and make it easier to trouble shoot. But the effect is to mask the lower frequencies and, in particular, the full impact of ground-roll.

Sample Monitor # 5-1 is from Line BC05-51 VP# 274.5. This is from the south west of the prospect. It shows the top of the Permian at 1.4 seconds and the C horizon at 1.15 seconds. The P horizon has a definite “ringiness” about it. Signal/noise is good.

Sample Monitor # 5-2 is from Line BC05-51 VP# 548.5. It shows the Permian top at 1.4 secs and the C horizon very faintly defined at 1.15 secs.




Picture # 5- 6: PEL 107 Line BC05-58; well vegetated dunes

PEL 107

Sample Monitor # 5-3 is from Line BC05-55 VP# 260.5. It shows a strong crisp P horizon at 1.85 secs and the C horizon at 1.45.


In summary, the data quality was good in both areas but perhaps better in PEL 107 with the deeper section.

5.0 - RECORDING




Sample Monitor # 5- 1: PEL 95 Line BC05-51 VP# 274.5

5.0 - RECORDING



Sample Monitor # 5- 2: PEL 95 Line BC05-51 VP # 548.5

5.0 - RECORDING



Sample Monitor # 5- 3: PEL 107 Line BC05-55 VP# 260.5

5.0 - RECORDING



Picture # 5- 7: Line BC05-57; vibes approach boundary fence between Mulka and Mungeranie
Observer & Line Boss

The observer on this job was Peter O'Donnell. Peter has vast experience in the industry and a reputation for both productivity and quality. The line boss was Mitchell Burton and the trouble shooter was Warren Campbell. They all have a quality over quantity attitude and did an excellent job.


Summary

The 2005 Discus Seismic Survey was spread over two widely separated PELs. It is unfortunate that rain intervened exactly when the crew was due to move from one to the other. Weather standby totalled 16.5 hrs and marred what was otherwise an excellent job by Terrex Seismic.

5.0 - RECORDING



Picture # 5- 8: building sand trails through camp after rain on 16-10-05



Picture # 5- 9: Observer Peter O'Donnell and the birddog look at the data.

6.0 DRILLING & LVL

Introduction

The uphole program for the 2005 Discus Seismic Uphole Survey consisted of 102 holes (see Map # 6-1). Total metres drilled and logged was 5492. The survey was split between two PELs, PEL 95 and PEL 107. There were 39 holes and 2940m drilled in PEL 95 and 63 holes and 2552m drilled in PEL 107. Drilling began on October 23rd and was completed on November 16th, 2005.

Scanlon Drilling from Kalgoorlie WA was contracted to do the uphole drilling while Velocity Data was contracted to do the logging. The drilling contract was let on an hourly rate (+ consumables) basis while the logging contract for Velocity Data was also based on an hourly rate. Both were subcontracted to Terrex Seismic. Full production statistics appear in Appendix II & III for PEL 95 and V & VI for PEL 107.



Picture # 6- 1: Scanlon camp with VD caravan to the left

Scanlon Drilling & Expertest Equipment

Table 6- 1: Equipment list for Scanlon Drilling Company

| <u>Item</u> | <u>Description</u> |
|----------------|---|
| Drilling rig | Bourne 1000 |
| Water trucks | 2x Hino 4x4; 4500 litre tanks |
| Water truck | 1x International S-Liner 6x4; 12,000 litre tanks; |
| Camp | 1x kitchen/diner/sleeper van |
| Ablution | 1x trailer with chemical toilet mounted |
| Utility | 1x Toyota 4x4 Station Wagon |
| Communications | All vehicles have UHF radios; 2 x satellite telephones; |

6.0 DRILLING & LVL

Velocity Data provided their Toyota Hi-Lux mounted weight drop logging unit and an accommodation/office caravan.

Personnel

Scanlon Drilling: Driller Russell St Jack/Brett Andrew
 Offsider T. Jones/B. Sier
 Offsider Wyndham Middleton/ Sasha Rohr

Velocity Data Logger Ian Wyatt and Nathan Jones

Drilling in PEL 95


The table below details production in PEL 95:

Table 6- 2: Statistics for Scanlon Drilling on the 2005 PEL 95 Discus Seismic Survey


| | |
|---|--------------------------------------|
| Start Date | October 23 rd , 2005 |
| End date | November 6 th , 2005 |
| Total Days | 15 |
| Total Holes Drilled | 39 |
| Average Holes/Day | 2.6 |
| Average Holes/Day excluding standby days | 3.54 |
| Total Metres Drilled | 2940 |
| Average Depth of Hole | 75.38 metres |
| Average Depth of Weathering | 45.2 metres |
| Total Full Rate Drill Hours | 132.75 (excluding move and demove) |
| Total Standby Rate Charge Hours | 37.5 |
| Average Metres/Full Rate Drill Hr | 22.15 (excluding move and demove) |
| Average Metres/Total Charge Hr | 16.9 (including stby, move & demove) |
| Scanlon Drilling Driller | Russell St Jack/Brett Andrew |
| Velocity Data Logger(s) | Ian Wyatt/ Nathan Jones |
| Total 4 ³ / ₄ " Regular bits used | 11 |
| Total 4 ³ / ₄ " Chevron bits used | 0 |
| Total TCI bits used | 0 |
| Total drums of Biovis used | 20 |
| Total bags of OzGel used | 5 |

From the above table it can be seen that holes were generally deep (75m). All holes were drilled on mud with Biovis being the main additive. This is organically compatible. Drilling water was obtained from Tower Bore with the permission of Grant Rieke of Bollards Lagoon Station. A drum of diesel for the bore motor was left at the end of the job.

6.0 DRILLING & LVL




6.0 DRILLING & LVL



6.0 DRILLING & LVL

Fig. # 6-2: DSS Post Plot Map of the Beach 2005 PEL 107 (West) Discus SS showing pre-drilling uphole locations.



6.0 DRILLING & LVL

Lithologies were listed by the drillers as predominantly sands and clays. There were surprisingly few silcrete layers. Blade bits were sufficient to cut through any of the layers encountered. Sub-weathering velocities were in the range 1780 to 2000 metres/sec, but typically in the mid 1800's.

In order to give an example of the weathering profile in the area, line BC05-49 has been selected. Using elevations provided by DSS and taking the weathering depths as interpreted by Velocity Data, a value for the elevation of the base of weathering was calculated at each uphole location. Using the series-trend function in Excel, a linear interpolation was made between each control point. The results were plotted as follows:

Fig. # 6-4: Weathering Profile for Line BC05-49 in PEL 95 on Beach Petroleum's 2005 Discus Seismic Survey





Fig # 6-4 shows a few anomalies in the otherwise flat base of weathering. A look at the relevant uphole plots for these anomalies shows that the interpretation is pretty straight forward and incontrovertible. It warrants further investigation. Note that all holes were drilled below datum.

The model used in the plot in Fig. # 6-4 assumes that the base of weathering is linear between control points. 14 up-hole plots were used in producing the above plot. The weathering profiles in these up-holes tend to confirm that this model is approximately correct, with the exceptions noted above.

An example of a Velocity Data Uphole plot from one of the above contributors is shown in Sample Uphole Plot # 1.

6.0 DRILLING & LVL



Sample Uphole Plot # 1: plot for Hole # 411

6.0 DRILLING & LVL

Drilling in PEL 107

The table below details production in PEL 107:

Table 6- 2: Statistics for Scanlon Drilling on the 2005 PEL 107 Discus Seismic Survey

| | |
|---|---------------------------------------|
| Start Date | November 8 th , 2005 |
| End date | November 16 th , 2005 |
| Total Days | 9 |
| Total Holes Drilled | 63 |
| Average Holes/Day | 7 |
| Total Metres Drilled | 2552 |
| Average Depth of Hole | 40.51 metres |
| Average Depth of Weathering | 13.2 metres |
| Total Full Rate Drill Hours | 115.75 (excluding mobe and demobe) |
| Total Standby Rate Charge Hours | 2.5 |
| Average Metres/Full Rate Drill Hr | 22.05 (excluding mobe and demobe) |
| Average Metres/Total Charge Hr | 21.58 (including stby, mobe & demobe) |
| Scanlon Drilling Driller | Russell St Jack/Brett Andrew |
| Velocity Data Logger(s) | Ian Wyatt/ Nathan Jones |
| Total 4 ³ / ₄ " Regular bits used | 8 |
| Total 4 ³ / ₄ " Chevron bits used | 0 |
| Total TCI bits used | 0 |
| Total drums of Biovis used | 16 |
| Total bags of OzGel used | 0 |

From the above table it can be seen that holes were relatively shallow (40.51m). All holes were drilled on mud with Biovis being the main additive. This is organically compatible. Drilling water was obtained from Lycium Bore with the permission of Graham Betts and Rodney Fullarton of Mungeranie Station.

There were two separate grids in the PEL 107 program, the eastern and western grids. In order to give an example of the weathering profile in the eastern area, line BC05-53 has been selected. Using elevations provided by DSS and taking the weathering depths as interpreted by Velocity Data, a value for the elevation of the base of weathering was calculated at each uphole location. Using the series-trend function in Excel, a linear interpolation was made between each control point. The results were plotted as follows:

6.0 DRILLING & LVL

Fig. # 6-5: Weathering profile on Line BC05-53 in PEL 107 on Beach Petroleum's 2005 Discus Seismic Survey




Fig # 6-5 shows a fairly flat and consistent base of weathering at around 15m elevation. It also shows a large elevation difference between each end of the line. Note that all holes were drilled below datum.

In order to give an example of the weathering profile in the western area, line BC05-59 has been selected. The plot is as follows:

Fig. # 6-6: Weathering Profile for Line BC05-59 in the western grid of PEL 107 on the Beach Petroleum 2005 Discus SS





Fig. # 6-6 shows a flat and consistent base of weathering at around 15m elevation. The depth of weathering in the swales is 5-7m. Note that all holes are drilled well below datum.

An example of an uphole plot from PEL 107 is shown in sample uphole plot # 2:

6.0 DRILLING & LVL




Sample Uphole Plot # 2: plot for Hole # 488

Production

Fig. #6-7 shows production for Scanlon Drilling in the Discus SS:

6.0 DRILLING & LVL

Fig. # 6-7: Drilling Production for Scanlon Drilling on the 2005 Discus Seismic Survey



In uphole drilling over the years in the Cooper Basin, 200 metres per day is considered good. Over 250 metres/day is considered very good and over 300 metres/day is exceptional. From the above chart it can be seen that Scanlon Drilling exceeded 300 metres/day on a number of occasions. 4 days were lost at the start of the PEL 95 program when the upgraded Velocity Data software did not work. Ian Wyatt had to make a rushed return to Brisbane to get it fixed. The 7th was a down day due to a camp move.



Picture # 6- 2: Velocity Data's Ian Wyatt logging an uphole

6.0 DRILLING & LVL

Summary for Scanlon Drilling and Velocity Data

Scanlon Drilling did an exceptional job on the Discus Seismic Survey. They work long hours each day and give good value for money. Drillers Brett Andrew and Russell St Jack are exceptional. Greg Scanlon has trained them well. They are recommended for future work.

Velocity Data had a software upgrade during the break and when they went to resume it would not work. Ian Wyatt was forced to return to Brisbane for repairs while Scanlon's stood by for 4 days. This is the first time in my memory that a drilling rig has been put on standby for a logging unit fault. They are generally so reliable.

Ian Wyatt trained Nathan Jones to be an operator on this job. Nathan seems to have grasped the job well.



Picture # 6- 3: Scanlon Drilling rig in action

7.0 – LINE PREPARATION, SURVEYING, PERMITTING & ENVIRONMENT

Introduction

Terrex Contracting (TC) was contracted to do the line preparation on the 2005 Discus Seismic Survey. Dynamic Satellite Surveys (DSS) was contracted to do the surveying. Line preparation started on September 28th and was completed on October 4th, 2005. Both companies were sub-contracted through Terrex Seismic. TC was contracted on an hourly rate basis and DSS were contracted on a turnkey rate.

Two camp locations were used (see 1.0 Introduction and the maps in Fig. # 1-2 and 1-3).

The program was located in two widely separated PELs. PEL 95 was on Merty Merty and Bollards Lagoon Stations and PEL 107 was on Mulka and Mungeranie Stations.



Picture # 7- 1: the TC Komatsu operated by Bill Anderson at PEL 95

Line Preparation

TC provided a 2D version of their railway carriage camp. They had three train carriages in the camp plus their workshop trailer. DSS provided their own office van and a new sleeper van.

The DOK crew list is as follows:

7.0 – LINE PREPARATION, SURVEYING, PERMITTING & ENVIRONMENT

| <u>Position Held</u> | <u>Name</u> |
|----------------------|-------------------------------|
| Supervisor | Bill O'Keeffe, Warren Denham |
| Dozer Operator | Gene Greenhalgh/Bill Anderson |
| Dozer Operator | Eric Ree/Selwyn Price |
| Grader Operator | Max Young |
| Offsider | Faye Holly |
| Cook | Marion Anderson |
| Mechanic | Lyle Holly/Matt Gower |

The following table details production in the Discus SS.

Table 7- 1: Line Preparation Statistics for TC on the Discus SS

| | |
|---|-----------------------------------|
| Start Date for Line Preparation | September 28 th , 2005 |
| End Date for Line Preparation (dozing) | October 4 th , 2005 |
| Total Kms Cleared | 138.3 km |
| Total Days (excluding camp moves) | 5.5 |
| Average Km/day | 25.15 |
| Total Full Rate Dozer Work/Walk/Float Hours | 120.0 |
| Average Km/Dozer Full Rate Hour | 1.2 |
| Total Dozer Standby Hours | 2.5 |
| Total Grader Work Hours | 63.5 |
| Total Grader Standby Hours | 4.25 |

From Table # 7-1 it can be seen that TC kept up a good rate of production and did an economical job.

Operations

The surveyors mounted gps receivers on the dozers and loaded line coordinates into them, including any deviations specified by the WAC team. Note that the dozers did not operate on differential gps because that sort of accuracy was not required. The operator simply followed the line on the screen in front of him making appropriate detours and weaves to meet environmental requirements.

The allowable deviations to weave the line were +/- 20 metres. The dozer operators were encouraged to use all of this and, as a result, the weaving on this survey was good.

Surveying

DSS had only two surveyors on their crew for this job. The contract was based on a turnkey rate.

DSS fielded an office/accommodation van and a new sleeper van

7.0 – LINE PREPARATION, SURVEYING, PERMITTING & ENVIRONMENT

The DSS crew list is as follows:

| <u>Position</u> | <u>Name</u> |
|-----------------|-------------|
| Head Surveyor | Ron Weekes |
| Surveyor | Ben Allsopp |

Annotated wooden pegs were used every 5th station on receiver lines with pink and blue pin flags in between. These pegs and pin flags were picked up by the recording back-crew and recycled.

Surveying was done using the RTDGPS method where a base station at a known point broadcasts continuous corrections to a roving unit. By this method, horizontal accuracy was down to cms.

One of the duties of the survey crew was to install Environmental Monitoring Points (EMPs). In this survey, three (3) EMP's were installed

Photographs were taken in each of the line directions before line preparation and after recording. A separate "Environmental Report" has been written and this includes details on the EMPs. It is intended that revisits will be made at intervals of 1, 2 and 4 years after the operation to monitor the rehabilitation of the lines. The EMPs also served as permanent markers (PMs).

Another duty of the surveyors was to photograph and register any cultural heritage sites not found during the cultural heritage clearance process. These are normally incorporated into an Environmental Report Form (ERF) prepared by the Line Pointer. There were no ERF's reported in the Discus Seismic Survey by the surveyors.

Summary

DSS were under-staffed for this job, but the two people they did have were the best that DSS has. DSS are recommended for future work.

Permitting

The Discus Seismic Survey was located in two different PELs. PEL 95 was on Merty Merty and Bollards Lagoon Stations managed by Martin and Grant Rieke respectively. Grant allowed us to use water from Tower Bore for camp and drilling. PEL 107 was on Mulka and Mungeranie Stations. Rodney Fullarton of Mungeranie allowed us the use of water from Lycium Bore. There were no outstanding issues with landowners.

We had to get permission to build an earth ramp over the Tantana oil pipeline in PEL 107. This was given by Santos and the construction was supervised by a Santos field operator from Tantana. This ramp has yet to be removed.

7.0 – LINE PREPARATION, SURVEYING, PERMITTING & ENVIRONMENT

Environment

The terrain in the PEL 95 Discus Seismic Survey consisted mostly of sand dunes with a north-south orientation with an average height of 10 metres above the swales. The swales were wide and had sandy terrain. The Moomba to Sydney pipeline passed through the northern sector of the program. There was only one crossing point for this. The access track along the southern side was off limits to the crew so TC cut a separate access further south. VPs were placed no closer than 50m from the pipeline.

The PEL 107 terrain consisted of sand dunes that were north south trending and up to 20m above the swales. The Tantana to Gidgealpa surface oil pipeline passed through the eastern grid so an earth ramp was built over it under the supervision of a Santos field operator.

TC used proper and professional line preparation techniques in these terrain types giving a good environmental result and allowing for operational efficiency.

Summary

The environmental aspect of the Discus Seismic Survey met all accepted guidelines. TC managed a good rate of production considering the spread out nature of the program.



Picture # 7- 2: PEL 95 Line BC05-50; low dunes, sandy swales

7.0 – LINE PREPARATION, SURVEYING, PERMITTING & ENVIRONMENT



Picture # 7- 3: Line BC05-57; pale sand, good weaving

8.0 – SAFETY

Introduction

The HSE officers on the Terrex crew were Ray Ackram and Jonathon Hynes. Jonathon was a trainee.

The basic tenets of the HSE policy were:

- ❑ An induction meeting prior to the start of operations at which potential hazards were identified and discussed. Inductions by Terrex and Beach for all new crew members;
- ❑ Producing a site-specific safety plan including an Emergency Response Plan detailing the procedure to adopt in case of emergency;
- ❑ Daily toolbox meetings: these were held before departure in the mornings. They provided a forum for any safety or operational issues to be aired. These meetings were paid for by Beach at the standby rate;
- ❑ Weekly safety meetings: these were held on Sunday mornings and were more focused on purely safety issues. The HSE officer would review the week's safety performance and often include a first aid demonstration. The Crew Manager, Bird-dog and section heads added their views on crew safety performance and then comments from the various departments on the crew were invited.

All vehicles were equipped with first aid kits and fire extinguishers. About 30% of the crew were trained first aiders. Some of the safety related procedures introduced to the crew were:

- All vehicles were fitted with dune poles and warning flags;
- All vehicles had headlights on at all times when driving;
- Journey management procedures were instituted for all vehicles travelling outside the operational area;
- Supply truck drivers were given a mobile satellite telephone for communications;
- All crewmembers were required to wear long sleeve shirts and hats;
- All crewmembers were required to wear ankle-supporting lace-up boots;
- All line vehicles carried large containers of water and regular camp water runs were made when shortages were reported;
- All electrical cables in camp were buried to avoid tripping;
- Spotlights were placed around camp to illuminate the major traffic areas;

The Terrex QHSE end of contract report and safety meeting minutes were included in the Terrex report so will not be duplicated here. There were no LTI's on the job but there was reportable incident and medical treatment case. Full details are in the Terrex report but, briefly, it was:

- i. On 16-10-05 juggy Sarah Anderson was walking past the ashes of the central campfire which was unlit. Sarah had just finished work and was only wearing thongs. In a freak occurrence a whirly-whirly came through camp

8.0 – SAFETY

and disturbed the ashes from the fire bed. Some of these ashes lodged on Sarah's exposed left ankle and she suffered burns. She immediately sought medical treatment on crew but her level of discomfort was so great that she was taken to the Moomba medical centre late the same night. She was treated by the paramedics and told not to wear any boots and to check back in a couple of days. Sarah resumed light duties and in fact started training as a geophone and cable repair person. With her newly acquired skills Sarah reckons the day she got burned by swirling ashes was the luckiest day of her life!

Summary

The accident to Sarah Anderson was a freakish occurrence. Apart from that the level of HSE conformity on the crew was good.



Picture 8- 1: juggy Sarah Anderson stomping geophones on line BC05-50 in PEL 95 a few days before she suffered burns to the left ankle that ultimately led to a career change to a cable and geophone repair person.

9.0 – REMARKS & RECOMMENDATIONS

- 1) The Discus Seismic Survey was conducted in an efficient manner by Terrex Seismic and only marred by 1.5 days standby due to weather. Terrex Seismic is recommended for future work.
- 2) Data quality was good in all parts of the program although the PEL 107 data seemed to be slightly better than the PEL 95.
- 3) Two campsites were used by the Terrex main, Terrex Contracting and Scanlon Drilling crew for this job. One was in PEL 95 and one in PEL 107.
- 4) The line preparation operation went smoothly and efficiently under the newly named Terrex Contracting. They are recommended for future work.
- 5) The change in ownership of Denham and O’Keeffe to Terrex Contracting heralds the end of an era. Warren Denham and Bill O’Keeffe have revolutionised the seismic line preparation business with their introduction of converted railway carriages for camp accommodation, the invention of “rill kill” on the graders to eliminate windrows and the novel idea of using new equipment to eliminate downtime. They will be missed by old-timers such as me.



Picture # 9- 1: Bill O'Keeffe (red jacket) and Warren Denham (check shirt) at their farewell barbecue; the end of an era!

- 6) DSS provided only two surveyors for this job. They were Ron Weekes and Ben Allsopp. These are two of their best employees and they handled the job easily. DSS are recommended for future contracts.
- 7) For the first time in memory, the drilling rig was on standby because the logging unit was down. It often happens the other way around. In this instance a

Section 9.0, Page 1 of 3

9.0 – REMARKS & RECOMMENDATIONS

software upgrade proved to be faulty and Ian Wyatt had to return to Brisbane for repairs. 3.5 days of standby for the rig resulted.

- 8) This has highlighted the need for more backup spare equipment to be carried by Velocity Data.



Picture # 9- 2: Velocity Data's Ian (Woggy) Wyatt; a horror start to the job.

- 9) Drilling reports were sent to the main crew each morning by fax. The reliability of faxes between satellite phones is not high and there were frequent instances of reports not arriving on time. For years now the drillers and loggers have talked about getting email installed. It is time we insisted on this.
- 10) If the drill camp had broad band email we would open up the possibility of emailing results and plots each day. This would reduce the turnaround time for processing.
- 11) Despite the downtime incident, Velocity Data is recommended for future work. They have a few bugs to iron out but, basically, with their end of job reports they represent a dramatic improvement in service over previous logging companies.
- 12) Once drilling got under way, the productivity of Scanlon drilling was exceptional. On numerous occasions they drilled over 300m per day. Ian Wyatt, who has worked with a number of drilling contractors over the years, commented that the secret of Scanlon's success is that they start very early in the morning. This explains their often high total hours each day. Scanlon Drilling is recommended for future work.

9.0 – REMARKS & RECOMMENDATIONS



Picture # 9- 3: driller Russell St Jack at the controls of the Scanlon rig.

- 13) Terrex Seismic's Crew Manager, Jon Turner, is a real professional and is good to work with. He has an excellent and non-threatening rapport with the crew that promotes a positive working atmosphere.
- 14) There were no LTI's on this job but there was a serious injury that led to ongoing medical treatment. Juggy Sarah Anderson suffered a burn on the foot from swirling ashes from the camp fire. This incident meant that Sarah was unable to wear a boot for a few weeks so she was trained as a cable repair person. Every cloud has a silver lining!
- 15) Trainee HSE officer Jonathon Hynes was promoted from the line crew. Jon is a former personal trainer who has introduced weight training to a growing group of fitness fanatics on the crew. His encouragement of warm-up exercises as a means of avoiding muscular strains has added a novel new perspective to morning toolbox meetings.
- 16) In summary, the 2005 Discus Seismic Survey went well in all departments.

Bruce Beer
Beach Representative

BEACH PETROLEUM'S 2005 DISCUS SEISMIC SURVEY

APPENDIX I

RECORDING PRODUCTION

RECORDING PRODUCTION by Terrex Energy on Beach Petroleum's 2005 Discus Seismic Survey

Note: this is a turnkey contract

| Date | Area | Line Details | | | | | | Charge Kms | | Hours | | | | | | | | Charge Hrs | | | | | | Comme | | |
|---------------|-------|--------------|-----------|----------|--------|-------|---------|------------|----------------|---------|-----------|----------|---------|----------------|-------------------|-----------------|--------|----------------|-----------------------|-----------------------------|-----------------|------------------|----------|-------|--------------------------|--|
| | | Line | First Stn | Last Stn | # Stns | # VPs | # Skips | Line Kms | Total Daily Km | Record | Line Move | Rec Move | Detours | Wait on Spread | Tests, QC & Other | Layout & Pickup | Travel | Total Work Hrs | Additional Charge Hrs | Standby/Client weather, etc | Standby Toolbox | Total Charge Hrs | Downtime | | Total Hours for Day | |
| Oct | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | PEL95 | BC05-51 | 666 | 534 | 132 | 133 | 0 | 4.9500 | 4.9500 | 1.9 | | | 0.7 | | 3.2 | 1.2 | | 7.0 | 5.0 | | 0.3 | 5.3 | | | | |
| 13 | " | BC05-51 | 534 | 200 | 334 | 331 | 3 | 12.5250 | 25.0875 | 8.0 | 0.5 | 1.9 | | 0.2 | 0.3 | | 0.4 | 11.3 | | | 0.3 | 0.3 | 1.1 | 12.3 | c/m 5 hrs; setup 3.1 hrs | |
| | " | BC05-52 | 200 | 535 | 335 | 336 | 0 | 12.5625 | | | | | | | | | | | | | | | | | dwn due inst fault | |
| 14 | " | BC05-52 | 535 | 611 | 76 | 73 | 3 | 2.8500 | 26.1750 | 7.8 | 1.7 | 0.7 | 1.0 | | | | 0.6 | 11.8 | | | 0.3 | 0.3 | 0.3 | 12.4 | | |
| | " | BC05-49 | 659 | 200 | 459 | 455 | 5 | 17.2125 | | | | | | | | | | | | | | | | | | |
| | " | BC05-48 | 200 | 363 | 163 | 164 | 0 | 6.1125 | | | | | | | | | | | | | | | | | | |
| 15 | " | BC05-48 | 363 | 389 | 26 | 26 | 0 | 0.9750 | 10.1625 | 2.8 | 1.0 | | | | 2.2 | | 0.6 | 6.6 | | | 0.3 | 0.3 | | 6.9 | complete PEL 95 progr | |
| | | BC05-50 | 200 | 445 | 245 | 246 | 0 | 9.1875 | | | | | | | | | | | | | | | | | | |
| PEL 95 Totals | | | | | | 1770 | 1764 | 11 | 66.3750 | 66.3750 | 20.5 | 3.2 | 2.6 | 1.7 | 0.2 | 5.7 | 1.2 | 1.6 | 36.7 | 5.0 | 0.0 | 1.2 | 6.2 | 1.4 | 44.3 | |

| | |
|--------------------------------|---------|
| Total Km in PEL 95 Discus SS = | 66.3750 |
|--------------------------------|---------|

Average Km/Rec Hr = 3.2378

[illegible]

RECORDING PRODUCTION by Terrex Energy on Beach Petroleum's 2005 Discus Seismic Survey

Note: this is a turnkey contract

| Date | Line Details | | | | | | | Charge Kms | | Hours | | | | | | | | Charge Hrs | | | | | | Comme | | |
|----------------|--------------|---------|-----------|----------|--------|-------|---------|------------|----------------|--------|-----------|----------|---------|----------------|-------------------|-----------------|--------|----------------|-----------------------|-----------------------------|-----------------|------------------|----------|---------------------|-----------------------|--|
| | Area | Line | First Stn | Last Stn | # Stns | # VPs | # Skips | Line Kms | Total Daily Km | Record | Line Move | Rec Move | Detours | Wait on Spread | Tests, QC & Other | Layout & Pickup | Travel | Total Work Hrs | Additional Charge Hrs | Standby/Client weather, etc | Standby Toolbox | Total Charge Hrs | Downtime | Total Hours for Day | Comme | |
| 20 | " " | BC05-54 | 389 | 337 | 52 | 53 | 0 | 1.9500 | 26.0250 | 7.6 | 2.9 | | 0.5 | | 0.3 | | 0.8 | 12.1 | | | 0.3 | 0.3 | | 12.4 | complete PEL 107 prog | |
| | " " | BC05-54 | 337 | 200 | 137 | 135 | 2 | 5.1375 | | | | | | | | | | | | | | | | | | |
| | " " | BC05-53 | 200 | 388 | 188 | 187 | 2 | 7.0500 | | | | | | | | | | | | | | | | | | |
| | " " | BC05-59 | 569 | 200 | 369 | 367 | 3 | 13.8375 | | | | | | | | | | | | | | | | | | |
| 21 | " " | BC05-61 | 200 | 366 | 166 | 166 | 1 | 6.2250 | 13.3875 | 3.6 | 1.2 | | 0.2 | 0.2 | 0.1 | 4.0 | 0.8 | 10.1 | | | 0.3 | 0.3 | | 10.4 | | |
| | " " | BC05-60 | 391 | 200 | 191 | 192 | 0 | 7.1625 | | | | | | | | | | | | | | | | | | |
| 22 | " " | | | | 0 | | | 0.0000 | | | | | | | | | | 0.0 | | | 0.0 | | 0.0 | | | |
| 23 | " " | | | | 0 | | | 0.0000 | | | | | | | | | | 0.0 | | | 0.0 | | 0.0 | | | |
| PEL 107 Totals | | | | | 1920 | 1915 | 14 | 72.0000 | 72.0000 | 20.8 | 6.9 | 0.0 | 2.7 | 0.2 | 2.6 | 4.0 | 3.3 | 40.5 | 14.0 | 16.5 | 1.5 | 32.0 | 0.0 | 72.5 | | |

Total Km in PEL 107 Program = 72.0000

Average Km/Rec Hr = 3.4615

Average Km/Total Hr = 0.9931

Cum Total day Hrs = 72.5

Cum extra Charge Hrs = 14.0

Cum Stby Hrs = 18.0

APPENDIX II

UPHOLE DRILLING PRODUCTION FOR PEL 95

Production for **SCANLON DRILLING Co.**, on Beach Petroleum's 2005 Discus Seismic Survey

| Date | Prospect | Line Details | | | Drill Hours | | | | | | Consumables | | | | | | Comments |
|--------|----------|-----------------|---------|--------|-------------|--------------|-------|--------|--------|------|--------------|---------------|---------|-----------------|-------|----------------|-----------------------|
| | | Lines | # Holes | Metres | Work | Other Charge | Stby | Charge | Travel | Down | 43/4 Regular | 5 1/8" Blades | TCI Bit | Bio-Vis (drums) | OzGel | Hi-Seal (bags) | |
| Oct05 | | | | | | | | | | | | | | | | | |
| 23 | PEL 95 | | | | | 3.50 | 6.50 | 10.00 | | | | | | | | | mobilise to PEL 95 |
| 24 | " | | | | | | 10.00 | 10.00 | | | | | | | | | standby wait on VD |
| 25 | " | | | | | | 10.00 | 10.00 | | | | | | | | | standby wait on VD |
| 26 | " | | | | | | 10.00 | 10.00 | | | | | | | | | standby wait on VD |
| 27 | " | BC05-51 | 2 | 176 | 12.00 | | | 12.00 | 0.25 | | 2 | | | 1 | 2 | | VD tool stuck in both |
| 28 | " | BC05-51, 52 | 3 | 264 | 12.50 | | | 12.50 | 0.50 | | 1 | | | 1.5 | 2 | | |
| 29 | " | BC05-49 | 3 | 264 | 12.25 | | | 12.25 | 0.50 | | 1 | | | 2 | | | |
| 30 | " | BC05-49,51.50 | 4 | 316 | 12.50 | | | 12.50 | 0.50 | | 1 | | | 2 | 1 | | |
| 31 | " | BC05-50 | 4 | 304 | 12.00 | | 0.25 | 12.25 | 0.75 | | 1 | | | 2 | | | standby safety meet |
| Nov05 | | | | | | | | 0.00 | | | | | | | | | |
| 1 | " | BC05-50, 51, 52 | 4 | 304 | 12.25 | | | 12.25 | 1.00 | | 1 | | | 2 | | | |
| 2 | " | BC05-52, 49 | 3 | 204 | 12.00 | | | 12.00 | 1.00 | | 1 | | | 1.5 | | | dunes blown in - acc |
| 3 | " | BC05-49 | 4 | 268 | 12.00 | | | 12.00 | 1.25 | | | | | 2 | | | |
| 4 | " | BC05-48 | 4 | 256 | 12.00 | | | 12.00 | 1.25 | | 1 | | | 2 | | | |
| 5 | " | BC05-49, 52 | 4 | 304 | 12.00 | | 1.00 | 13.00 | 1.00 | | 1 | | | 2 | | | stby 1 hr for thunder |
| 6 | " | BC05-49, 51 | 4 | 280 | 11.25 | | | 11.25 | 1.00 | | 1 | | | 2 | | | complete PEL 95 up |
| 7 | " | | | | | | | | | | | | | | | | |
| 8 | " | | | | | | | | | | | | | | | | |
| Totals | | | 39 | 2940 | 132.75 | 3.50 | 37.75 | 174.00 | 9.00 | 0.00 | 11 | 0 | 0 | 20 | 5 | 0 | |

Average Depth of Hole = 75.38
Average Metres/Chg Hr = 16.90
Metres/Drill Hour = 22.15

APPENDIX III

VELOCITY DATA LVL PRODUCTION FOR PEL 95

Production for Velocity Data on Beach Petroleum's 2005 Discus Seismic Survey, PEL 95

| Date | Area | Line | Hole # | Stn# | Depth Logged | Wx Depth | Total Holes for Day | Hours | | | | | Comments |
|--------|--------|---------|--------|------|--------------|----------|---------------------|--------------------|---------|--------|-------|-------------|---|
| | | | | | | | | Work/ Charge Hours | Standby | Travel | Down | Total Hours | |
| Oct 23 | PEL 95 | | | | | | | | | | | | mobilise to PEL 95 |
| 24 | " | | | | | | | | | | 10.00 | 10.00 | down with digitiser problems |
| 25 | " | | | | | | | | | | 10.00 | 10.00 | down with digitiser problems |
| 26 | " | | | | | | | | | | 10.00 | 10.00 | down with digitiser problems |
| 27 | " | BC05-51 | 428 | 640 | 88 | 68 | 2 | 13.50 | | | | 13.50 | tool stuck in both holes; rig to retrieve |
| " | " | BC05-51 | 427 | 612 | 88 | 60 | | | | | | | |
| 28 | " | BC05-51 | 426 | 550 | 88 | 56 | 3 | 13.00 | | | | 13.00 | |
| " | " | BC05-52 | 429 | 591 | 88 | 58 | | | | | | | |
| " | " | BC05-52 | 430 | 557 | 88 | 46 | | | | | | | |
| 29 | " | BC05-49 | 412 | 536 | 88 | 53 | 3 | 12.50 | | | | 12.50 | |
| " | " | BC05-49 | 413 | 580 | 88 | 58 | | | | | | | |
| " | " | BC05-49 | 414 | 602 | 88 | 59 | | | | | | | |
| 30 | " | BC05-49 | 411 | 525 | 82 | 45 | 4 | 12.50 | | | | 12.50 | |
| " | " | BC05-51 | 425 | 495 | 82 | 56 | | | | | | | |
| " | " | BC05-49 | 410 | 502 | 76 | 48 | | | | | | | |
| " | " | BC05-50 | 415 | 397 | 76 | 57 | | | | | | | |
| 31 | " | BC05-50 | 416 | 352 | 82 | 48 | 4 | 12.00 | 0.25 | | | 12.25 | standby safety meeting |
| | | BC05-50 | 417 | 318 | 76 | 49 | | | | | | | |
| | | BC05-50 | 418 | 276 | 76 | 52 | | | | | | | |
| | | BC05-50 | 420 | 213 | 70 | 44 | | | | | | | |
| Nov 1 | " | BC05-50 | 419 | 243 | 82 | 50 | 4 | 12.50 | | | | 12.50 | |
| " | " | BC05-51 | 422 | 321 | 76 | 40 | | | | | | | |
| " | " | BC05-51 | 421 | 211 | 82 | 32 | | | | | | | |
| " | " | BC05-52 | 435 | 205 | 64 | 40 | | | | | | | |
| 2 | " | BC05-52 | 433 | 355 | 70 | 49 | 3 | 12.00 | | | | 12.00 | |
| | " | BC05-52 | 434 | 261 | 70 | 39 | | | | | | | |
| | " | BC05-49 | 405 | 351 | 64 | 41 | | | | | | | |
| 3 | " | BC05-49 | 404 | 319 | 70 | 44 | 4 | 12.00 | | | | 12.00 | |

Production for Velocity Data on Beach Petroleum's 2005 Discus Seismic Survey, PEL 95

| Date | Area | Line | Hole # | Stn# | Depth Logged | Wx Depth | Total Holes for Day | Hours | | | | | Comments |
|--------|------|---------|--------|------|--------------|----------|---------------------|--------------------|---------|--------|-------|-------------|-----------------------------|
| | | | | | | | | Work/ Charge Hours | Standby | Travel | Down | Total Hours | |
| 4 | " | BC05-49 | 403 | 266 | 70 | 37 | | | | | | | |
| | " | BC05-49 | 402 | 238 | 64 | 29 | | | | | | | |
| | " | BC05-49 | 401 | 215 | 64 | 17 | | | | | | | |
| | " | BC05-48 | 400 | 231 | 70 | 45 | 4 | 12.25 | | | | 12.25 | |
| | " | BC05-48 | 399 | 277 | 58 | 34 | | | | | | | |
| | " | BC05-48 | 398 | 307 | 64 | 36 | | | | | | | |
| 5 | " | BC05-48 | 397 | 360 | 64 | 43 | | | | | | | |
| | " | BC05-49 | 406 | 373 | 70 | 28 | 4 | 12.00 | 1.00 | | | 13.00 | stby 1 hr for thunderstorms |
| | " | BC05-49 | 407 | 399 | 64 | 21 | | | | | | | |
| 6 | " | BC05-52 | 431 | 497 | 82 | 60 | | | | | | | |
| | " | BC05-52 | 432 | 444 | 88 | 56 | | | | | | | |
| | " | BC05-49 | 408 | 428 | 82 | 41 | 4 | 13.00 | | | | 13.00 | complete PEL 95 program |
| 7 | " | BC05-49 | 409 | 457 | 64 | 29 | | | | | | | |
| | " | BC05-51 | 424 | 418 | 64 | 41 | | | | | | | |
| | " | BC05-51 | 423 | 398 | 70 | 52 | | | | | | | |
| Totals | | | | | 2940 | 1761 | 39 | 137.25 | 1.25 | | 30.00 | 168.50 | |

Average Depth of Hole to Date = 75.38

Average Depth of Weathering to Date 45.15

BEACH PETROLEUM'S 2005 DISCUS SEISMIC SURVEY

APPENDIX IV

UPHOLE LOCATION FILE FOR PEL 95

DSS Uphole Location Listing for the Beach Petroleum 2005 PEL 95 Discus Seismic Survey

| DSS UPHOLE LISTING - (Pre-Drilling) | | | | | | POST-DRILLING INFORMATION | | | | | |
|-------------------------------------|----------|------------|-------------|------------------|----------------|---------------------------|-----------------|-----------------------------|---------------------|----------------|-----------------|
| Line | Station# | Easting | Northing | Elevation (m) | Uphole Name | Drilled Yet? | Date Drilled | Was the hole Shifted? | New Location/Reason | New Easting | New Northing |
| BC05-49 | 215+6 | 472301.96 | 6836610.158 | 52.4 | DHBC05-401 | Y | 11/03/2005 | NO | | | |
| BC05-49 | 237+21 | 473141.817 | 6836594.919 | 48.563 | DHBC05-402 | Y | 11/03/2005 | NO | | | |
| BC05-49 | 266+6 | 474213.598 | 6836600.912 | 53.574 | DHBC05-403 | Y | 11/03/2005 | NO | | | |
| BC05-49 | 319+13 | 476208.164 | 6836609.337 | 63.478 | DHBC05-404 | Y | 11/03/2005 | NO | | | |
| BC05-49 | 351+9 | 477404.878 | 6836607.691 | 65.425 | DHBC05-405 | Y | 11/02/2005 | NO | | | |
| BC05-49 | 373 | 478220.153 | 6836611.312 | 67.517 | DHBC05-406 | Y | 11/05/2005 | NO | | | |
| BC05-49 | 399+7 | 479202.84 | 6836606.667 | 68.374 | DHBC05-407 | Y | 11/05/2005 | NO | | | |
| BC05-49 | 425+23 | 480193.705 | 6836598.418 | 67.712 | DBHC05-408 | Y | 11/06/2005 | NO | | | |
| BC05-49 | 457+5 | 481375.122 | 6836618.815 | 69.366 | DHBC05-409 | Y | 11/06/2005 | NO | | | |
| BC05-49 | 502+2 | 483060.484 | 6836615.211 | 71.915 | DHBC05-410 | Y | 30/10/05 | NO | | | |
| BC05-49 | 524+19 | 483901.706 | 6836611.731 | 73.823 | DHBC05-411 | Y | 30/10/05 | NO | | | |
| BC05-49 | 536 | 484333.161 | 6836608.779 | 74.2 | DHBC05-412 | Y | 29/10/05 | NO | | | |
| BC05-49 | 580 | 485983.034 | 6836627.808 | 82.743 | DHBC05-413 | Y | 29/10/05 | NO | | | |
| BC05-49 | 602+3 | 486811.119 | 6836618.501 | 78.755 | DHBC05-414 | Y | 29/10/05 | NO | | | |
| BC05-50 | 396+28 | 483497.754 | 6834934.888 | 70.852 | DHBC05-415 | Y | 30/10/05 | NO | | | |
| BC05-50 | 352 | 482085.956 | 6834028.256 | 73.079 | DHBC05-416 | Y | 31/10/05 | NO | | | |
| BC05-50 | 318+3 | 481029.16 | 6833319.525 | 73.874 | DHBC05-417 | Y | 31/10/05 | NO | | | |
| BC05-50 | 276+18 | 479718.133 | 6832475.037 | 73.619 | DHBC05-418 | Y | 31/10/05 | NO | | | |
| BC05-50 | 243 | 478672.423 | 6831779.789 | 65.766 | DHBC05-419 | Y | 11/01/2005 | NO | | | |
| BC05-50 | 213 | 477733.455 | 6831160.147 | 60.749 | DHBC05-420 | Y | 31/10/05 | NO | | | |
| BC05-51 | 639+20 | 487463.974 | 6840308.012 | 87.139 | DHBC05-428 | Y | 27/10/05 | NO | | | |
| BC05-51 | 612+3 | 486568.9 | 6839798.437 | 79.872 | DHBC05-427 | Y | 27/10/05 | NO | | | |
| BC05-51 | 549+29 | 484581.109 | 6838570.961 | 78.1 | DHBC05-426 | Y | 28/10/05 | NO | | | |
| BC05-51 | 211+2 | 473716.83 | 6831990.437 | 62.113 | DHBC05-421 | Y | 11/01/2005 | NO | | | |

DSS Uphole Location Listing for the Beach Petroleum 2005 PEL 95 Discus Seismic Survey

| DSS UPHOLE LISTING - (Pre-Drilling) | | | | | | POST-DRILLING INFORMATION | | | | | |
|-------------------------------------|----------|------------|-------------|---------------|-------------|---------------------------|--------------|-----------------------|--|-------------|--------------|
| Line | Station# | Easting | Northing | Elevation (m) | Uphole Name | Drilled Yet? | Date Drilled | Was the hole Shifted? | New Location/Reason | New Easting | New Northing |
| BC05-51 | 320+29 | 477244.54 | 6834107.232 | 65.746 | DHBC05-422 | Y | 11/01/2005 | NO | hole shifted 42m south west on line 52 | ? | ? |
| BC05-51 | 397+21 | 479696.314 | 6835617.522 | 66.507 | DHBC05-423 | Y | 11/06/2005 | NO | | | |
| BC05-51 | 417+26 | 480340.033 | 6836013.106 | 70.29 | DHBC05-424 | Y | 11/06/2005 | NO | | | |
| BC05-51 | 495 | 482813.184 | 6837525.069 | 68.942 | DHBC05-425 | Y | 30/10/05 | NO | | | |
| BC05-52 | 556+33 | 483684.467 | 6839318.104 | 68.747 | DHBC05-430 | Y | 28/10/05 | NO | | | |
| BC05-52 | 591 | 484765.883 | 6840001.755 | 79.282 | DHBC05-429 | Y | 28/10/05 | NO | | | |
| BC05-52 | 497 | 481759.513 | 6838161.345 | 71.626 | DHBC05-431 | Y | 11/05/2005 | NO | | | |
| BC05-52 | 443+19 | 480057.728 | 6837099.393 | 68.731 | DHBC05-432 | Y | 11/05/2005 | NO | | | |
| BC05-52 | 355+18 | 477241.619 | 6835377.219 | 67.058 | DHBC05-433 | Y | 11/02/2005 | NO | | | |
| BC05-52 | 260+34 | 474211.155 | 6833535.549 | 60.363 | DHBC05-434 | Y | 11/02/2005 | NO | | | |
| BC05-52 | 206+34 | 472477.408 | 6832488.929 | 64.756 | DHBC05-435 | Y | 11/01/2005 | YES | | | |
| BC05-48 | 230+28 | 471366.944 | 6837476.548 | 60.176 | DHBC05-400 | Y | 11/04/2005 | NO | | | |
| BC05-48 | 277+17 | 473117.285 | 6837529.133 | 48.813 | DHBC05-399 | Y | 11/04/2005 | NO | | | |
| BC05-48 | 306+25 | 474213.026 | 6837535.493 | 61.255 | DHBC05-398 | Y | 11/04/2005 | NO | | | |
| BC05-48 | 359+34 | 476208.653 | 6837588.384 | 61.827 | UH 397 | Y | 11/04/2005 | NO | | | |
| Total Drilled = | | | | | | 39 | | | | | |

BEACH PETROLEUM'S 2005 PEL 107 DISCUS SEISMIC SURVEY

APPENDIX V

DRILLING PRODUCTION IN PEL 107

Production for **SCANLON DRILLING Co.** , on Beach Petroleum's 2005 PEL 107 Discus Seismic Survey

| Date | Prospect | Line Details | | | Drill Hours | | | | | Consumables | | | | | | Comments |
|--------|----------|------------------------|---------|--------|-------------|------|--------|--------|------|-----------------|------------------|---------|--------------------|-------|-------------------|--|
| | | Lines | # Holes | Metres | Work | Stby | Charge | Travel | Down | 43/4 Regular | 5 1/8" Blades | TCl Bit | Bio-Vis (drums) | OzGel | Hi-Seal (bags) | |
| Nov 7 | PEL 107 | | | | 3.50 | 2.50 | 6.00 | | 4.00 | | | | | | | move PEL 95 to Moomba; I complete move; start drillin good day |
| 8 | " | BC05-56, 53, 54 | 5 | 242 | 11.00 | | 11.00 | 1.00 | | 1 | | | 1 | | | |
| 9 | " | BC05-54,53,59,55,56,57 | 8 | 282 | 12.75 | | 12.75 | 0.75 | | 2 | | | 2 | | | |
| 10 | " | BC05-58,53,54,55 | 7 | 304 | 13.00 | | 13.00 | 1.00 | | 1 | | | 2 | | | |
| 11 | " | BC05-54,58,55,57 | 7 | 298 | 12.50 | | 12.50 | 1.00 | | | | | 2 | | | |
| 12 | " | BC05-58,53,57,58 | 7 | 278 | 12.25 | | 12.25 | 0.75 | | 1 | | | 2 | | | |
| 13 | " | BC05-58,57,56 | 6 | 252 | 12.50 | | 12.50 | 0.75 | | | | | 1.5 | | | |
| 14 | " | BC05-60,59,61 | 7 | 312 | 12.75 | | 12.75 | 1.00 | | 1 | | | 2 | | | |
| 15 | " | BC05-61,59,60 | 8 | 284 | 12.75 | | 12.75 | 1.00 | | 1 | | | 2 | | | |
| 16 | " | BC05-59 | 8 | 300 | 12.75 | | 12.75 | 1.25 | | 1 | | | 1.5 | | | |
| 17 | " | | | | | | | | | | | | | | | |
| Totals | | | 63 | 2552 | 115.75 | 2.50 | 118.25 | 8.50 | 4.00 | 8 | 0 | 0 | 16 | 0 | 0 | |

Average Depth of Hole in PEL 107 = 40.51

Average Metres/Chg Hr in PEL 107 = 21.58

Metres/Drill Hour in PEL 107 = 22.05

BEACH PETROLEUM'S 2005 PEL 107 DISCUS SEISMIC SURVEY

APPENDIX VI

VELOCITY DATA LVL STATISTICS FOR PEL 107

Production for Velocity Data on Beach Petroleum's 2005 Discus Seismic Survey, PEL 107

| Date | Area | Production Details | | | | | | Hours | | | | | Comments |
|-----------|---------|--------------------|--------|------|--------------|----------|---------------------|--------------------|---------|--------|------|-------------|--|
| | | Line | Hole # | Stn# | Depth Logged | Wx Depth | Total Holes for Day | Work/ Charge Hours | Standby | Travel | Down | Total Hours | |
| Nov | | | | | | | | | | | | | |
| 01-Nov-06 | PEL 107 | | | | | | | 3.50 | 2.50 | | 4.00 | 10.00 | stby roads; move PEL 95 to Moomba; maintenance complete move to PEL 107; start logging |
| 02-Nov-06 | " | BC05-56 | 463 | 336 | 52 | 32 | 5 | 11.00 | | 0.25 | | 11.25 | |
| 03-Nov-06 | " | BC05-53 | 444 | 357 | 52 | 6 | | | | | | 0.00 | |
| | " | BC05-53 | 445 | 377 | 52 | 12 | | | | | | 0.00 | |
| | " | BC05-54 | 446 | 344 | 46 | 20 | | | | | | 0.00 | |
| | " | BC05-54 | 448 | 321 | 40 | 10 | | | | | | 0.00 | |
| 04-Nov-06 | " | BC05-54 | 447 | 331 | 34 | 10 | 8 | 12.25 | | 0.75 | | 13.00 | |
| | " | BC05-53 | 443 | 347 | 40 | 12 | | | | | | | |
| | " | BC05-59 | 459 | 375 | 34 | 14 | | | | | | | |
| | " | BC05-55 | 458 | 345 | 40 | 16 | | | | | | | |
| | " | BC05-56 | 462 | 408 | 32 | 10 | | | | | | | |
| | " | BC05-56 | 461 | 440 | 34 | 10 | | | | | | | |
| | " | BC05-56 | 460 | 449 | 34 | 11 | | | | | | | |
| | " | BC05-57 | 471 | 359 | 34 | 11 | | | | | | | |
| 05-Nov-06 | " | BC05-58 | 472 | 358 | 40 | 19 | 7 | 14.00 | | | | 14.00 | |
| | " | BC05-53 | 438 | 265 | 52 | 22 | | | | | | | |
| | " | BC05-53 | 437 | 236 | 52 | 28 | | | | | | | |
| | " | BC05-53 | 436 | 220 | 46 | 18 | | | | | | | |
| | " | BC05-54 | 452 | 218 | 40 | 10 | | | | | | | |
| | " | BC05-55 | 453 | 219 | 34 | 11 | | | | | | | |
| | " | BC05-55 | 454 | 264 | 40 | 12 | | | | | | | |
| 06-Nov-06 | " | BC05-54 | 451 | 264 | 36 | 13 | 7 | 13.50 | | | | 13.50 | |
| | " | BC05-58 | 473 | 327 | 50 | 22 | | | | | | | |
| | " | BC05-58 | 455 | 296 | 40 | 14 | | | | | | | |
| | " | BC05-55 | 456 | 307 | 40 | 14 | | | | | | | |
| | " | BC05-57 | 470 | 328 | 46 | 21 | | | | | | | |
| | " | BC05-57 | 547 | 311 | 46 | 24 | | | | | | | |
| | " | BC05-54 | 449 | 307 | 40 | 15 | | | | | | | |
| 07-Nov-06 | " | BC05-58 | 450 | 296 | 40 | 13 | 7 | 13.50 | | | | 13.50 | |
| | " | BC05-53 | 439 | 285 | 40 | 10 | | | | | | | |
| | " | BC05-53 | 440 | 298 | 46 | 15 | | | | | | | |
| | " | BC05-53 | 441 | 310 | 40 | 8 | | | | | | | |
| | " | BC05-53 | 442 | 323 | 40 | 6 | | | | | | | |

Production for Velocity Data on Beach Petroleum's 2005 Discus Seismic Survey, PEL 107

| | | Production Details | | | | | | Hours | | | | | |
|-------------------|------|--------------------|--------|------|--------------|----------|---------------------|--------------------|---------|--------|------|-------------|----------|
| Date | Area | Line | Hole # | Stn# | Depth Logged | Wx Depth | Total Holes for Day | Work/ Charge Hours | Standby | Travel | Down | Total Hours | Comments |
| 08-Nov-06 | " | BC05-57 | 469 | 251 | 32 | 12 | 6 | 13.25 | | | | 13.25 | |
| | " | BC05-58 | 475 | 218 | 40 | 13 | | | | | | | |
| | " | BC05-58 | 474 | 251 | 52 | 31 | | | | | | | |
| | " | BC05-57 | 468 | 219 | 40 | 7 | | | | | | | |
| | " | BC05-56 | 464 | 298 | 46 | 23 | | | | | | | |
| 09-Nov-06 | " | BC05-56 | 467 | 225 | 40 | 6 | 7 | 14.00 | | | | 14.00 | |
| | " | BC05-56 | 466 | 244 | 40 | 11 | | | | | | | |
| | " | BC05-56 | 465 | 266 | 34 | 8 | | | | | | | |
| | " | BC05-60 | 489 | 222 | 52 | 16 | | | | | | | |
| | " | BC05-60 | 490 | 273 | 52 | 27 | | | | | | | |
| 10-Nov-06 | " | BC05-60 | 491 | 310 | 48 | 16 | 8 | 14.00 | | | | 14.00 | |
| | " | BC05-60 | 486 | 328 | 40 | 5 | | | | | | | |
| | " | BC05-59 | 488 | 215 | 52 | 25 | | | | | | | |
| | " | BC05-61 | 498 | 222 | 34 | 8 | | | | | | | |
| | " | BC05-61 | 497 | 265 | 34 | 6 | | | | | | | |
| 11-Nov-06 | " | BC05-61 | 496 | 278 | 34 | 6 | 8 | 15.00 | | | | 15.00 | |
| | " | BC05-59 | 487 | 254 | 34 | 5 | | | | | | | |
| | " | BC05-59 | 485 | 303 | 34 | 5 | | | | | | | |
| | " | BC05-60 | 493 | 388 | 34 | 8 | | | | | | | |
| | " | BC05-61 | 495 | 327 | 40 | 19 | | | | | | | |
| | " | BC05-60 | 492 | 356 | 34 | 6 | | | | | | | |
| | " | BC05-61 | 494 | 358 | 40 | 11 | | | | | | | |
| | " | BC05-59 | 484 | 344 | 34 | 4 | | | | | | | |
| | " | BC05-59 | 483 | 361 | 34 | 6 | | | | | | | |
| | " | BC05-59 | 482 | 392 | 34 | 13 | | | | | | | |
| | " | BC05-59 | 481 | 423 | 34 | 6 | 8 | 15.00 | | | | 15.00 | |
| | " | BC05-59 | 476 | 556 | 40 | 9 | | | | | | | |
| | " | BC05-59 | 477 | 524 | 34 | 8 | | | | | | | |
| | " | BC05-59 | 478 | 505 | 32 | 6 | | | | | | | |
| | " | BC05-59 | 479 | 480 | 34 | 8 | 8 | 15.00 | | | | 15.00 | |
| | " | BC05-59 | 480 | 451 | 58 | 30 | | | | | | | |
| Sub Total PEL 107 | | | | | 2552 | 833 | 63 | 124.00 | 2.50 | 1.00 | 4.00 | 131.50 | |

Average Depth of hole in PEL 107 = 40.51

Average Depth of weathering in PEL 107 = 13.22

BEACH PETROLEUM'S 2005 PEL 107 DISCUS SEISMIC SURVEY

APPENDIX VII

UPHOLE LOCATION FILE FOR PEL 107 UPHOLES

DSS Uphole Location Listing & Post Drilling Information for the Beach Petroleum 2005 PEL 107 Discus Seismic Survey

| DSS UPHOLE LISTING - (Pre-Drilling) | | | | | | POST-DRILLING INFORMATION | | | | | |
|-------------------------------------|---------|---------|----------|-----------|-----------|---------------------------|--------------|-----------------------|--------------------------------------|-------------|--------------|
| Hole Number | Line | Station | Easting | Northing | Elevation | Drilled Yet? | Date Drilled | Was the hole Shifted? | New Location/Reason | New Easting | New Northing |
| DHBC05-436 | BC05-53 | 219+29 | 376601.1 | 6891221.1 | 31.85 | Y | 10/11/2005 | N | moved hole 33m south on line bc05-53 | | |
| DHBC05-437 | BC05-53 | 238+4 | 376938.1 | 6890621.6 | 44.21 | Y | 10/11/2005 | Y | | | |
| DHBC05-438 | BC05-53 | 265+1 | 377425.6 | 6889737.1 | 38.06 | Y | 10/11/2005 | N | | | |
| DHBC05-439 | BC05-53 | 284+30 | 377787.9 | 6889090.5 | 29.89 | Y | 12/11/2005 | N | | | |
| DHBC05-440 | BC05-53 | 297+29 | 378018.6 | 6888661.7 | 28.93 | Y | 12/11/2005 | N | | | |
| DHBC05-441 | BC05-53 | 309+19 | 378237.6 | 6888281 | 23.5 | Y | 12/11/2005 | N | | | |
| DHBC05-442 | BC05-53 | 322+19 | 378456.2 | 6887844.2 | 21.85 | Y | 12/11/2005 | N | | | |
| DHBC05-443 | BC05-53 | 346+24 | 378891.3 | 6887051.2 | 27.68 | Y | 9/11/2005 | N | | | |
| DHBC05-444 | BC05-53 | 356+31 | 379094.8 | 6886727 | 21.82 | Y | 8/11/2005 | N | | | |
| DHBC05-445 | BC05-53 | 376+31 | 379459.3 | 6886071.8 | 28.22 | Y | 8/11/2005 | N | | | |
| DHBC05-446 | BC05-54 | 344+9 | 379487.8 | 6887421 | 34.73 | Y | 8/11/2005 | N | | | |
| DHBC05-447 | BC05-54 | 331+13 | 379253.5 | 6887844 | 23.99 | Y | 9/11/2005 | N | | | |
| DHBC05-448 | BC05-54 | 320+23 | 379066.2 | 6888201 | 25.4 | Y | 8/11/2005 | N | | | |
| DHBC05-449 | BC05-54 | 307+5 | 378820.7 | 6888642.8 | 29.32 | Y | 11/11/2005 | N | | | |
| DHBC05-450 | BC05-58 | 293+29 | 378616.2 | 6889015.8 | 27.73 | Y | 12/11/2005 | N | shifted 58m south on BC05-54 | | |
| DHBC05-451 | BC05-54 | 262+27 | 378004.4 | 6890094 | 31.86 | Y | 11/11/2005 | Y | | | |
| DHBC05-452 | BC05-54 | 217+34 | 377192 | 6891565.6 | 23.72 | Y | 10/11/2005 | N | | | |
| DHBC05-453 | BC05-55 | 218+34 | 377719.7 | 6891884.6 | 25 | Y | 10/11/2005 | N | | | |
| DHBC05-454 | BC05-55 | 263+20 | 378541.8 | 6890427.9 | 27.27 | Y | 10/11/2005 | N | | | |
| DHBC05-455 | BC05-55 | 296+8 | 379152.7 | 6889364.6 | 29.61 | Y | 11/11/2005 | N | | | |
| DHBC05-456 | BC05-55 | 307+11 | 379351.8 | 6889000.6 | 29.22 | Y | 11/11/2005 | N | | | |
| DHBC05-457 | BC05-57 | 311 | 379599 | 6888543.7 | 40.28 | Y | 11/11/2005 | N | | | |
| DHBC05-458 | BC05-55 | 345+13 | 380042.9 | 6887752.1 | 31.03 | Y | 9/11/2005 | N | | | |
| DHBC05-459 | BC05-55 | 375+18 | 380586.8 | 6886760.7 | 28.51 | Y | 9/11/2005 | N | | | |
| DHBC05-460 | BC05-56 | 448+30 | 381902.2 | 6888907 | 26.96 | Y | 9/11/2005 | N | | | |
| DHBC05-461 | BC05-56 | 439+19 | 381602.1 | 6888730.7 | 23.92 | Y | 9/11/2005 | N | | | |

DSS Uphole Location Listing & Post Drilling Information for the Beach Petroleum 2005 PEL 107 Discus Seismic Survey

| DSS UPHOLE LISTING - (Pre-Drilling) | | | | | | POST-DRILLING INFORMATION | | | | | |
|-------------------------------------|---------|---------|----------|-----------|-----------|---------------------------|--------------|-----------------------|-----------------------------------|-------------|--------------|
| Hole Number | Line | Station | Easting | Northing | Elevation | Drilled Yet? | Date Drilled | Was the hole Shifted? | New Location/Reason | New Easting | New Northing |
| DHBC05-462 | BC05-56 | 408+17 | 380606.4 | 6888125.7 | 24.74 | Y | 9/11/2005 | N | hole moved 17m west along BC05-58 | | |
| DHBC05-463 | BC05-56 | 335+34 | 378300.9 | 6886682.4 | 19.78 | Y | 8/11/2005 | N | | | |
| DHBC05-464 | BC05-56 | 298+1 | 377090.2 | 6885938.6 | 36.74 | Y | 13/11/2005 | N | | | |
| DHBC05-465 | BC05-56 | 265+19 | 376052.9 | 6885297.2 | 23.94 | Y | 13/11/2005 | N | | | |
| DHBC05-466 | BC05-56 | 244+15 | 375374.8 | 6884889.8 | 27.33 | Y | 13/11/2005 | N | | | |
| DHBC05-467 | BC05-56 | 224+24 | 374743.1 | 6884501.8 | 23.78 | Y | 13/11/2005 | N | | | |
| DHBC05-468 | BC05-57 | 218+26 | 376661.8 | 6886713.2 | 20.38 | Y | 13/11/2005 | N | | | |
| DHBC05-469 | BC05-57 | 251+18 | 377706.7 | 6887361.4 | 24.24 | Y | 12/11/2005 | N | | | |
| DHBC05-470 | BC05-57 | 328+12 | 380149.3 | 6888890.4 | 33.19 | Y | 11/11/2005 | N | | | |
| DHBC05-471 | BC05-57 | 358+25 | 381127.1 | 6889471.2 | 24.68 | Y | 9/11/2005 | N | | | |
| DHBC05-472 | BC05-58 | 357+24 | 380629.2 | 6890313.5 | 34.07 | Y | 10/11/2005 | N | | | |
| DHBC05-473 | BC05-58 | 327+14 | 379681.2 | 6889689.1 | 37.66 | Y | 11/11/2005 | N | | | |
| DHBC05-474 | BC05-58 | 251+1 | 377249.8 | 6888177.6 | 47.7 | Y | 13/11/2005 | Y | | | |
| DHBC05-475 | BC05-58 | 218+5 | 376207.3 | 6887517.9 | 25.87 | Y | 12/11/2005 | N | | | |
| DHBC05-476 | BC05-59 | 555+20 | 370994.2 | 6891355.5 | 25.97 | Y | 16/11/2005 | N | | | |
| DHBC05-477 | BC05-59 | 523+32 | 369814.5 | 6891345.2 | 23.92 | Y | 16/11/2005 | N | | | |
| DHBC05-478 | BC05-59 | 505+8 | 369107.5 | 6891349.3 | 20.28 | Y | 16/11/2005 | N | | | |
| DHBC05-479 | BC05-59 | 479+34 | 368158.6 | 6891364 | 22.71 | Y | 16/11/2005 | N | | | |
| DHBC05-480 | BC05-59 | 455+32 | 367256.1 | 6891359.1 | 43.34 | Y | 16/11/2005 | N | | | |
| DHBC05-481 | BC05-59 | 422+32 | 366018.5 | 6891359.1 | 19.78 | Y | 16/11/2005 | N | | | |
| DHBC05-482 | BC05-59 | 391+27 | 364851.7 | 6891359.9 | 26.83 | Y | 16/11/2005 | N | | | |
| DHBC05-483 | BC05-59 | 360+21 | 363683.2 | 6891356.6 | 20.57 | Y | 16/11/2005 | N | | | |
| DHBC05-484 | BC05-59 | 344 | 363062.2 | 6891370.4 | 20.1 | Y | 15/11/2005 | N | | | |
| DHBC05-485 | BC05-59 | 303+8 | 361532.9 | 6891372.6 | 18.67 | Y | 15/11/2005 | N | | | |
| DHBC05-486 | BC05-60 | 328 | 360679.7 | 6891388 | 20.22 | Y | 14/11/2005 | N | | | |
| DHBC05-487 | BC05-59 | 254 | 359687.2 | 6891382.6 | 19.12 | Y | 15/11/2005 | N | | | |

DSS Uphole Location Listing & Post Drilling Information for the Beach Petroleum 2005 PEL 107 Discus Seismic Survey

| DSS UPHOLE LISTING - (Pre-Drilling) | | | | | | POST-DRILLING INFORMATION | | | | | |
|-------------------------------------|---------|---------|----------|-----------|-----------|---------------------------|--------------|-----------------------|---------------------|-------------|--------------|
| Hole Number | Line | Station | Easting | Northing | Elevation | Drilled Yet? | Date Drilled | Was the hole Shifted? | New Location/Reason | New Easting | New Northing |
| DHBC05-488 | BC05-59 | 215+9 | 358233.6 | 6891384.3 | 38.51 | Y | 14/11/2005 | N | | | |
| DHBC05-489 | BC05-60 | 222+16 | 357356.8 | 6889234.7 | 29.67 | Y | 14/11/2005 | N | | | |
| DHBC05-490 | BC05-60 | 272+28 | 358947.2 | 6890251.3 | 40.64 | Y | 14/11/2005 | N | | | |
| DHBC05-491 | BC05-60 | 310+30 | 360141.9 | 6891030.3 | 29.12 | Y | 14/11/2005 | N | | | |
| DHBC05-492 | BC05-60 | 356+8 | 361571.2 | 6891957.5 | 18.31 | Y | 15/11/2005 | N | | | |
| DHBC05-493 | BC05-60 | 387+21 | 362572.4 | 6892573 | 21.11 | Y | 15/11/2005 | N | | | |
| DHBC05-494 | BC05-61 | 357+22 | 363585.4 | 6891943 | 21.88 | Y | 15/11/2005 | N | | | |
| DHBC05-495 | BC05-61 | 327+16 | 362454 | 6891940.6 | 31.87 | Y | 15/11/2005 | N | | | |
| DHBC05-496 | BC05-61 | 277+26 | 360589.5 | 6891937.1 | 19.25 | Y | 15/11/2005 | N | | | |
| DHBC05-497 | BC05-61 | 265+15 | 360128.6 | 6891972.1 | 20.12 | Y | 14/11/2005 | N | | | |
| DHBC05-498 | BC05-61 | 222 | 358501.2 | 6891954 | 22.53 | Y | 14/11/2005 | N | | | |
| Total Holes Drilled = | | | | | | 63 | | | | | |

BEACH PETROLEUM'S 2005 DISCUS SEISMIC SURVEY

APPENDIX VIII

LINE PREPARATION PRODUCTION

LINE PREPARATION Production by Terrex Contracting on Beach Petroleum's 2005 Discus Seismic Survey

| | | Dozer #5 (Komatsu D65EX) Bill Anderson | | | | | | Dozer #6 (Komatsu D65EX) Eric Ree | | | | | | John Deere Grader | | | | | |
|--------------------|--------|--|---------|-------|--------------|----------|--------|-----------------------------------|---------|-------|--------------|----------|--------|-------------------|------|--------|----------------|-----------|---------------------------------------|
| Date | AREA | Line | Km | Work | Walk / Float | Stand by | Charge | Line | Km | Work | Walk / Float | Stand by | Charge | Work / Walk | Stby | Charge | Tot Km for Day | Camp Move | Comments |
| Sept05 | | | | | | | | | | | | | | | | | | | |
| 27 | PEL95 | | | | | | | | | | | | | | | | 10.00 | | move from McKinlay to PEL 95; |
| 28 | " | BC05-51,52 | 14.5875 | 9.00 | 2.00 | 0.25 | 11.25 | BC05-48,50 | 16.2750 | 9.50 | 1.50 | 0.25 | 11.25 | 8.00 | 3.25 | 11.25 | 30.8625 | | |
| 29 | | BC05-51,53 | 18.3000 | 10.00 | 1.00 | 0.25 | 11.25 | BC05-49 | 17.2125 | 11.00 | | 0.25 | 11.25 | 12.00 | 0.25 | 12.25 | 35.5125 | | dozing complete; some grading to do |
| 30 | " | - | | | 1.00 | | 1.00 | - | | | 1.00 | | 1.00 | 3.50 | | 3.50 | | | cmplt grading; c/m to PEL 107; 9 hrs; |
| Sub Total Pel 95 | | | 32.8875 | 19.00 | 4.00 | 0.50 | 23.50 | | 33.4875 | 20.50 | 2.50 | 0.50 | 23.50 | 23.50 | 3.50 | 27.00 | 66.3750 | 10.00 | |
| " | PEL107 | - | | | | 0.25 | 0.25 | - | | | | 0.25 | 0.25 | | | | 6.00 | | complete move to PEL 107; |
| Oct | " | | | | | | | | | | | | | | | | | | NB Beach pay 2/3 and GAOG 1/3 |
| 1 | " | BC05-56,58 | 12.1125 | 10.00 | 1.00 | 0.25 | 11.25 | BC05-54,55,57 | 11.2875 | 11.00 | | 0.25 | 11.25 | 11.00 | 0.25 | 11.25 | 23.4000 | | |
| 2 | " | 53,54,55,57,58 | 11.7750 | 9.00 | 2.00 | 0.25 | 11.25 | BC05-53,58 | 8.2500 | 9.50 | 1.50 | 0.25 | 11.25 | 11.00 | 0.25 | 11.25 | 20.0250 | | |
| 3 | " | BC05-53,60,61 | 8.8500 | 7.50 | 2.50 | 0.25 | 10.25 | BC05-59 | 11.8875 | 10.00 | | 0.25 | 10.25 | 10.00 | 0.25 | 10.25 | 20.7375 | | |
| 4 | " | BC05-60,61 | 3.9375 | 3.00 | 2.00 | | 5.00 | BC05-59,61 | 3.8250 | 4.00 | 1.00 | | 5.00 | 8.00 | | 8.00 | 7.7625 | | complete PEL 107 program |
| 5 | | | | | | | | | | | | | | | | | | | c/m from PEL 107 to PEL 106; |
| Sub Totals PEL 107 | | | 36.6750 | 29.50 | 7.50 | 0.75 | 37.75 | | 35.2500 | 34.50 | 2.50 | 0.75 | 37.75 | 40.00 | 0.75 | 40.75 | 71.9250 | 6.00 | |

Total Km Cleared = 138.3000 km.

Total Dozer Wk/Wik Hrs = 120.00 hrs

Total Dozer Stby Hrs = 2.50 hrs

Total Grader Work Hrs = 63.50 hrs

Total Grader Stby Hrs = 4.25 hrs

Average Km/Dozer Wk/Wik Hr = 1.2

BEACH PETROLEUM'S 2005 DISCUS SEISMIC SURVEY

APPENDIX IX

SURVEYING PRODUCTION

Survey Production by *DYNAMIC SATELLITE SURVEYS* (DSS) on Beach Petroleum's 2005 Discus Seismic Survey

| | | | | Extra Chargeable Hrs | | | | | | | | |
|------|--------|---------------------|----------|----------------------|------------|---------|--------|--------|---------|-------|-------------|--------------------------------------|
| Date | Area | Lines | Kms | Travel | Line Point | Control | Survey | Office | Standby | Other | Total Hours | Comments |
| Sept | PEL 95 | | | | | | | | | | | |
| 27 | " | | | | | | | | | | 10.00 | move camp to PEL 95 from McKinlay; |
| 28 | " | BC05-48,50,51,52 | 30.8250 | 0.00 | 11.00 | 0.00 | 23.50 | 2.00 | 3.75 | 3.00 | 43.25 | start surveying on PEL 95 |
| 29 | " | BC05-49,51,52 | 35.5500 | 0.00 | 11.00 | 0.00 | 17.75 | 6.00 | 0.75 | 0.00 | 35.50 | complete surveying on PEL 95 program |
| 30 | " | | | | | | | | | | 0.00 | move camp to PEL107; |
| | | Sub Total PEL 95 | 66.3750 | 0.00 | 22.00 | 0.00 | 41.25 | 8.00 | 4.50 | 3.00 | 78.75 | |
| Oct | PEL107 | | | | | | | | | | 0.00 | |
| 1 | " | BC05-54 --> 58 | 22.0125 | 0.00 | 11.00 | 0.00 | 12.00 | 2.25 | 0.50 | 0.00 | 25.75 | start surveying on PEL 107 |
| 2 | " | BC05-53,54,55,57,58 | 21.4125 | 0.00 | 11.00 | 0.00 | 12.00 | 2.25 | 0.50 | 0.00 | 25.75 | |
| 3 | " | BC05-53,59,60,61 | 17.6250 | 0.00 | 10.00 | 2.00 | 11.00 | 2.25 | 0.50 | 0.00 | 25.75 | |
| 4 | " | BC05-59,60,61 | 10.9500 | 0.00 | 5.00 | 1.50 | 5.50 | 9.75 | 0.00 | 2.50 | 24.25 | |
| 5 | | | | | | | | | | | | |
| | " | Sub Total PEL 107 | 72.0000 | 0.00 | 37.00 | 3.50 | 40.50 | 16.50 | 1.50 | 2.50 | 101.50 | |
| | | | | | | | | | | | | |
| | | AGGREGATE TOTALS | 138.3750 | 0.00 | 59.00 | 3.50 | 81.75 | 24.50 | 6.00 | 5.50 | 180.25 | |

BEACH PETROLEUM'S 2005 DISCUS SEISMIC SURVEY

APPENDIX X

PERSONNEL LIST

[illegible]

[illegible]

| All Clients | | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Days on Crew |
|-------------|--------------------|-----------|----------|--------|----------|--------|--------|---------|-----------|----------|--------|--------------|
| Sick / LTI | Working Offsite | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | |
| POSITION | NAMES | | | | | | | | | | | |
| Line Crew | Smith Robyn | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 10 |
| Line Crew | Temple-Heald Derek | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 10 |
| Line Crew | Welsh Lisa | | | | | | | | | | | 0 |
| Line Crew | Wilson David | 1 | | | | | | | | | | 1 |
| Line Crew | Wood Susan | | | | | | | | | | 1 | 1 |
| | | | | | | | | | | | | 0 |
| | | | | | | | | | | | | 0 |
| | | | | | | | | | | | | 0 |
| | | | | | | | | | | | | 0 |
| | | 20 | 15 | 16 | 15 | 15 | 15 | 15 | 14 | 14 | 18 | 157 |
| Line Crew | | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 16 | 160 |
| | | 4 | -1 | 0 | -1 | -1 | -1 | -1 | -2 | -2 | 2 | -3 |
| | | 40 | 34 | 34 | 34 | 34 | 34 | 34 | 33 | 33 | 35 | 345 |

BEACH PETROLEUM'S 2005 DISCUS 2D SEISMIC SURVEY

APPENDIX XI

EQUIPMENT LIST

| ALL CLIENTS | | Sep-05 | | |
|-----------------------------------|--------------|----------|--------|------------|
| | | Gone | | |
| VEHICLE | REGISTRATION | RENTAL | TERREX | Terrex No. |
| 100 Series Landcruiser Wagon (Cli | 929 IDH | 4wd Hire | | |
| 100 Series Landcruiser Wagon | 093 IIU | | Yes | LV 002 |
| 100 Series Landcruiser Wagon | 094 IIU | | Yes | LV 003 |
| 100 Series Landcruiser Wagon | 095 IIU | | Yes | LV 004 |
| 100 Series Landcruiser Wagon | 096 IIU | | Yes | LV 005 |
| Landcruiser Trayback (Cable) | 307-IJX | | Yes | LV 012 |
| Landcruiser Trayback (Cable) | 308-IJX | | Yes | LV 013 |
| Landcruiser Trayback (Cable) | 309-IJX | | Yes | LV 014 |
| Landcruiser Trayback (Cable) | 1BRD 037 | | Yes | LV 007 |
| Landcruiser Trayback (Cable) | 092-IIU | | Yes | LV 001 |
| Landcruiser Trayback (Geophone) | 1BSR 496 | | Yes | LV 011 |
| Landcruiser Trayback (Geophone) | 310-IJX | | Yes | LV 015 |
| Landcruiser Trayback (T/S) | 343-IJX | | Yes | LV 019 |
| Landcruiser Trayback (T/S) | 344-IJX | | Yes | LV 020 |
| Landcruiser Trayback (Trayback) | 588-IMH | | Yes | LV 017 |
| Landcruiser Trayback (Trayback) | 118-IIU | | Yes | LV 006 |
| Landcruiser Trayback (Trayback) | 1 BGN 212 | | Yes | |
| Landcruiser Trayback (Mechanics) | 311-IJX | | Yes | LV 016 |
| Landcruiser Trayback (PM/HSE) | WOJ 226 | Budget | | |
| | | | | |
| LIGHT VEHICLE LIST | | | | |
| I/O AHV-IV Vibrator | C 32657 | | Yes | HV 015 |
| I/O AHV-IV Vibrator | C 32658 | | Yes | HV 016 |
| I/O AHV-IV Vibrator | C 32659 | | Yes | HV 017 |
| I/O AHV-IV Vibrator | C 32660 | | Yes | HV 018 |
| Isuzu Recorder | 1BSB 131 | | Yes | HV 003 |
| Paystar Water Truck | 688 IFS | | Yes | HV 010 |
| MAN Water Truck | G 12833 | | Yes | HV 013 |
| Kenworth Water Truck | 1AGB 177 | | Yes | HV 014 |
| Paystar Spread Truck | 686 IFS | | Yes | HV 019 |
| Paystar Vibe ServiceTruck | 875 HJU | | Yes | HV 011 |
| Kenworth Spread Truck | 874 HJU | | Yes | HV 012 |
| Hino Spread Truck | 7DT 982 | | Yes | |
| Hino Spread Truck | BD 610 | | Yes | HV 006 |
| Isuzu Spread Truck | IAOR 420 | | Yes | HV 002 |
| Isuzu Generator Truck | 1AMI 165 | | Yes | HV 001 |
| Paystar Mechos | 685 IFS | | Yes | HV 008 |
| Isuzu Truck (Crane) | 9DL 970 | | Yes | HV 005 |
| Hino Fuel Tanker | RMR 625 | | Yes | HV 007 |
| Paystar Spread Truck 2 | 932 HVO | | Yes | |
| HEAVY VEHICLE LIST | | | | |

| ALL CLIENTS | Sep-05 | Gone | |
|-----------------------------------|-----------|------|--------|
| Bimarco Shower/Laundry | N60196 | Yes | CV 019 |
| Cavalier Kitchen | 6UO 308 | Yes | CV 021 |
| Cavalier Diner | 6UO 309 | Yes | CV 022 |
| Coromal Caravan | 8WS 627 | Yes | CV 015 |
| Coromal Caravan | 8WS 671 | Yes | CV 016 |
| Coromal Caravan | 9RG 567 | Yes | CV 017 |
| Elross 1 Room (4 man) sleeper | 1 TER 545 | Yes | CV 001 |
| Elross 1 Room (4 man) sleeper | 1 TER 546 | Yes | CV 002 |
| Elross Office | 1 TFB 626 | Yes | CV 003 |
| Homemade 6 Man sleeper | 497 QJG | Yes | CV 005 |
| Homemade 6 Man sleeper | 498 QJG | Yes | CV 006 |
| Homemade 6 Man sleeper | 499 QJG | Yes | CV 007 |
| Homemade 2 Room HSE Office | 502 QJG | Yes | CV 009 |
| Rio Tinto 3 Room Sleeper | 505 QJG | Yes | CV 012 |
| Rio Tinto 3 Room Sleeper | 506 QJG | Yes | CV 013 |
| Spread Trailer | 1TAR794 | Yes | |
| Modern Caravan (Battery Hen) | 6WC 169 | Yes | CV 014 |
| Tandem 3 Toilet Trailer | 1 TDJ 497 | Yes | CV 019 |
| 6 x 4 Toilet Trailer | 1 TBF 454 | Yes | TV 002 |
| Tamworth Cable Repair | N 69423 | Yes | CV 020 |
| 8 x 5 Tandem Box Trailer (Wash Dr | 1 TBU 582 | Yes | TV 003 |
| Dry Stores/Coolroom on Trailer | 508 QJG | Yes | TV 005 |
| Mechanic's Workshop (C'made) | 1 TAR 750 | Yes | TV 001 |
| VAN & TRAILER LIST | | | |

ALL CLIENTS

Sep-05

Gone

RECORDING EQUIPMENT

- **SERCEL 388 - 24 Bit 3D Seismic Data Acquisition System**

- Sun Monitor and Sun Sparc 5 Computer
- OYO DFM 480 Plotter, UPS, LIM
- One (1) Sercel Real Time APM - Sweep Correlator
- Two (2) Fujitsu 3490 Tape Drives
- One Hundred (100) SU6 Telemetry units

(600 Channels)

- Two Hundred (200) 3 T/O Seismic Cables

(600 Channels)

- Twenty (20) Sercel PSUs and Three (3) Sercel CSUs
- Twelve (12) CSU Patch Cables
- Twenty Five (25) Battery case power Cords
- Fifty (50) Batteries for SU6 Units
- One (1) Sercel Handheld Cable Testers
- Five (5) Sercel Battery Chargers
- **Pelton VIBRPO** Real Time Similarity System
- One (1) 10 metre 6 DB Boost High Gain Antenna on Recording Truck

Sensor **SM4 10Hz High Specification Superphones**

- **12 Ph/Group Option:**
- One Thousand Two Hundred (1200) Geophone strings with 6 ph/group
- One (1) Sensor SMT100 Geophone Tester

RECORDING EQUIPMENT



**BEACH PETROLEUM 2005
SEISMIC SURVEY
DISCUS 2D
PELs 95 & 107**



**OPERATIONS REPORT
FOR
BEACH PETROLEUM
OCTOBER 2005**

BY

J.L. TURNER

OF

**TERREX SEISMIC
U2 / 37 HOWSON WAY
BIBRA LAKE
WESTERN AUSTRALIA 6163**

TABLE OF CONTENTS

| | PAGE |
|--|------------|
| 1. INTRODUCTION | 4 |
| 1.1 Geographical Area | 4 |
| 1.2 Weather | 5 |
| 1.3 Logistics | 5 |
| 2. SURVEYING | |
| 2.1 Ranging / Chaining / Surveying | 6 |
| 2.2 Line Clearing | 6 |
| 2.3 Permitting | 6 |
| 3. RECORDING / PROCESSING | |
| 3.1 Recording Parameters | 7 |
| 3.2 Recording | 8 - 10 |
| 3.3 Processing | 10 |
| 4. APPENDIX | |
| (A) Equipment | See Marker |
| (B) Occupational Health & Safety Standards | See Marker |
| (C) Tape Listing | See Marker |
| (D) HSE Report | See Marker |
| (E) Safety Meetings | See Marker |
| (F) Vehicle List | See Marker |
| (G) Crew List | See Marker |
| (H) Statistics | See Marker |

1. INTRODUCTION

Terrex Seismic was contracted by Beach Petroleum to conduct the Discus 2D Seismic Survey on PELs 95 and 107 in South Australia. The contract consisted of 14, 2D lines on two prospects with a total of 138.375 kms to be recorded on both prospects.

Acquisition commenced on the 12th October 2005 after the crew mobilized from the Santos, McKinlay prospect with 4.95 kms recorded that afternoon. Acquisition was completed on the 21st October 2005.

1.1 GEOGRAPHICAL AREA

The PEL 95 prospect was located approximately 50 kms south of the Dullingarie satellite in South Australia and the PEL 107 prospect was located approximately 150 kms southwest of Moomba near the Spencer oil field in South Australia.

The country mainly consisted of sand dunes and flat claypans. PEL 95 was completed on the 15th October and camp was moved to PEL 107 on the 17th October after one day of standby due to wet weather.



Typical Line Conditions on the Discus 2D

1.2 WEATHER

The weather was unsettled during the acquisition period with 17.0 hrs standby recorded due to wet conditions. Santos closed roads on the 15th due to overnight rain which delayed the prospect move by one day. 15mm of rain was recorded on the night of the 18th October which put the crew on standby till midday the following day.

1.3 LOGISTICS

All equipment was mobilized from the McKinlay 3D prospect by Terrex personnel on the 12th October 2005, the crew arrived at the PEL 95 prospect at 1:00pm that day. Camp was setup and the line crew went to the field to commence acquisition with 4.95 km recorded for the afternoon. The crew moved camp on the 17th October to the PEL107 prospect, a move of 6.3hrs. The crew laid spread that day with the first production profile recorded the following morning.



Loading Vibrators for Prospect Move

Access to the lines was via local roads and farm tracks.

The accommodation facilities were in the form of mobile vans that were provided by Terrex Seismic and were capable of sleeping up to 45 people.

All meals were provided by the mobile kitchen and diner that was staffed by two cooks. All supplies were road transported into Moomba from Four Seasons in Adelaide.

Fuel for all vehicles was supplied by IOR Fuel agents in Eromanga.

All other logistics were supported out of Terrex Seismic Perth Office.

2. SURVEYING

2.1 RANGING / CHAINING / SURVEYING

Line chaining and survey for the entire program were completed by Dynamic Satellite Surveys personnel.

2.2 LINE CLEARING

All line clearing was performed by Terrex Contracting.

2.3 PERMITTING

Permitting was carried out by Mr. Bruce Beer. Bruce was also the client representative on site for the entire contract.

3. RECORDING / PROCESSING

3.1 RECORDING PARAMETERS

Survey: 2005 Discus Seismic Survey
Lines: BCO5-48 → BC05-61

PEL: 95 & 107
Areas: Various

Instrumentation

Instruments : Sercel 388
No. Channels : 124
Tape Drives : 3490E (x 2)
Tape Format : SEG D Revision 1 8058 IEEE Demultiplexed,
Noise edited correlated summed 4 sec record
Filters : Hi cut 125 Hz, (half Nyquist)
Lo cut: Out
Sample Rate : 2 ms
Record Length : 7 sec (3 sec sweep, 4 sec listen)
RTC : Yes
Correlation Type : Zero Phase, After Sum
Stack : Diversity stack plus burst edit

Source Data

Vibrators : 3 x I/O AHV IV's on 4x4 Buggies
Electronics : Pelton Advance III, VibPro
Sweep Frequency : Mono-sweep, 5-90 Hz
Sweep Length : 3 seconds
No. Sweeps : 2 standing
VP Interval : 37.5m
Vibrator Array : 3 vibs in line, 12.5m pad to pad standing. No
move-up.
Sweep Amplitude Taper : 100% (none)
Drive Level : 90% varied by amplitude control function
End Tapers (cosine) : 0.2s
Phase Locking Type : Ground Force
Amplitude Control? : Peak to Peak

Receivers

Receiver Group Interval : 37.5m
Number of live traces : 124
Spread : Split, 2306.25-93.75-0-93.75-2306.75
Geophones : Sensor SM4 10 Hz
Array : 12 in-line, centred on station, 3.125 spacing
Connection : Series/Parallel (6x2)
Multiplicity : 62 fold (60 fold processed)

3.2 RECORDING

DISCUS PEL 95 PROSPECT

The first production profile on PEL 95 was recorded on line BC05-51 on the 12th October 2005. Acquisition began at 3:30pm after the crew had laid spread and 4.950 kms of production was recorded for the day.



Recorder Setup on the Discus 2D

Line BC05-51

Recording commenced at station 666 on the 12th and was completed at station 200 the following day, a total of 17.475 kms

Line BC05-52

Recording commenced on this line on the 13th October from station 200 and was completed the following day at station 611, a total of 15.4125 kms.

Line BC05-49

Recording commenced on this line on the 14th October from station 659 and was completed that same day at station 200, a total of 17.2125 kms.

Line BC05-48

Recording commenced on this line on the 14th May from station 200 and was completed the following day at station 389, a total of 7.0875 kms.

Line BC05-50

Recording commenced on this line on the 15th May from station 200 and was completed that same day at station 445, a total of 9.1875 kms. The final production profile of line 50 represented the completion of the PEL 95 prospect. Overnight rain meant that camp move was delayed by one day to the 17th October.

DISCUS PEL 107 PROSPECT

Line BC05-56

Recording commenced on this line on the 18th October after spread was layed the previous day following the camp move. The first production profile was recorded at station 200 and the line was completed at station 465, that same day, a total of 9.9375 kms.

Line BC05-57

Recording commenced on this line on the 18th October from station 379 and was completed that same day at station 200, a total of 6.7125 kms.

Line BC05-58

Recording commenced on this line on the 18th October from station 200 and was completed the following day at station 384, a total of 6.90 kms.

Line BC05-55

Recording commenced on this line on the 19th October from station 200 and was completed that same day at station 389, a total of 7.0875 kms.

Line BC05-54

Recording commenced on this line on the 19th October from station 389 and was completed the following day at station 200, a total of 7.0875 kms.

Line BC05-53

Recording commenced on this line on the 20th October from station 200 and was completed that same day at station 388, a total of 7.050 kms.

Line BC05-59

Recording commenced on this line on the 20th October from station 569 and was completed that same day at station 200, a total of 13.8375 kms.

Line BC05-61

Recording commenced on this line on the 21st October from station 200 and was completed that same day at station 366, a total of 6.225 kms.

Line BC05-60

Recording commenced on this line on the 21st October from station 391 and was completed the following day at station 200, a total of 7.1625 kms. The finish of line 60 represented the completion of the PEL 107 and the Discus 2D seismic survey. A total of 138.375 kms recorded from the 12th October 2005 to the 21st October 2005

3.3 PROCESSING

All data 'A' tapes were sent to Fugro Seismic Imaging in Perth WA while the data 'B' tapes were sent to Beach Petroleum head office in Adelaide.

APPENDIX A

EQUIPMENT SPECIFICATIONS

SEISMIC ACQUISITION CREW - EQUIPMENT

RECORDING EQUIPMENT, SOURCE EQUIPMENT AND VEHICLES

RECORDING EQUIPMENT (2D Surveys)

- **SERCEL 388 - 24 Bit 3D Seismic Data Acquisition System**
 - Sun Monitor and Sun Sparc 5 Computer
 - OYO DFM 480 Plotter, UPS, LIM
 - One (1) Sercel Real Time APM - Sweep Correlator
 - Two (2) Fujitsu 3490 Tape Drives
 - One Hundred and Thirty Five (135) SU6 Telemetry units (810 Channels)
 - One Hundred and Thirty Five (135) Seismic Cables (810 Channels)
 - Twenty (20) Sercel PSUs and Three (3) Sercel CSUs
 - Twelve (12) CSU Patch Cables
 - Twenty Five (25) Battery case power Cords
 - Fifty (50) Batteries for SU6 units
 - Two (2) Sercel Handheld Cable Testers
 - Ten (10) Sercel Battery Chargers
 - **One (1) Pelton Adv 3 VibPro** Real Time Similarity System
 - One (1) 10 meter 6 DB Boost High Gain Antenna on Recording Truck
 - **Sensor SM4 10Hz High Specification Superphones**
 - Six Hundred (600) Geophone strings with 12 ph/group

SOURCE EQUIPMENT

Four I/O AHV IV Vibrators

- Peak Force is 60 000 lbs
- Four Pelton Advance III VibPro Sweep Generators

APPENDIX B

OCCUPATIONAL HEALTH AND SAFETY STANDARDS

- ❖ Crew startup induction / safety meeting
- ❖ Sunday crew safety meeting
- ❖ Long sleeve shirts and covered footwear must be worn by field crew at all times
- ❖ Sunscreen
- ❖ Reflective vests for all recording personnel working along roads
- ❖ Satellite Phone in recorder
- ❖ Functional UHF Radio fitted in all line vehicles
- ❖ Random drug and alcohol tests
- ❖ Vehicles fitted with First Aid kits
- ❖ Line Vehicles fitted with flashing beacons
- ❖ Road Signs
- ❖ Gloves to protect hands

APPENDIX C

TAPE LISTING

| Beach Discus 2D, PEL 95 | | | | | | |
|--------------------------|---------|---------------|--------------|-------------|------------|---------------|
| Tape # | Line | First FFID | Last FFID | First VP | Last VP | Date Recorded |
| 1A | BC05-51 | 1 | 466 | 666.5 | 200.5 | 12-Oct-05 |
| 2A | BC05-52 | 1 | 409 | 200.5 | 611.5 | 13-Oct-05 |
| 3A | BC05-49 | 1 | 455 | 659.5 | 200.5 | 14-Oct-05 |
| 4A | BC05-48 | 1 | 192 | 200.5 | 389.5 | 15-Oct-05 |
| 5A | BC05-50 | 1 | 246 | 200.5 | 445.5 | 15-Oct-05 |
| Beach Discus 2D, PEL 107 | | | | | | |
| 6A | BC05-56 | 1 | 266 | 200.5 | 465.5 | 18-Oct-05 |
| 7A | BC05-57 | 1 | 177 | 379.5 | 200.5 | 18-Oct-05 |
| 8A | BC05-58 | 1 | 184 | 200.5 | 384.5 | 18-Oct-05 |
| 9A | BC05-55 | 1 | 188 | 200.5 | 389.5 | 19-Oct-05 |
| 10A | BC05-54 | 1 | 188 | 389.5 | 200.5 | 19-Oct-05 |
| 11A | BC05-53 | 1 | 187 | 200.5 | 388.5 | 20-Oct-05 |
| 12A | BC05-59 | 1 | 367 | 569.5 | 200.5 | 20-Oct-05 |
| 13A | BC05-61 | 1 | 166 | 200.5 | 366.5 | 21-Oct-05 |
| 14A | BC05-60 | 1 | 193 | 391.5 | 200.5 | 21-Oct-05 |

APPENDIX D

HSE REPORT

Safety Statistics

| | |
|-------------------------------------|-------|
| Terrex Seismic Man-hours | 1,704 |
| Sub-Contractor Man-hours | 1,104 |
| Fatalities | 0 |
| LTI | 0 |
| MTI | 0 |
| First Aid / Medical Cases | 6 |
| Incident / Accident Reports | 0 |
| Hazard Identification Reports | 0 |
| Training Hours | 2 |
| Tool Box / Safety Meeting Man-hours | 34 |
| Audits / Inspections | 66 |
| Drills | 0 |
| Land Spills (< 5 litres) | 0 |

Medical Statistics

| Clinic Attendance | |
|------------------------------------|----------|
| Colds, Influenza type infections | 0 |
| Eye Irritation | 1 |
| Wound care, lacerations, dressings | 0 |
| Skin Irritations | 2 |
| Stomach & Digestion | 1 |
| Muscular / Skeletal / Soft Tissue | 1 |
| Bites and Stings | 0 |
| Miscellaneous | 1 |
| TOTAL | 6 |

Remarks

Report compiled by: Jonathon Hynes - HSE Advisor

APPENDIX E

SAFETY MEETINGS

Date: 17-Oct-2005
Location: DISCUS 2D PEL107
Crew: 402
Client: Beach
Conducted by: John Turner
Attendance: 35
Meeting opened @ 5.45am
Meeting closed @ 6.00am



ACTION POINTS PREVIOUS MEETING

1. Use Hazard report cards to increase the participation in Safety Meetings. *-HSE distributed.*

TOPICS DISCUSSED

John Turner (PM)

- Camp move today to Spencer. We will stop at Moomba to get fuel and supplies.
- The roads are open and good.

Jonathan Hynes (HSE Trainee)

- We have had an increase in the occurrence of Tinea around camp. So were your thongs in the showers, dry your feet and when using ointment continue using it for at least a week after the symptoms are gone.
- The camp fire at night shall be put out by the last person up.
- HSE and Campies to manage fire during the day.
- As it is Safety Meeting could we please have some input from the crew starting with cable numbers , Tom

Tom Heditch (Cable Truckers)

- Communication is important on camp move. Call up hazards such as water on the road.

Christine Smith (Jugs)

- Back crew please be aware of placing geophones close to the track especially when going over the top of dunes.

Shane Shufflebotham (Vibes)

- Be wary of dusk in Vibes.

Arnold McKenna (Back Crew)

- No sleeping online.

Robyn Smith (Front Crew)

- Keep up your water during the day.

Tony Screagh (Mechos)

- Maintain vehicle gaps on camp move.
- Lights to be kept on whilst driving.

Mark Fox (Cook)

- Seatbelts and headlights on camp move.

Bruce Beer (Bird Dog)

- A safety and environmental issue. The spill tarp for the fuel truck has not been installed on this camp. I know it has only been a short stay but whether we are on a site for one hour or one month if there is a spill it will still cause damage.
- The next prospect is 76 linear km but it is quite spread out.

- There is the boundary fence between Mulka and Mungaranie running through it. So ensure fences are reinstated as there are cattle about.
- The weather looks bad for tomorrow night.
- There is an above ground pipeline, only cross it at the designated crossings. Even if the dune has blown over it.

| ACTION POINTS |
|--|
| 1. Ensure Fuel Truck Tarp is installed at all times – <i>responsible HSE-Ongoing</i> |

APPENDIX F

VEHICLE LIST

| VEHICLE | USED FOR | REGISTRATION |
|------------------------------|-------------------|--------------|
| 100 Series Landcruiser Wagon | Client | XGF 686 |
| 100 Series Landcruiser Wagon | Front Crew | 093 IIU |
| 100 Series Landcruiser Wagon | PM / HSE | 094 IIU |
| 100 Series Landcruiser Wagon | Vibe Crew | 095 IIU |
| 100 Series Landcruiser Wagon | Back Crew | 096 IIU |
| 100 Series Landcruiser Wagon | Front / Back Crew | WZI 799 |
| Landcruiser Trayback | Cable | 307-IJX |
| Landcruiser Trayback | De-Pegger | 308-IJX |
| Landcruiser Trayback | Cable | 309-IJX |
| Landcruiser Trayback | Cable | 092-IIU |
| Landcruiser Trayback | Cable | 1BSR 496 |
| Landcruiser Trayback | Geophones | 343-IJX |
| Landcruiser Trayback | Trouble Shooter | 344-IJX |
| Landcruiser Trayback | Mechanics | 588-IMH |
| Landcruiser Trayback | Line Boss | 118-IIU |
| Landcruiser Trayback | Cable | 1 BGN 212 |
| Landcruiser Trayback | Geophones | 311-IJX |
| I/O AHV-IV Vibrator | | C 32657 |
| I/O AHV-IV Vibrator | | C 32658 |
| I/O AHV-IV Vibrator | | C 32659 |
| I/O AHV-IV Vibrator | | C 32660 |
| Isuzu Recorder | | 1BSB 131 |
| Paystar Water Truck | | 628-JAH |
| MAN Water Truck | | G 12833 |
| Kenworth Water Truck | | 1AGB 177 |
| Paystar Vibe Service Truck | | 875 HJU |
| Kenworth Spread Truck | | 874 HJU |
| Hino Spread Truck | | 7DT 982 |
| Hino Spread Truck | | BD 610 |
| Paystar V8 Spread Truck | | 1BUI 775 |
| Isuzu Spread Truck | | IAOR 420 |
| Isuzu Generator Truck | | 1AMI 165 |
| Paystar Mechos | | 627-JAH |
| Isuzu Truck (Crane) | | 9DL 970 |
| Hino Fuel Tanker | | RMR 625 |
| Homemade Pig Trailer Showers | 6 Male/2 Female | 504 QJG |
| Homemade Pig Trailer Laundry | | 496 QJG |
| Pacesetter 8 Man Sleeper | | 498 QJG |
| Cavalier Kitchen | | 6UO 308 |
| Cavalier Diner | | 6UO 309 |
| Coromal Caravan | | 8WS 627 |
| Coromal Caravan | | 8WS 671 |

| | | |
|--------------------------------------|--|-----------|
| Coromal Caravan | | 9RG 567 |
| Elross 1 Room (4 man) sleeper | | 1 TER 545 |
| Elross 1 Room (4 man) sleeper | | 1 TER 546 |
| Elross Office | | 1 TFB 626 |
| Homemade 6 Man sleeper | | 497 QJG |
| Homemade 6 Man sleeper | | 501-QJG |
| Homemade 6 Man sleeper | | 499 QJG |
| Homemade 2 Room HSE Office | | 502 QJG |
| Rio Tinto 3 Room Sleeper | | 505 QJG |
| Rio Tinto 3 Room Sleeper | | 506 QJG |
| Spread Trailer | | 507-QJG |
| Modern Caravan (Battery Hen) | | 6WC 169 |
| Tandem 3 Toilet Trailer | | 1 TDJ 497 |
| 6 x 4 Toilet Trailer | | 1 TBF 454 |
| Tamworth Cable Repair | | N 69423 |
| 8 x 5 Tandem Box Trailer (Wash Down) | | 1 TBU 582 |
| Dry Stores/Coolroom on Trailer | | 508 QJG |
| Mechanic's Workshop (C'made) | | 1 TAR 750 |
| Dolly | | 509-QJG |

APPENDIX G

CREW LIST

| POSITION | NAMES |
|---------------|---------------------|
| Crew Manager | Turner Jon |
| HSE | McHugh Leeton |
| HSE Trainee | Auckram Ray |
| HSE Trainee | Hynes Jonathan |
| Mechanic | Carmody Richard |
| Mechanic | Matthews Kenneth |
| Mechanic | Screagh Tony |
| Supply Driver | Oswell Geoff |
| Supply Driver | Tuite Allan |
| Cook | Viney Dennis |
| Cook | Foxon Mark |
| Kitchen Hand | Masako Iwasaki |
| Campy | Crossie Elizabeth |
| Campy | Tomlinson Peggy |
| Observer | O'Donnell Peter |
| Cable Repair | Grainger Leslie |
| Vib Op | Bates Steven |
| Vib Op | Bann Abby |
| Vib Op | Lynch Dave |
| Vib Op | Shufflebotham Shane |
| Vib Op | Purcell Sean |
| Vib Op | Cabot Allen |
| Vib Tech | Garden Robert |
| Vib Tech | Goossens Shane |
| Line Boss | Burton Mitchell |
| T/Shooter | Campbell Warren |

| | |
|-----------|--------------------|
| De-Pegger | Goodwill Jamie |
| Line Crew | Anderson Sarah |
| Line Crew | Bishoff Daryn |
| Line Crew | Byrne Gareth |
| Line Crew | Byrne Liam |
| Line Crew | Capper Arlo |
| Line Crew | Davies Jason |
| Line Crew | Fadian Scott |
| Line Crew | Flavel Aaron |
| Line Crew | Fox Ricky |
| Line Crew | Goodwill Jamie |
| Line Crew | Harland June |
| Line Crew | Hedditch Tom |
| Line Crew | Henderson Andrew |
| Line Crew | Hill Andrew |
| Line Crew | Hutchison Gary |
| Line Crew | Jones Nicola |
| Line Crew | Koonwaiyou Tapa |
| Line Crew | Linnie James |
| Line Crew | McKenna Arnold |
| Line Crew | Pohatu Tammy |
| Line Crew | Smith Christine |
| Line Crew | Smith Kelley |
| Line Crew | Smith Robyn |
| Line Crew | Temple-Heald Derek |
| Line Crew | Wilson David |
| Line Crew | Wood Susan |

BEACH DISCUS 2D 2005 SEISMIC SURVEY - STATISTICS

| Date | Travel Time | Extra Travel Time | Test Time | Recording Time | Line Change | Mobilisation | Vibes | WOS | Recorder Shutdown | Recorder Move | Safety & Other Charge | Detours & Terrain | Induction s | Troubleshoot | Laying Out, QC & Pickup Spread | Experimental Time | Total Stand-by Rate | Total Extra Travel | Total Downtime | Total Operational Hours | Total Km's |
|-----------------|-------------|-------------------|-----------|----------------|-------------|--------------|--------|--------|-------------------|---------------|-----------------------|-------------------|-------------|--------------|--------------------------------|-------------------|---------------------|--------------------|----------------|-------------------------|------------|
| | | | | | | | | | | | | | | | | | | | | | |
| 12 October 2005 | 0.30 | | | 1.90 | | | | | | | 0.30 | 0.70 | | 0.10 | 1.20 | | 0.30 | - | 0.10 | 3.80 | 4.9500 |
| 13 October 2005 | 0.40 | | | 8.00 | 0.50 | | | 0.20 | 1.10 | 1.90 | 0.30 | | | 0.30 | | | 0.30 | - | 1.60 | 10.40 | 25.0875 |
| 14 October 2005 | 0.60 | | | 7.80 | 1.70 | | 0.30 | | | 0.70 | 0.30 | 1.00 | | | | | 0.30 | - | 0.30 | 11.20 | 26.1750 |
| 15 October 2005 | 0.60 | | | 2.80 | 1.00 | | | | | | 0.30 | | | 0.20 | 5.00 | | 0.30 | - | 0.20 | 8.80 | 10.1625 |
| | | | | | | | | | | | | | | | | | | | | | |
| Total | 1.9000 | 0.0000 | 0.0000 | 20.5000 | 3.2000 | 0.0000 | 0.3000 | 0.2000 | 1.1000 | 2.6000 | 1.2000 | 1.7000 | 0.0000 | 0.6000 | 6.2000 | 0.0000 | 1.2000 | 0.0000 | 2.2000 | 34.2000 | 66.3750 |



Dynamic
Satellite
Surveys

05048

*Final Operations Report
on the*

2005 PEL95 Discus 2D Seismic Survey

for

Beach Petroleum NL

and

Terrex Seismic Pty Ltd

September 2005



© Dynamic Satellite Surveys Pty Ltd 2005

This work is copyright. No part may be reproduced by any process without prior written permission from Dynamic Satellite Surveys Pty Ltd. Requests and inquiries concerning reproduction and rights should be addressed to:

The Director
Dynamic Satellite Surveys Pty Ltd
PO Box 713
Yeppoon QLD 4703
Telephone: 07 4939 2866
International: +61 7 4939 2866
Facsimile: 07 4939 2867
E-mail: yeppoon@dss.com.au



Quality
Endorsed
Company

ISO 9001:2000

Lic QEC10046

Standards Australia

Table of Contents

| | |
|--|-------|
| INTRODUCTION | 4 |
| INSTRUMENTATION AND PERSONNEL | 5 |
| 2.1 Personnel and Logistics | 5 |
| 2.2 Equipment | 6 |
| SURVEY REFERENCE SYSTEMS | 8 |
| 3.1 Geodetic Datum | 8 |
| 3.2 Map Projection | 9 |
| 3.3 Height Datum | 9 |
| SURVEY CONTROL | 11 |
| | 11 |
| MONUMENTATION | 12 |
| METHOD OF SURVEY | 13 |
| 6.1 Line Ranging | 13 |
| 6.2 Surveying and Chaining | 14 |
| 6.3 GPS Processing and Quality Control | 15 |
| DATA PRESENTATION | 16 |
| SAFETY | 17 |
| OPERATIONAL ASPECTS | 18 |
| CONCLUSIONS AND RECOMMENDATIONS | 19 |
| APPENDICES | 20 |
| Survey Control, Miscloses and Ties | A - 1 |
| Network Diagram | B - 1 |
| Permanent Markers | C - 1 |
| Line Length Summary | D - 1 |
| Line Intersection Listing | E - 1 |
| Mud Maps | F - 1 |
| Chronological Summary | G - 1 |
| Upholes Listing | H - 1 |



1

INTRODUCTION

The following report covers the **2005 PEL95 Discus 2D Seismic Survey**, performed by **Dynamic Satellite Surveys Pty Ltd** (DSS) whilst contracted to **Terrex Seismic Pty Ltd** for **Beach Petroleum NL**.

The survey operation was located approximately 90km east of Moomba within the exploration lease PEL 95 near the Moomba to Sydney pipeline on Bollards Lagoon station.

A total of five 2D seismic lines were surveyed totalling **66.375 kilometres** at 37.5m station intervals. All lines were covered in 2 days giving an average of 33.1 kms per day.

The survey operations were undertaken on 28th and 29th September 2005.



2

INSTRUMENTATION AND PERSONNEL

2.1 Personnel and Logistics

DSS personnel involved in the survey were:

| Name | Qualifications | Task |
|----------------|--|--------------------------------|
| Ben Allsopp | Bachelor of Surveying, Curtin University of Technology, WA | Survey, Data Processing |
| Ron Weekes | Bachelor of Applied Science (Surveying and Mapping) WA Institute of Technology | Line Pointing, Mapping, Report |
| Mike Borthwick | RNZN Certificate in Hydrographic Surveying | Survey, Data Processing |

Personnel and equipment logistics were supported by the DSS Yeppoon office.

Survey operations were based at the fly camp established by the line clearing contractors, Terrex Contracting.

2.2 *Equipment*

Equipment provided by DSS and used on this project:

| | Description | Qty |
|----------------------|--|----------|
| Vehicles | Toyota Landcruiser Trayback - DSS | 3 |
| | | |
| GPS receivers | NovAtel RT2 millennium c/w VHF Telemetry | 4 |
| | NovAtel RT20 c/w VHF Telemetry | 3 |
| | | |
| Computers | Dell Inspiron 5150 | 2 |
| | Fujitsu Tablets | 3 |
| | GRiD 386 Field PCs | 3 |
| | | |
| Software | GravNav / GravNet GPS post-processing - Waypoint Consultancy | Ver 7.50 |
| | Nav05 field software - DSS | Ver 1.0 |
| | Nav98 field software - DSS | Ver 5.5 |
| | MIB for Windows - DSS | Ver 6.02 |
| | TransIt 5.0 - DSS | Ver 5.0 |
| | MapInfo Professional | Ver 7.8 |
| | | |
| Printers | Canon i6100 | 1 |
| | | |
| REM | Rapid Elevation Meter | 1 |
| | | |
| Miscellaneous | Kodak Digital camera | 1 |
| | Accommodation and office caravans | 2 |
| | Dual axle trailer | 1 |
| | Necessary standard surveying equipment | |
| | Sundry office and transport equipment | |

| | Description | Qty |
|--|------------------------------|-----|
| | Field and Office Consumables | |



3

SURVEY REFERENCE SYSTEMS

3.1 *Geodetic Datum*

This project was based on the Geocentric Datum of Australia 1994 (GDA94) which is based on the Geodetic Reference System 1980 (GRS80) model defined by the following parameters:

| | |
|--------------------------------|--|
| <i>Datum:</i> | GDA94(Geocentric Datum of Australia 1994) |
| <i>Spheroid:</i> | GRS80 |
| <i>Reference Frame:</i> | ITRF92 (International Terrestrial Reference Frame) |
| <i>Semi-Major Axis Length:</i> | 6 378 137.0 |
| <i>Inverse Flattening:</i> | 298.257222101 |
| <i>The Unit of Measure:</i> | International Metre |

3.2 *Map Projection*

Final rectangular coordinates were based on the Map Grid of Australia 1994 (MGA94). Parameters for this projection are as follows:

| | |
|-------------------------------|---|
| <i>Projection:</i> | Universal Transverse Mercator (MGA Zone 54) |
| <i>Latitude of Origin:</i> | 0° |
| <i>Central Meridian (CM):</i> | 141° E |
| <i>Scale Factor at CM:</i> | 0.9996 |
| <i>False Easting:</i> | 500 000 |
| <i>False Northing:</i> | 10 000 000 |
| <i>The Unit of Measure:</i> | International Metre |

3.3 *Height Datum*

All elevations obtained relative to GDA94 have been reduced to the Australian Height Datum (AHD) using the AUSGEOID98 Geoid - Spheroid separation model to determine the geoid-ellipsoid separation (N) for the particular area.

GPS observations are made on the GDA94 datum. The height associated with this datum is an ellipsoidal height (h). The Australian Height Datum (AHD), the height datum associated with MGA94, is an orthometric height which is measured as the height above mean sea level, or the geoid (H).

The function that defines the relationship between the ellipsoid and orthometric heights is:

$$H = h - N$$

Or

$$\text{AHD} = \text{GDA94} - (\text{Geoid / Ellipsoid Separation})$$

The value for the geoid/spheroid separation is interpolated from a national model called Ausgeoid98.

AUSGEOID98 is the third in a series of national geoid models produced for Australia by the Australian Surveying and Land Information Group (AUSLIG). The geoid-ellipsoid data is prepared for the Australian region from:

- EGM96 Global Geopotential Model;
- 1996 Australian Gravity DataBase, from the Australian Geological Survey Organisation (AGSO);
- AUSLIG / AGSO GEODATA nine-second digital elevation model;
- Satellite altimeter - derived free air gravity anomalies offshore;
- Theories, techniques and software developed by Associate Professor Will Featherstone, Curtin University of Technology¹.

¹ Johnston, G.M., Featherstone, W.E. (1998) AUSGEOID98: A New Gravimetric Model for Australia



4

SURVEY CONTROL

Survey control was based on two marks installed on earlier DSS seismic surveys in the area. These were Station 704 Line BC02-40 from the 2002 Nautilus 2D survey for Beach Petroleum and MI02 from the 2005 Mirage 3D for Victoria Petroleum. These marks by DSS are linked to original survey marks coordinated by AUSPOS - a method of data reduction by Geoscience Australia, a federal government geodetic service.

A new control point, DI01, was surveyed by static GPS methods from these two original control points. Another temporary base station, TMP01, was surveyed from this new point using RT2 methods.

Check observations were made from each of the base stations during the real-time survey to several old PMs in the area and the results of these ties can also be seen in **Appendix A - Survey Control, Miscloses and Ties.**



5

MONUMENTATION

All lines were pegged at a 37.5 metre station interval.

The now accepted standard pegging convention was used for all lines which was a peg at every fifth station and coloured pin flags at all other points. A pink pin flag denoted an even numbered point and blue for odd. The pegs were fully marked with line and station number.

There was one Environmental Monitoring Point placed and coordinated on the job and this doubled as a Permanent Marker. The star picket had two tags fixed to it with the relevant information punched into each one. The point was at station 436 on line BC05-50.

The permanent marker is listed at **Appendix C - Permanent Markers**.

A total of 39 upholes were marked during the survey. These were marked at the planned coordinates unless the location was unsuitable due to terrain or other obstructions such as pipelines or wells. The convention for marking these upholes was to have a fully numbered blue peg, with yellow flagging attached, placed on the opposite side of the line to the other seismic pegs and pin flags.



6

METHOD OF SURVEY

6.1 Line Ranging

All lines were cleared by Terrex Contracting earthmoving contractors. The equipment supplied to perform the clearing were two Komatsu bulldozers and a John Deere Grader.

The operators were experienced in preparation of seismic lines with regards to environmental issues, and did not encounter any difficulties with the GPS guidance system.

DSS GPS receiver units were mounted in the dozer cabins to supply real time positions when cutting the seismic lines. The set out parameters of all the lines were loaded on to the GrID computers of each machine and these were used in conjunction with the GPS to prepare the lines.

The operator had few problems using the system and little time was lost due to GPS equipment down time during the seismic program.

There were several previously identified cultural heritage sites to be avoided on the lines and the details were included in the line preparation parameters loaded on the GrID computers in the dozers. No sites were disturbed and no previously unlisted sites were discovered during line prep.

6.2 *Surveying and Chaining*

The lines were surveyed using DSS' RT2 real-time kinematic surveying technique.

RT2 enables both position and elevation coordinates to be acquired in real-time and on the appropriate datum.

The survey method utilised phase data received from US Navy NAVSTAR Satellites to provide three-dimensional positioning. One receiver was set up as a base station at a known location while other receivers were used as remote rovers.

To obtain real-time capabilities, VHF telemetry is required between the base and the remote GPS receiver. Numerous remote receivers can be used at any given time with any base station.

NovAtel Millennium real-time kinematic methods can achieve accuracies of better than $\pm 0.02\text{m}$ in position and elevation, depending on base line length. The expected precision for locating pegged positions is generally better than 0.1 metres.

Initialisation of the RT2 rover GPS usually takes as little as 1-2 minutes, although this is greatly dependant on satellite geometry, availability and base line length.

DSS's latest software package Nav05 is a complete field seismic surveying program. This program enables each field surveyor to have a completed picture of the prospect in relation to programmed lines, previous days recordings, elevation profiling, quality control of data, proposed location of upholes and other information useful for field operations.

All lines were chained at 37.5 metre station intervals. A numbered wooden peg was placed at every fifth station and coloured pin flags at the other stations. Pink pin flags were used to denote an even numbered station and blue pin flag for the odd stations.

There were 39 proposed upholes surveyed and marked during the survey. The points were marked at the location described unless the point was unsuitable for an uphole due to terrain or an obstruction. The proposed location coordinates for the upholes were supplied by the client.

6.3 *GPS Processing and Quality Control*

When using RT2, all data is recorded internally in the screen mounted Fujitsu tablet computers and downloaded to the office computer each evening.

For RT2 real-time kinematic surveying the quality of the satellite data is monitored by continual examination of the various on-screen quality control statistics produced by the software. These checks on data integrity are in the form of standard deviation (or sigma) values for Easting, Northing and Height and are generally better than 0.1 metre for position and 0.05m for elevation.

Any recording of positions when the standard deviation values are in excess of 0.1 m is highlighted to the surveyor at the time of recording, and the GPS may be re-initialised until a more accurate solution is calculated.

Numerous checks on pre-recorded marks were observed during each days survey. These observations confirm the integrity of the GPS base receiver and the placed markers. A file listing all the checked points is generated on the office computer at the time of post processing.

Line data is post processed in the office each evening using DSS's "MIB" seismic processing software version 6.02. Any position which fell outside the required tolerances is flagged for further investigation and re-recording if necessary.

The coordinates are checked by determining point to point direction and distance. Any pair of points that exceed the acceptable limits are flagged to allow easy identification and checking. Profile plots are examined to identify any elevation anomalies.

The recorded point data is also plotted over the design location in Mapinfo. This gives a further visual check of absolute location of the newly surveyed points.



7

DATA PRESENTATION

All line files were checked and finalised before the survey crew demobilised from the prospect.

All final data was in UTM grid coordinate format on the MGA94 datum on the GDA94 reference spheroid. All elevations were on the Australian Height Datum (AHD71).

Files produced were:

| | |
|------------------------------|--|
| BC05-XX.uka | Line data in UKOOA format. |
| BC05-XX.seg | Line data in SEGP1 format. |
| EMP-PM.txt | EMP coordinates in txt file. |
| intersec.crd | All new line intersections in .crd format. |
| upholes.txt | All surveyed proposed upholes. |
| Discus PEL95.jpg | Digital images of the prospect. |
| PEL95 Shoot Order.jpg | |
| PEL95 Upholes.jpg | |

All files are backed up on digital disks in the Yeppoon office for future reference.

No hard copy data was provided.



8

SAFETY

DSS personnel are aware of safety conditions concerning all exploration seismic surveys. The DSS “Quality Policy Statement” and “Health, Safety and Environment Policy” were adhered to at all times.

Each vehicle was fitted with a UHF radio, shovel, fire extinguisher, first-aid kit, vehicle recovery equipment, and weekly vehicle maintenance check lists.

UHF radio contact was always available between surveyors and with the line clearing contractors. Regular contact was made throughout each day which helped ensure trouble free operations. It was standard procedure for personnel to contact others before leaving the field.

Daily toolbox meetings were a venue for any safety concerns which personnel encountered during the previous day and ensured everyone was informed about planned lines and progress.



9

OPERATIONAL ASPECTS

The total line distance on this job was 66.375km and the terrain was generally easy rolling land with little obstructive vegetation.

The work was completed in two line clearing and pegging days which was a good effort considering there was a major buried pipeline through the area that three of the lines had to cross.

There was a single fence through the area that required three drop gates to be installed.

Following standard practice by DSS working in the Cooper Basin now several Mapinfo plots were produced of the work area to assist the crew and drilling contractors in doing the work required.

Camp was established by Terrex Contracting just north of the Moomba to Sydney gas pipeline. Access from here to most of the lines was short and along established station tracks.



10

CONCLUSIONS AND RECOMMENDATIONS

The project generally ran smoothly for line clearing and survey. It is believed this is due in large part to the people involved being experienced at their relevant tasks.

Good liaison between DSS, Terrex Seismic and Bruce Beer, for the client, ensured contact with the operators of the Moomba to Sydney pipeline. This meant they were aware of the intention to undertake this seismic survey and their representative was met on site prior to the commencement of the job. This enabled all parties to negotiate the obstacle efficiently.

The GPS equipment functioned well with no down time for line clearing or survey.

There were no safety incidents on the project.

Signed,

Ron Weekes

Senior Surveyor



11

APPENDICES

Survey Control, Miscloses and Ties

Survey Control, Miscloses and Ties

All values are MGA 94 (Zone 54), AHD71

Control Stations Used

| Station | Easting | Northing | Height | Comments |
|---------|-----------|------------|--------|------------------|
| 704 | 485249.01 | 6830036.25 | 75.90 | 2002 Nautilus 2D |
| MI01 | 470475.26 | 6843037.70 | 59.97 | 2005 Mirage 3D |
| DI01 | 485072.81 | 6837210.82 | 87.82 | New station |


Survey Control, Miscloses and Ties

Coordinates are MGA94 (Zone 54) and AHD71

Checks to old/existing PMs

| Line | Easting | Northing | Elev | Stn | Day |
|---------|------------------------|------------------------|----------------|------------|----------|
| 92-DJC | 484176.1 Not listed | 6835407.4 | 75.21 | 228 | 271MB1 |
| 84-SWJ | 482547.7 482545.4 | 6838651.4 6838652.1 | 76.47 77.58 | 200 200 | 271BA11 |
| | -2.3 | 0.7 | 1.11 | | |
| BC04-09 | 486059.5 486059.8 | 6837957.2 6837957.2 | 77.90 77.60 | 545 | 271RW491 |
| | 0.3 | 0.0 | -0.30 | | |
| 85-XTT | 485941.9 485939.4 | 6837879.0 6837884.1 | 77.04 77.82 | 258 258 | 271RW491 |
| | -2.5 | 5.1 | 0.78 | | |

Network Diagram



Permanent Markers

Permanent Marker Listing

Coordinates are Map Grid of Australia 1994 (MGA Zone 54) and AHD71

| Station | Easting | Northing | Height | Comments |
|-------------|-----------|------------|--------|----------|
| BC05-50 436 | 484723.96 | 6835749.68 | 75.38 | EMP1/PM1 |

Line Length Summary

Line Length Summary**2005 PEL95 Discus 2D Seismic Survey**

Station Interval = 37.5 m

| Line | SOL Station | EOL Station | Line Km's |
|----------------|--------------------|--------------------|------------------|
| BC05-48 | 200 | 389 | 7.0875 |
| BC05-49 | 200 | 659 | 17.2125 |
| BC05-50 | 200 | 445 | 9.1875 |
| BC05-51 | 200 | 666 | 17.4750 |
| BC05-52 | 200 | 611 | 15.4125 |
| TOTAL = | | | 66.3750 |


Line Intersection Listing

Line Intersection Listing

Coordinates are Map Grid of Australia 1994 (MGA Zone 54) and AHD71

| Line / Station | X Line / Station | Easting | Northing | Height |
|-----------------|------------------|-----------|------------|--------|
| BC05-52 /417+06 | BC05-49 /399+05 | 479200.46 | 6836607.37 | 68.26 |
| BC05-49 /457+06 | BC05-51 /449+26 | 481376.02 | 6836618.57 | 69.29 |

Mud Maps




TRACE DIAGRAM


LINE: BC05-48

DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # 05048 CLIENT Terrex / Beach PetroleumPAGE 1 OF 1 AREA: Pel 95 Discus 2D STN INTERVAL: 37.5 m SHOT INTERVAL: 37.5 mFROM STN 200 TO STN 389 SHOOTING DIRECTION: High to Low BEARING: °





TRACE DIAGRAM

DSS-FF-07

REV 8.0

August 2004

LINE: BC05-49PROJECT/JOB # 05048 CLIENT Terrex / Beach PetroleumPAGE 1 OF # AREA: Tanami STN INTERVAL: 37.5 m SHOT INTERVAL: 37.5 mFROM STN 200 TO STN 659 SHOOTING DIRECTION: High to Low BEARING: °




TRACE DIAGRAM

LINE: BC05-50


DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # 05048CLIENT Terrex / Beach PetroleumPAGE 1 OF 1 AREA: Pel 95 Discus 2D STN INTERVAL: 37.5 m SHOT INTERVAL: 37.5 mFROM STN 200 TO STN 445 SHOOTING DIRECTION: Low to High BEARING: °

Some small dunes but nothing should cause problems





TRACE DIAGRAM

DSS-FF-07

REV 8.0

August 2004

LINE: BC05-51PROJECT/JOB # 05048 CLIENT Terrex / Beach PetroleumPAGE 1 OF 1 AREA: Pel 95 Discus 2D STN INTERVAL: 37.5 m SHOT INTERVAL: 37.5 mFROM STN 200 TO STN 666 SHOOTING DIRECTION: High to Low BEARING: °




TRACE DIAGRAM

DSS-FF-07

REV 8.0

August 2004

LINE: BC05-52PROJECT/JOB # 05048 CLIENT Terrex / Beach PetroleumPAGE 1 OF 1 AREA: Pel 95 Discus 2D STN INTERVAL: 37.5 m SHOT INTERVAL: 37.5 mFROM STN 200 TO STN 611 SHOOTING DIRECTION: Low to High BEARING: °

Chronological Summary

Chronological Summary

| DATE | OPERATIONS |
|----------------------------|---|
| 27 th September | Mobilise to site from Mert-Merty via Dullingari. Control network extended by static GPS. Pre-job induction and discussion in the evening. |
| 28 th September | Line prep and survey commenced. Grader initially on standby awaiting line clearing. Chain and Survey: 30.8250km Line Clearing: 30.8625km |
| 29 th September | Line prep and survey completed. Chain and Survey: 35.5500km Line Clearing: 35.5125km |
| 30 th September | Grader finalised lines on PEL95. Camp move to PEL107. |

Upholes Listing

Upholes Listing

Coordinates are Map Grid of Australia 1994 (MGA Zone 54) and AHD71

| Number | Line | Station | Easting | Northing | Elev. |
|---------------|-------------|----------------|----------------|-----------------|--------------|
| DHBC05-397 | BC05-48 | 359+34 | 476208.7 | 6837588.4 | 61.83 |
| DHBC05-398 | BC05-48 | 306+25 | 474213.0 | 6837535.5 | 61.26 |
| DHBC05-399 | BC05-48 | 277+17 | 473117.3 | 6837529.1 | 48.81 |
| DHBC05-400 | BC05-48 | 230+28 | 471366.9 | 6837476.5 | 60.18 |
| DHBC05-401 | BC05-49 | 215+6 | 472302.0 | 6836610.2 | 52.40 |
| DHBC05-402 | BC05-49 | 237+21 | 473141.8 | 6836594.9 | 48.56 |
| DHBC05-403 | BC05-49 | 266+6 | 474213.6 | 6836600.9 | 53.57 |
| DHBC05-404 | BC05-49 | 319+13 | 476208.2 | 6836609.3 | 63.48 |
| DHBC05-405 | BC05-49 | 351+9 | 477404.9 | 6836607.7 | 65.43 |
| DHBC05-406 | BC05-49 | 373 | 478220.2 | 6836611.3 | 67.52 |
| DHBC05-407 | BC05-49 | 399+7 | 479202.8 | 6836606.7 | 68.37 |
| DBHC05-408 | BC05-49 | 425+23 | 480193.7 | 6836598.4 | 67.71 |
| DHBC05-409 | BC05-49 | 457+5 | 481375.1 | 6836618.8 | 69.37 |
| DHBC05-410 | BC05-49 | 502+2 | 483060.5 | 6836615.2 | 71.92 |
| DHBC05-411 | BC05-49 | 524+19 | 483901.7 | 6836611.7 | 73.82 |
| DHBC05-412 | BC05-49 | 536 | 484333.2 | 6836608.8 | 74.20 |
| DHBC05-413 | BC05-49 | 580 | 485983.0 | 6836627.8 | 82.74 |

| Number | Line | Station | Easting | Northing | Elev. |
|---------------|-------------|----------------|----------------|-----------------|--------------|
| DHBC05-414 | BC05-49 | 602+3 | 486811.1 | 6836618.5 | 78.76 |
| DHBC05-415 | BC05-50 | 396+28 | 483497.8 | 6834934.9 | 70.85 |
| DHBC05-416 | BC05-50 | 352 | 482086.0 | 6834028.3 | 73.08 |
| DHBC05-417 | BC05-50 | 318+3 | 481029.2 | 6833319.5 | 73.87 |
| DHBC05-418 | BC05-50 | 276+18 | 479718.1 | 6832475.0 | 73.62 |
| DHBC05-419 | BC05-50 | 243 | 478672.4 | 6831779.8 | 65.77 |
| DHBC05-420 | BC05-50 | 213 | 477733.5 | 6831160.1 | 60.75 |
| DHBC05-421 | BC05-51 | 211+2 | 473716.8 | 6831990.4 | 62.11 |
| DHBC05-422 | BC05-51 | 320+29 | 477244.5 | 6834107.2 | 65.75 |
| DHBC05-423 | BC05-51 | 397+21 | 479696.3 | 6835617.5 | 66.51 |
| DHBC05-424 | BC05-51 | 417+26 | 480340.0 | 6836013.1 | 70.29 |
| DHBC05-425 | BC05-51 | 495 | 482813.2 | 6837525.1 | 68.94 |
| DHBC05-426 | BC05-51 | 549+29 | 484581.1 | 6838571.0 | 78.10 |
| DHBC05-427 | BC05-51 | 612+3 | 486568.9 | 6839798.4 | 79.87 |
| DHBC05-428 | BC05-51 | 639+20 | 487464.0 | 6840308.0 | 87.14 |
| DHBC05-429 | BC05-52 | 591 | 484765.9 | 6840001.8 | 79.28 |
| DHBC05-430 | BC05-52 | 556+33 | 483684.5 | 6839318.1 | 68.75 |
| DHBC05-431 | BC05-52 | 497 | 481759.5 | 6838161.3 | 71.63 |
| DHBC05-432 | BC05-52 | 443+19 | 480057.7 | 6837099.4 | 68.73 |
| DHBC05-433 | BC05-52 | 355+18 | 477241.6 | 6835377.2 | 67.06 |
| DHBC05-434 | BC05-52 | 260+34 | 474211.2 | 6833535.5 | 60.36 |
| DHBC05-435 | BC05-52 | 206+34 | 472477.4 | 6832488.9 | 64.76 |



Dynamic
Satellite
Surveys

05049

*Final Operations Report
on the*

2005 PEL107 Discus 2D Seismic Survey


for

Beach Petroleum NL

and

Terrex Seismic Pty Ltd

October 2005



© Dynamic Satellite Surveys Pty Ltd 2005

This work is copyright. No part may be reproduced by any process without prior written permission from Dynamic Satellite Surveys Pty Ltd. Requests and inquiries concerning reproduction and rights should be addressed to:

The Director
Dynamic Satellite Surveys Pty Ltd
PO Box 713
Yeppoon QLD 4703
Telephone: 07 4939 2866
International: +61 7 4939 2866
Facsimile: 07 4939 2867
E-mail: yeppoon@dss.com.au



Quality
Endorsed
Company

ISO 9001:2000
Lic QEC10046

SAI Global

Table of Contents

| | |
|--|-------|
| INTRODUCTION | 1 |
| INSTRUMENTATION AND PERSONNEL | 2 |
| 2.1 Personnel and Logistics | 2 |
| 2.2 Equipment | 3 |
| SURVEY REFERENCE SYSTEMS | 4 |
| 3.1 Geodetic Datum | 4 |
| 3.2 Map Projection | 5 |
| 3.3 Height Datum | 5 |
| SURVEY CONTROL | 7 |
| | 7 |
| MONUMENTATION | 8 |
| METHOD OF SURVEY | 9 |
| 6.1 Line Ranging | 9 |
| 6.2 Surveying and Chaining | 10 |
| 6.3 GPS Processing and Quality Control | 11 |
| DATA PRESENTATION | 12 |
| SAFETY | 13 |
| OPERATIONAL ASPECTS | 14 |
| CONCLUSIONS AND RECOMMENDATIONS | 15 |
| APPENDICES | 16 |
| Survey Control, Miscloses and Ties | A - 1 |
| Network Diagram | B - 1 |
| Permanent Markers | C - 1 |
| Line Length Summary | D - 1 |
| Line Intersection Listing | E - 1 |
| Mud Maps | F - 1 |
| Photographs | G - 1 |
| Chronological Summary | H - 1 |
| Upholes Listing | I - 1 |



1

INTRODUCTION

The following report covers the **2005 PEL107 Discus 2D Seismic Survey**, performed by **Dynamic Satellite Surveys Pty Ltd** (DSS) whilst contracted to **Terrex Seismic Pty Ltd** for **Beach Petroleum NL**.

The survey operation was located approximately 50km east of Moomba within the exploration lease PEL 107 near the track running north to Carrickalinga #1 well. Some of the lines crossed the boundary fence between Mulka and Mungaranie stations.

A total of nine 2D seismic lines were surveyed totalling 72.000 kilometres at 37.5m station intervals. All lines were covered in 4 days giving an average of 18.0 kms per day.

The survey operations were carried out between the 1st and the 4th of October 2005.



2

INSTRUMENTATION AND PERSONNEL

2.1 Personnel and Logistics

DSS personnel involved in the survey were:

| Name | Qualifications | Task |
|-------------|--|---|
| Ben Allsopp | Bachelor of Surveying, Curtin University of Technology, WA | Survey, Data Processing |
| Ron Weekes | Bachelor of Applied Science (Surveying and Mapping) W.A. Institute of Technology | Line Pointing, Data Processing, Mapping, Report |

Personnel and equipment logistics were supported by the DSS Yeppoon office.

Survey operations were based at the fly camp established by the line clearing contractors, Terrex Contracting.

2.2 *Equipment*

Equipment provided by DSS and used on this project:

| | Description | Qty |
|----------------------|--|----------|
| Vehicles | Toyota Landcruiser Trayback - DSS | 2 |
| | | |
| GPS receivers | NovAtel RT2 millennium c/w VHF Telemetry | 3 |
| | NovAtel RT20 c/w VHF Telemetry | 3 |
| | | |
| Computers | Dell Inspiron 5150 | 2 |
| | Fujitsu Tablets | 2 |
| | GRiD 386 Field PCs | 3 |
| | | |
| Software | GravNav / GravNet GPS post-processing - Waypoint Consultancy | Ver 7.50 |
| | Nav05 field software - DSS | Ver 1.0 |
| | Nav98 field software - DSS | Ver 5.5 |
| | MIB for Windows - DSS | Ver 6.02 |
| | TransIt 5.0 - DSS | Ver 5.0 |
| | MapInfo Professional | Ver 7.8 |
| | | |
| Printers | Canon i6100 | 1 |
| | | |
| REM | Rapid Elevation Meter | 1 |
| | | |
| Miscellaneous | Kodak Digital camera | 1 |
| | Accommodation and office caravans | 1 |
| | Dual axle trailer | 1 |
| | Necessary standard surveying equipment | |
| | Sundry office and transport equipment | |
| | Field and Office Consumables | |



3

SURVEY REFERENCE SYSTEMS

3.1 *Geodetic Datum*

This project was based on the Geocentric Datum of Australia 1994 (GDA94) which is based on the Geodetic Reference System 1980 (GRS80) model defined by the following parameters:

| | |
|--------------------------------|--|
| <i>Datum:</i> | GDA94(Geocentric Datum of Australia 1994) |
| <i>Spheroid:</i> | GRS80 |
| <i>Reference Frame:</i> | ITRF92 (International Terrestrial Reference Frame) |
| <i>Semi-Major Axis Length:</i> | 6 378 137.0 |
| <i>Inverse Flattening:</i> | 298.257222101 |
| <i>The Unit of Measure:</i> | International Metre |

3.2 Map Projection

Final rectangular coordinates were based on the Map Grid of Australia 1994 (MGA94). Parameters for this projection are as follows:

| | |
|-------------------------------|---|
| <i>Projection:</i> | Universal Transverse Mercator (MGA Zone 54) |
| <i>Latitude of Origin:</i> | 0° |
| <i>Central Meridian (CM):</i> | 141° E |
| <i>Scale Factor at CM:</i> | 0.9996 |
| <i>False Easting:</i> | 500 000 |
| <i>False Northing:</i> | 10 000 000 |
| <i>The Unit of Measure:</i> | International Metre |

3.3 Height Datum

All elevations obtained relative to GDA94 have been reduced to the Australian Height Datum (AHD) using the AUSGEOID98 Geoid - Spheroid separation model to determine the geoid-ellipsoid separation (N) for the particular area.

GPS observations are made on the GDA94 datum. The height associated with this datum is an ellipsoidal height (h). The Australian Height Datum (AHD), the height datum associated with MGA94, is an orthometric height which is measured as the height above mean sea level, or the geoid (H).

The function that defines the relationship between the ellipsoid and orthometric heights is:

$$H = h - N$$

Or

$$\text{AHD} = \text{GDA94} - (\text{Geoid / Ellipsoid Separation})$$

The value for the geoid/spheroid separation is interpolated from a national model called Ausgeoid98.

AUSGEOID98 is the third in a series of national geoid models produced for Australia by the Australian Surveying and Land Information Group (AUSLIG). The geoid-ellipsoid data is prepared for the Australian region from:

- EGM96 Global Geopotential Model;
- 1996 Australian Gravity DataBase, from the Australian Geological Survey Organisation (AGSO);
- AUSLIG / AGSO GEODATA nine-second digital elevation model;
- Satellite altimeter - derived free air gravity anomalies offshore;
- Theories, techniques and software developed by Associate Professor Will Featherstone, Curtin University of Technology¹.

¹ Johnston, G.M., Featherstone, W.E. (1998) AUSGEOID98: A New Gravimetric Model for Australia



4

SURVEY CONTROL

Survey control was based on two marks installed on earlier DSS seismic surveys in the area. These were Stations BAS1 from the 2003 Albus 2D survey for Beach Petroleum and 89-CHJ Stn 284, and an old PM re-coordinated by DSS during the 2002 Nautilus 2D survey for Beach petroleum. These marks, surveyed by DSS, are linked to original survey marks coordinated by AUSPOS - a method of data reduction by Geoscience Australia, a federal government geodetic service.

Two new control points, BM01 and DI02, were surveyed by static GPS methods from these two original control points. Another temporary base station, TMP01, was surveyed from the new point DI02 using RT2 methods.

Check observations were made from each of the base stations during the real-time survey to several old PMs in the area and the results of these ties can also be seen in **Appendix A - Survey Control, Miscloses and Ties.**



5

MONUMENTATION

All lines were pegged at a 37.5 metre station interval.

The now accepted standard pegging convention was used for all lines which was a peg at every fifth station and coloured pin flags at all other points. A pink pin flag denoted an even numbered point and blue for odd. The pegs were fully marked with line and station number.

There were two Environmental Monitoring Points placed and coordinated on the job and these, as usual, doubled as Permanent Markers. The star pickets had two tags fixed to them with the relevant information stamped into each one. The points were at BC05-56 Stn 433 and at BC05-59 Stn 429+24. This second point is not at an even station to take advantage of the crest of a dune to maximise line visibility.

The permanent markers are listed at **Appendix C - Permanent Markers**.

A total of 63 upholes were marked during the survey. These were marked at the planned coordinates unless the location was unsuitable due to terrain or other obstructions such as pipelines or wells. The convention for marking these upholes was to have a fully numbered blue peg, with yellow flagging attached, placed on the opposite side of the line to the other seismic pegs and pin flags.



6

METHOD OF SURVEY

6.1 *Line Ranging*

All lines were cleared by Terrex Contracting earthmoving contractors. The equipment supplied to perform the clearing were two Komatsu bulldozers and a John Deere Grader.

The operators were experienced in preparation of seismic lines with regards to environmental issues, and did not encounter any difficulties with the GPS guidance system.

DSS GPS receiver units were mounted in the dozer cabins to supply real time positions when cutting the seismic lines. The set out parameters of all the lines were loaded on to the GrID computers of each machine and these were used in conjunction with the GPS to prepare the lines.

The operators had few problems using the system and little time was lost due to GPS equipment down time during the seismic program.

There were two previously identified cultural heritage sites to be avoided on the lines and the details were included in the line preparation parameters loaded on the GrID computers in the dozers. No sites were disturbed and no previously unlisted sites were discovered during line prep.

6.2 *Surveying and Chaining*

The lines were surveyed using DSS' RT2 real-time kinematic surveying technique.

RT2 enables both position and elevation coordinates to be acquired in real-time and on the appropriate datum.

The survey method utilised phase data received from US Navy NAVSTAR Satellites to provide three-dimensional positioning. One receiver was set up as a base station at a known location while other receivers were used as remote rovers.

To obtain real-time capabilities, VHF telemetry is required between the base and the remote GPS receiver. Numerous remote receivers can be used at any given time with any base station.

NovAtel Millennium real-time kinematic methods can achieve accuracies of better than $\pm 0.02\text{m}$ in position and elevation, depending on base line length. The expected precision for locating pegged positions is generally better than 0.1 metres.

Initialisation of the RT2 rover GPS usually takes as little as 1-2 minutes, although this is greatly dependant on satellite geometry, availability and base line length.

DSS's latest software package Nav05 is a complete field seismic surveying program. This program enables each field surveyor to have a complete picture of the prospect in relation to programmed lines, previous days recordings, elevation profiling, quality control of data, proposed location of upholes and other information useful for field operations.

All lines were chained at 37.5 metre station intervals. A numbered wooden peg was placed at every fifth station and coloured pin flags at the other stations. Pink pin flags were used to denote an even numbered station and blue pin flags for the odd stations.

There were 63 proposed upholes surveyed and marked during the survey. The points were marked at the location described unless the point was unsuitable for an uphole due to terrain or an obstruction. The proposed location coordinates for the upholes were supplied by the client.

6.3 *GPS Processing and Quality Control*

When using RT2, all data is recorded internally in the screen mounted Fujitsu tablet computers and downloaded to the office computer each evening.

For RT2 real-time kinematic surveying the quality of the satellite data is monitored by continual examination of the various on-screen quality control statistics produced by the software. These checks on data integrity are in the form of standard deviation (or sigma) values for Easting, Northing and Height and are generally better than 0.1 metre for position and 0.05m for elevation.

Any recording of positions when the standard deviation values are in excess of 0.1 m was highlighted to the surveyor at the time of recording, and the GPS may be re-initialised until a more accurate solution is calculated.

Numerous checks on pre-recorded marks were observed during each days survey. These observations confirm the integrity of the GPS base receiver and the placed markers. A file listing all the checked points is generated on the office computer at the time of post processing.

Line data was post processed in the office each evening using DSS's "MIB" seismic processing software version 6.02. Any position which fell outside the required tolerances was flagged for further investigation and re-recording if necessary.

The coordinates are checked by determining point to point direction and distance. Any pair of points that exceed the acceptable limits are flagged to allow easy identification and checking. Profile plots are examined to identify any elevation anomalies.

The recorded point data is also plotted over the design location in Mapinfo. This gives a further visual check of absolute location of the newly surveyed points.



7

DATA PRESENTATION

All line files were checked and finalised before the survey crew demobilised from the prospect.

All final data was in UTM grid coordinate format on the MGA94 datum on the GDA94 reference spheroid. All elevations were on the Australian Height Datum (AHD71).

Files produced were:

| | |
|----------------------------------|--|
| BC05-XX.uka | Line data in UKOOA format. |
| BC05-XX.seg | Line data in SEGP1 format. |
| EMP-PM.txt | EMP coordinates in txt file. |
| intersec.crd | All new line intersections in .crd format. |
| upholes.txt | All surveyed proposed upholes. |
| PEL107.jpg | Digital images of the prospect. |
| PEL107 Shooting Order.jpg | |
| PEL107 East.jpg | |
| PEL107 West.jpg | |
| PEL107 East Upholes.jpg | |
| PEL107 West Upholes.jpg | |

All files are backed up on digital disks in the Yeppoon office for future reference.
No hard copy data was provided.



8

SAFETY

DSS personnel are aware of safety conditions concerning all exploration seismic surveys. The DSS “Quality Policy Statement” and “Health, Safety and Environment Policy” were adhered to at all times.

Each vehicle was fitted with a UHF radio, shovel, fire extinguisher, first-aid kit, vehicle recovery equipment, and weekly vehicle maintenance check lists.

UHF radio contact was always available between surveyors and with the line clearing contractors. Regular contact was made throughout each day, which helped ensure trouble-free operations. It was standard procedure for personnel to contact others before leaving the field.

Daily toolbox meetings were a venue for any safety concerns which personnel encountered during the previous day and ensured everyone was informed about planned lines and progress.



9

OPERATIONAL ASPECTS

The total line distance on this job was 72.000km and the terrain was rolling sand dunes.

The work was completed in four line clearing and pegging days. The daily average was significantly lower than that achieved on PEL 95 for two main reasons. There was a fence and a surface pipeline to cross in one area and the lines were in two distinct areas that required a float to transport the dozers between them.

The fence required six separate drop gates to be installed. The pipeline had to have a crossing constructed at a convenient location so all vehicles could cross with a minimum detour. The crossing was constructed on line BC05-54 after consultation and inspection by Santos field personnel from Tantanna satellite.

Following standard practice by DSS working in the Cooper Basin, now several Mapinfo plots are produced of the work area to assist the seismic main crew and the drilling contractors in doing the work required.

Camp was established by Terrex Contracting at a previously cleared camp site on the north side of the main road between Spencer West and Tantanna. The driving times to access the eastern lines were short but the western lines were approximately 20km away.

There were no delays to the survey as a result of crossing the pipeline and Santos personnel at Tantanna were helpful.



10

CONCLUSIONS AND RECOMMENDATIONS

The project generally ran smoothly for line clearing and survey. It is believed this was due in large part to the people involved being experienced at their relevant tasks.

Again, good liaison between DSS, Terrex Seismic and Bruce Beer for the client, ensured contact with Santos was timely and effective for crossing the pipeline. This meant they were aware of the intention to undertake this seismic survey and their representative was met on-site prior to the commencement of the job. This enabled all parties to negotiate the obstacle efficiently.

The GPS equipment functioned well with no down time for line clearing or survey.

There were no safety incidents on the project.

Signed,

Ron Weekes

Senior Surveyor



11

APPENDICES

Survey Control, Miscloses and Ties

Survey Control, Miscloses and Ties

All values are MGA 94 (Zone 54), AHD71

Control Stations Used

| Station | Easting | Northing | Height | Comments |
|----------------|-----------|------------|--------|------------------|
| 89-CHJ Stn 284 | 366793.82 | 6883151.11 | 32.51 | 2002 Nautilus 2D |
| BAS1 | 375055.19 | 6885286.61 | 34.39 | 2003 Albus 2D |
| BM01 | 379763.84 | 6889252.92 | 36.87 | New |
| DI02 | 366272.84 | 6891363.61 | 22.51 | New |


Survey Control, Miscloses and Ties

Coordinates are MGA94 (Zone 54) and AHD71

Checks to old/existing PMs

| Line | Easting | Northing | Elev | Stn | Day |
|---------|----------|-----------|-------|-----|--------|
| 90-CRP | 383183.6 | 6888272.5 | 22.61 | 250 | 274RW1 |
| 90-CRP | 383179.6 | 6888276.1 | 23.50 | | |
| | 4.0 | -3.5 | -0.89 | | |
| 90-CRP | 383050.9 | 6890142.6 | 25.11 | 200 | 274RW1 |
| 90-CRP | 383047.6 | 6890146.1 | 25.91 | | |
| | 3.3 | -3.5 | -0.80 | | |
| BC03-24 | 382674.1 | 6889951.9 | 41.38 | 596 | 274RW1 |
| BC03-24 | 382674.2 | 6889951.8 | 40.85 | | |
| | -0.1 | 0.1 | 0.53 | | |
| 95-FQE | 381742.0 | 6889445.7 | 27.08 | 200 | 274RW1 |
| 95-FQE | 381743.6 | 6889447.1 | 27.22 | | |
| | -1.6 | -1.4 | -0.14 | | |
| 90-CRQ | 379251.3 | 6887823.8 | 23.93 | 200 | 275BA1 |
| | 379247.6 | 6887827.1 | 24.92 | | |
| | 3.8 | -3.3 | -1.00 | | |
| 95-FQG | 378582.5 | 6887588.8 | 21.85 | 200 | 275RW1 |
| | 378584.6 | 6887590.1 | 22.03 | | |
| | -2.1 | -1.3 | -0.18 | | |

Network Diagram



Permanent Markers

Permanent Marker Listing

Coordinates are Map Grid of Australia 1994 (MGA Zone 54) and AHD71

| Station | Easting | Northing | Height | Comments |
|--------------------|-----------|------------|--------|-----------|
| BC05-56 Stn 433 | 381386.33 | 6888615.88 | 25.14 | EMP02/PM2 |
| BC05-59 Stn 429+24 | 366272.84 | 6891363.61 | 22.51 | EMP03/PM3 |

Line Length Summary

Line Length Summary**2005 PEL107 Discus 2D Seismic Survey**

Station Interval = 37.5 m

| Line | SOL Station | EOL Station | Line Km's |
|----------------|--------------------|--------------------|------------------|
| BC05-53 | 200 | 388 | 7.0500 |
| BC05-54 | 200 | 389 | 7.0875 |
| BC05-55 | 200 | 389 | 7.0875 |
| BC05-56 | 200 | 465 | 9.9375 |
| BC05-57 | 200 | 379 | 6.7125 |
| BC05-58 | 200 | 384 | 6.9000 |
| BC05-59 | 200 | 569 | 13.8375 |
| BC05-60 | 200 | 391 | 7.1625 |
| BC05-61 | 200 | 366 | 6.2250 |
| TOTAL = | | | 72.0000 |


Line Intersection Listing

Line Intersection Listing

Coordinates are Map Grid of Australia 1994 (MGA Zone 54) and AHD71


| Line / Station | X Line / Station | Easting | Northing | Height |
|----------------|------------------|-----------|------------|--------|
| BC05-53/346+23 | BC05-56/354+23 | 378894.77 | 6887054.09 | 26.98 |
| BC05-53/322+25 | BC05-57/275+17 | 378465.37 | 6887842.99 | 21.87 |
| BC05-53/297+29 | BC05-58/275+10 | 378018.61 | 6888662.10 | 28.86 |
| BC05-54/344+10 | BC05-56/373+08 | 379489.02 | 6887420.91 | 34.60 |
| BC05-54/320+27 | BC05-57/294+05 | 379069.18 | 6888198.43 | 25.31 |
| BC05-54/295+21 | BC05-58/293+25 | 378607.76 | 6889020.28 | 27.56 |
| BC05-55/345+06 | BC05-56/390+22 | 380044.25 | 6887760.66 | 30.93 |
| BC05-55/321+05 | BC05-57/311+06 | 379603.47 | 6888547.67 | 39.80 |
| BC05-55/296+03 | BC05-58/310+31 | 379148.69 | 6889368.73 | 29.54 |
| BC05-59/280+15 | BC05-60/327+33 | 360676.31 | 6891384.73 | 20.04 |
| BC05-61/304+06 | BC05-60/356+20 | 361581.84 | 6891963.23 | 18.45 |


Mud Maps



TRACE DIAGRAM

DSS-FF-07
REV 8.0
August 2004

LINE: **BC05-53**PROJECT/JOB # **05049** CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: mFROM STN **200** TO STN **388** SHOOTING DIRECTION: **Low to High** BEARING: °




TRACE DIAGRAM


LINE: **BC05-54**

DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # **05049** CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: _____ mFROM STN **200** TO STN **389** SHOOTING DIRECTION: **High to Low** BEARING: _____ °




TRACE DIAGRAM

DSS-FF-07

REV 8.0

August 2004

LINE: **BC05-55**PROJECT/JOB # **05049** CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: mFROM STN **200** TO STN **389** SHOOTING DIRECTION: **Low to High** BEARING: °





TRACE DIAGRAM

DSS-FF-07

REV 8.0

August 2004

LINE: **BC05-56**PROJECT/JOB # **05049**CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: _____ mFROM STN **200** TO STN **465** SHOOTING DIRECTION: **Low to High** BEARING: _____ °




TRACE DIAGRAM


LINE: **BC05-57**

DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # **05049**CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: _____ mFROM STN **200** TO STN **379** SHOOTING DIRECTION: **High to Low** BEARING: _____ °




TRACE DIAGRAM


LINE: **BC05-58**

DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # **05049** CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: mFROM STN **200** TO STN **384** SHOOTING DIRECTION: **Low to High** BEARING: °




TRACE DIAGRAM


LINE: **BC05-59**

DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # **05049** CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: mFROM STN **200** TO STN **569** SHOOTING DIRECTION: **High to Low** BEARING: °




TRACE DIAGRAM


LINE: BC05-60

DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # 05049 CLIENT TerrexPAGE 1 OF 1 AREA: PEL 107 STN INTERVAL: 37.5 m SHOT INTERVAL: mFROM STN 200 TO STN 391 SHOOTING DIRECTION: High to Low BEARING: °




TRACE DIAGRAM

LINE: **BC05-61**

DSS-FF-07

REV 8.0

August 2004

PROJECT/JOB # **05049** CLIENT **Terrex**PAGE **1** OF **1** AREA: **PEL 107** STN INTERVAL: **37.5** m SHOT INTERVAL: _____ mFROM STN **200** TO STN **366** SHOOTING DIRECTION: **Low to High** BEARING: _____ °

Photographs



Static Control Old PM 89-CHJ Stn 284



Example of Line Weaving by Dozers



Start of Pipeline Crossing Construction



Pipeline Crossing During Construction



Completed Pipeline Crossing

Chronological Summary

Chronological Summary

| DATE | OPERATIONS |
|----------------------------|---|
| 30 th September | Mobilise to site from Bollards Lagoon via Moomba. Pre-job induction and discussion in the evening. |
| 1 st October | Line prep and survey commenced. Survey using base station from previous survey. Ramp constructed over Tantanna - Gidgealpa oil pipeline after approval and work permit obtained from Santos. Chain and Survey: 22.0125km Line Clearing: 23.4000km |
| 2 nd October | Line prep and survey continues. Chain and Survey: 21.4125km Line Clearing: 20.5000km |
| 3 rd October | Line prep and survey continues. Both dozers floated to western section of prospect. Chain and Survey: 17.6250km Line Clearing: 20.7375km |
| 4 th October | Line prep and survey for PEL107 completed. Chain and Survey: 10.9500km Line Clearing: 7.7625km |

Upholes Listing

Upholes Listing

Coordinates are Map Grid of Australia 1994 (MGA Zone 54) and AHD71

| Uphole # | Line | Station | Easting | Northing | Elev. |
|------------|---------|---------|----------|-----------|-------|
| DHBC05-436 | BC05-53 | 219+29 | 376601.1 | 6891221.1 | 31.85 |
| DHBC05-437 | BC05-53 | 238+4 | 376938.1 | 6890621.6 | 44.21 |
| DHBC05-438 | BC05-53 | 265+1 | 377425.6 | 6889737.1 | 38.06 |
| DHBC05-439 | BC05-53 | 284+30 | 377787.9 | 6889090.5 | 29.89 |
| DHBC05-440 | BC05-53 | 297+29 | 378018.6 | 6888661.7 | 28.93 |
| DHBC05-441 | BC05-53 | 309+19 | 378237.6 | 6888281.0 | 23.50 |
| DHBC05-442 | BC05-53 | 322+19 | 378456.2 | 6887844.2 | 21.85 |
| DHBC05-443 | BC05-53 | 346+24 | 378891.3 | 6887051.2 | 27.68 |
| DHBC05-444 | BC05-53 | 356+31 | 379094.8 | 6886727.0 | 21.82 |
| DHBC05-445 | BC05-53 | 376+31 | 379459.3 | 6886071.8 | 28.22 |
| DHBC05-446 | BC05-54 | 344+9 | 379487.8 | 6887421.0 | 34.73 |
| DHBC05-447 | BC05-54 | 331+13 | 379253.5 | 6887844.0 | 23.99 |
| DHBC05-448 | BC05-54 | 320+23 | 379066.2 | 6888201.0 | 25.40 |
| DHBC05-449 | BC05-54 | 307+5 | 378820.7 | 6888642.8 | 29.32 |
| DHBC05-450 | BC05-58 | 293+29 | 378616.2 | 6889015.8 | 27.73 |
| DHBC05-451 | BC05-54 | 262+27 | 378004.4 | 6890094.0 | 31.86 |
| DHBC05-452 | BC05-54 | 217+34 | 377192.0 | 6891565.6 | 23.72 |
| DHBC05-453 | BC05-55 | 218+34 | 377719.7 | 6891884.6 | 25.00 |
| DHBC05-454 | BC05-55 | 263+20 | 378541.8 | 6890427.9 | 27.27 |
| DHBC05-455 | BC05-55 | 296+8 | 379152.7 | 6889364.6 | 29.61 |
| DHBC05-456 | BC05-55 | 307+11 | 379351.8 | 6889000.6 | 29.22 |
| DHBC05-457 | BC05-57 | 311 | 379599.0 | 6888543.7 | 40.28 |
| DHBC05-458 | BC05-55 | 345+13 | 380042.9 | 6887752.1 | 31.03 |
| DHBC05-459 | BC05-55 | 375+18 | 380586.8 | 6886760.7 | 28.51 |
| DHBC05-460 | BC05-56 | 448+30 | 381902.2 | 6888907.0 | 26.96 |
| DHBC05-461 | BC05-56 | 439+19 | 381602.1 | 6888730.7 | 23.92 |
| DHBC05-462 | BC05-56 | 408+17 | 380606.4 | 6888125.7 | 24.74 |
| DHBC05-463 | BC05-56 | 335+34 | 378300.9 | 6886682.4 | 19.78 |
| DHBC05-464 | BC05-56 | 298+1 | 377090.2 | 6885938.6 | 36.74 |
| DHBC05-465 | BC05-56 | 265+19 | 376052.9 | 6885297.2 | 23.94 |
| DHBC05-466 | BC05-56 | 244+15 | 375374.8 | 6884889.8 | 27.33 |
| DHBC05-467 | BC05-56 | 224+24 | 374743.1 | 6884501.8 | 23.78 |

Upholes Listing

Coordinates are Map Grid of Australia 1994 (MGA Zone 54) and AHD71

| Uphole # | Line | Station | Easting | Northing | Elev. |
|------------|---------|---------|----------|-----------|-------|
| DHBC05-468 | BC05-57 | 218+26 | 376661.8 | 6886713.2 | 20.38 |
| DHBC05-469 | BC05-57 | 251+18 | 377706.7 | 6887361.4 | 24.24 |
| DHBC05-470 | BC05-57 | 328+12 | 380149.3 | 6888890.4 | 33.19 |
| DHBC05-471 | BC05-57 | 358+25 | 381127.1 | 6889471.2 | 24.68 |
| DHBC05-472 | BC05-58 | 357+24 | 380629.2 | 6890313.5 | 34.07 |
| DHBC05-473 | BC05-58 | 327+14 | 379681.2 | 6889689.1 | 37.66 |
| DHBC05-474 | BC05-58 | 251+1 | 377249.8 | 6888177.6 | 47.70 |
| DHBC05-475 | BC05-58 | 218+5 | 376207.3 | 6887517.9 | 25.87 |
| DHBC05-476 | BC05-59 | 555+20 | 370994.2 | 6891355.5 | 25.97 |
| DHBC05-477 | BC05-59 | 523+32 | 369814.5 | 6891345.2 | 23.92 |
| DHBC05-478 | BC05-59 | 505+83 | 69107.56 | 891349.32 | 0.28 |
| DHBC05-479 | BC05-59 | 479+34 | 368158.6 | 6891364.0 | 22.71 |
| DHBC05-480 | BC05-59 | 455+32 | 367256.1 | 6891359.1 | 43.34 |
| DHBC05-481 | BC05-59 | 422+32 | 366018.5 | 6891359.1 | 19.78 |
| DHBC05-482 | BC05-59 | 391+27 | 364851.7 | 6891359.9 | 26.83 |
| DHBC05-483 | BC05-59 | 360+21 | 363683.2 | 6891356.6 | 20.57 |
| DHBC05-484 | BC05-59 | 344 | 363062.2 | 6891370.4 | 20.10 |
| DHBC05-485 | BC05-59 | 303+8 | 361532.9 | 6891372.6 | 18.67 |
| DHBC05-486 | BC05-60 | 328 | 360679.7 | 6891388.0 | 20.22 |
| DHBC05-487 | BC05-59 | 254 | 359687.2 | 6891382.6 | 19.12 |
| DHBC05-488 | BC05-59 | 215+9 | 358233.6 | 6891384.3 | 38.51 |
| DHBC05-489 | BC05-60 | 222+16 | 357356.8 | 6889234.7 | 29.67 |
| DHBC05-490 | BC05-60 | 272+28 | 358947.2 | 6890251.3 | 40.64 |
| DHBC05-491 | BC05-60 | 310+30 | 360141.9 | 6891030.3 | 29.12 |
| DHBC05-492 | BC05-60 | 356+8 | 361571.2 | 6891957.5 | 18.31 |
| DHBC05-493 | BC05-60 | 387+21 | 362572.4 | 6892573.0 | 21.11 |
| DHBC05-494 | BC05-61 | 357+22 | 363585.4 | 6891943.0 | 21.88 |
| DHBC05-495 | BC05-61 | 327+16 | 362454.0 | 6891940.6 | 31.87 |
| DHBC05-496 | BC05-61 | 277+26 | 360589.5 | 6891937.1 | 19.25 |
| DHBC05-497 | BC05-61 | 265+15 | 360128.6 | 6891972.1 | 20.12 |
| DHBC05-498 | BC05-61 | 222 | 358501.2 | 6891954.0 | 22.53 |



**SEISMIC DATA PROCESSING REPORT
FOR
BEACH PETROLEUM LIMITED**

Location : Cooper Basin, South Australia
Permit : PELS 95 and 107
Surveys : 2005 Discus 2D Seismic Survey

Date : July 2006

Fugro Seismic Imaging Pty Ltd
69 Outram Street
West Perth WA 6005

Tel: +61 (0)8 9322 2490
Fax: +61 (0)8 9481 6721
E-mail: info@fugro-fsi.com.au




TABLE OF CONTENTS

| | |
|---|-----------|
| 1 INTRODUCTION..... | 3 |
| 2 ACQUISITION PARAMETERS..... | 4 |
| 3 SURVEY MAP..... | 5 |
| 4 LINE SUMMARY..... | 7 |
| 5 PARAMETER TESTING..... | 8 |
| 6 PROCESSING SEQUENCE..... | 9 |
| 6.1 TRANSCRIPTION..... | 9 |
| 6.2 GAIN RECOVERY..... | 9 |
| 6.3 PHASE CONVERSION..... | 9 |
| 6.4 CDP GATHER..... | 9 |
| 6.5 DECONVOLUTION..... | 9 |
| 6.6 REFRACTION STATICS..... | 9 |
| 6.7 SPECTRAL BALANCE..... | 10 |
| 6.8 FIRST PASS VELOCITY ANALYSIS..... | 10 |
| 6.9 FIRST PASS RESIDUAL STATICS..... | 10 |
| 6.10 SECOND PASS VELOCITY ANALYSIS..... | 11 |
| 6.11 SECOND PASS RESIDUAL STATICS..... | 11 |
| 6.12 DMO..... | 11 |
| 6.13 THIRD PASS VELOCITY ANALYSIS..... | 11 |
| 6.14 NMO CORRECTION | 11 |
| 6.15 MUTE..... | 11 |
| 6.16 PRE-STACK SCALING..... | 12 |
| 6.17 STATICS..... | 12 |
| 6.18 COMMON DEPTH POINT STACK..... | 12 |
| 6.19 CDP TRIM STATICS..... | 12 |
| 6.20 DECONVOLUTION AFTER STACK | 12 |
| 6.21 MIGRATION..... | 13 |
| 6.22 BAND PASS FILTER..... | 13 |
| 6.23 POST STACK SCALING..... | 13 |
| 6.24 PHASE ANALYSIS..... | 13 |
| 7 PROCESSING SEQUENCE DIAGRAM..... | 14 |
| 8 FINAL DISPLAYS..... | 15 |
| 9 ARCHIVES..... | 15 |
| 10 DATA DISPOSITION..... | 16 |
| 11 CONCLUSION..... | 16 |

1 INTRODUCTION

The 2005 Discus 2D Seismic Survey reprocessing in Pel's 95 and 107, Cooper Basin, South Australia was processed by Fugro Seismic Imaging at its Perth office from May 2005 to April 2006.

A total of 47 new acquisition lines were combined with 32 reprocessing lines from 8 different vintages spanning 1984 through 1995. A further 9 reprocessing lines were added at a later date. The total length of the survey was approximately 1430 km.


A line summary is given in section 3.0.


Field data was acquired by Terrex seismic crew 402 in May 2005.

2 ACQUISITION PARAMETERS

| 2005 Discus 2D Seismic Survey | |
|--------------------------------------|---------------------------------|
| <i>Data recorded by:</i> | Terrex seismic crew 402 |
| <i>Date recorded:</i> | PEL 95 107 May 2005 |
| | |
| <i>Seismic source:</i> | 4 vibrators in line |
| <i>Source type:</i> | Paystar Hemi 44 |
| <i>Vibe spacing:</i> | 12.5 m pad to pad |
| <i>Vibe move up:</i> | Standing sweeps |
| <i>Sweeps per vp:</i> | 2 |
| <i>Sweep frequency:</i> | 5-90 Hz |
| <i>Sweep type:</i> | Linear 200 ms taper |
| <i>Vp interval:</i> | 37.5 m |
| | |
| <i>Recording system:</i> | Sercels sn 388 |
| <i>Record length:</i> | 3 sec sweep + 4 sec listen |
| <i>Sample rate:</i> | 2 milliseconds |
| <i>Tape format:</i> | SEG-D 3490 zero phase |
| <i>Field filters:</i> | 3-125 Hz |
| <i>Data channels:</i> | 124 |
| <i>Coverage:</i> | 62 fold |
| <i>Geophone type:</i> | SM4 10 Hz |
| <i>Geophone array:</i> | 12 in line over 34.375 m |
| <i>Element spacing:</i> | 3.125 m |
| <i>Group interval:</i> | 37.5 m |
| <i>Split spread:</i> | 2306.25-18.75-vp-18.75-2306.25m |

3 SURVEY MAP





4 LINE SUMMARY

2005 Discus 2D Seismic Survey:

PEL 95

| Line | SP Range | Length |
|---------|----------|--------|
| 76-JGG | 100-233 | 20.1 |
| 76-JGJ | 100-232 | 19.95 |
| 81-KWA | 100-195 | 7.2 |
| 81-KWH | 100-183 | 6.3 |
| 85-XTY | 200-388 | 7.09 |
| 85-XTZ | 200-398 | 7.46 |
| 85-XWA | 200-538 | 12.71 |
| 85-XWF | 299-464 | 9.94 |
| 85-XWG | 200-402 | 7.61 |
| 85-XWH | 200-404 | 7.69 |
| 87-ARK | 200-360 | 6.04 |
| 87-ARL | 200-400 | 7.54 |
| 87-ARM | 200-360 | 6.04 |
| 88-BKA | 200-516 | 11.89 |
| BC05-48 | 200-389 | 7.13 |
| BC05-49 | 200-659 | 17.25 |
| BC05-50 | 200-445 | 9.23 |
| BC05-51 | 200-666 | 17.51 |
| BC05-52 | 200-611 | 15.45 |

PEL 107

| Line | SP Range | Length |
|---------|-----------|--------|
| 81-KRH | 100-250 | 7.54 |
| 84-XAC | 1400-1956 | 22.76 |
| 85-XQJ | 950-1126 | 8.51 |
| 85-XQR | 200-400 | 9.41 |
| 87-BCM | 200-440 | 9.04 |
| 88-BPW | 200-340 | 7.16 |
| 89-BZK | 540-708 | 8.21 |
| 90-CRQ | 200-368 | 6.34 |
| 90-CRR | 200-428 | 8.59 |
| 91-CXK | 200-330 | 7.16 |
| 91-DDE | 200-496 | 11.14 |
| 95-FQE | 200-468 | 10.09 |
| 95-FQF | 200-415 | 10.43 |
| 95-FQG | 200-415 | 10.43 |
| BC05-53 | 200-388 | 7.09 |
| BC05-54 | 200-389 | 7.13 |
| BC05-55 | 200-389 | 7.13 |
| BC05-56 | 200-465 | 9.98 |
| BC05-57 | 200-379 | 6.75 |
| BC05-58 | 200-384 | 6.94 |
| BC05-59 | 200-569 | 13.88 |
| BC05-60 | 200-391 | 7.2 |
| BC05-61 | 200-366 | 6.26 |

5 PARAMETER TESTING

The acquisition was the same for recent surveys in this area and therefore testing was not required as it was decided to use the same flow as previously used. Some fine tuning was required especially with the reprocessed lines and they are listed below.

The processing test sequence included review of the following processing phases and parameter choices:

1. Initial gain correction to compensate for spherical divergence and absorption losses.

2. Predictive Deconvolution

Comparison of stack sections with varying design windows, operator lengths, gap lengths in the X-T domain.

operator length 120 ms and gap length 2 ms

operator length 120 ms and gap length 8 ms

operator length 120 ms and gap length 12 ms

operator length 120 ms and gap length 16 ms

operator length 120 ms and gap length 20 ms

operator length 200 ms and gap length 2 ms

operator length 300 ms and gap length 2 ms

Surface consistent deconvolution

operator length 120 ms and gap length 2 ms

3. Mute Testing.

Mutes were selected by inspecting a series of stacked panels with increasing offsets. Selected mute was checked by displaying a range of NMO corrected cdp gathers with the mute annotated but not applied.

4. Post Stack Deconvolution tests:

Predictive deconvolution after stack was used to attenuate any remnant short period reverberations. A variety of gaps were tested ranging from 4 to 32 ms. Stacked panels with auto-correlations were used to verify the deconvolution design.

6 PROCESSING SEQUENCE

6.1 TRANSCRIPTION

Field data were converted from SEG-D format to Fugro's internal format .

6.2 GAIN RECOVERY

Spherical divergence gain function was used.

Gain (db) = $3.0t + 10\text{Log}(t)$

6.3 PHASE CONVERSION

Convert zero phase to minimum phase.

6.4 CDP GATHER

Shot records were sorted into common depth point gathers.

Nominal fold = 62 CDP interval = 18.75m

6.5 DECONVOLUTION

Surface consistent spiking deconvolution using two windows

| | | | |
|-------------|--------|-----------|--------------|
| Operator | 120 | 120 | ms |
| Gaps | 2 | 2 | ms |
| White noise | 0.1 | 0.1 | % |
| Design | 19 m | 200-2300 | 1800-3500 ms |
| | 2307 m | 1400-2500 | 2000-3500 ms |

6.6 REFRACTION STATICS

Refraction first breaks were picked using Green Mountain Refraction Statics Delay Time Method which estimates the refractor velocities to model the weathering thickness. Weathering velocities were interpreted at uphole locations along the lines. These upholes were used as calibration points for the GMG statics.

6.7 SPECTRAL BALANCE

Pre-stack spectral whitening uses the SPECB module which allows equalisation of the amplitude spectrum of a trace with a given frequency range. This frequency range is divided into an equal number of trapezoidal filters, which may overlap the other. The trace is then filtered through each of these filters, AGC and summed. This technique suppresses the low frequency (ground roll) better and enhances the higher frequency. Production filter of 5-10-90-95 Hz was used.

6.8 FIRST PASS VELOCITY ANALYSIS

First pass velocities were interpreted using Fugro's interactive velocity analyses program "MGIVA". Each analysis comprised a 20 CDP stacked panel, repeated 15 times with a different NMO velocity functions. The velocity function displayed at +/-3 %, +/-6%, +/-9%, +/-12%, +/-16%, +/-20% and +25% increments from a central velocity function which was based on a regional velocity function. The MGIVA velocity analysis is a 'map driven' package, where the user can instantly see modifications to the velocity field in map or section view. Neighbouring velocity functions are superimposed on the current location for easy recognition of velocity trends. Velocity interpretation is performed on the pre-computed stack suite, or on a colour contoured semblance display. Semblance interpretation is assisted with markers illustrating the position of potential multiples, and with an interval velocity curve. Analyses were performed at 1.5 km intervals.

6.9 FIRST PASS RESIDUAL STATICS

Fugro "NEBULA" Surface-consistent Residual Statics Package computes statics based on summed cross-correlations at source and receiver locations. A pilot trace is constructed at each CDP using a weighted mix of stacked traces. Cross-correlations of the pilot trace with traces in the respective CDP gather are summed into buffers for each source and receiver station number before being resampled and picked to derive a static value.

6.10 SECOND PASS VELOCITY ANALYSIS

Second pass velocity analysis was performed on gathers with first pass residuals statics applied. The first pass velocity field was used as centre function for Fugro's interactive velocity analysis package, MGIVA. Analyses were performed at 1.0km intervals.

6.11 SECOND PASS RESIDUAL STATICS

Second pass residual statics was run using the picked second pass velocity field as input to NMO corrections.

6.12 DMO

Log stretch DMO using Hale algorithm.

6.13 THIRD PASS VELOCITY ANALYSIS

Third pass velocity analysis was performed on DMO gathers with both first and second pass residuals statics applied. The second pass velocity field was used as centre function for Fugro's interactive velocity analysis package, MGIVA. Analyses were performed at 0.5km intervals.

6.14 NMO CORRECTION

Fourth order NMO correction was performed using the third pass velocity functions.

6.15 MUTE

A post NMO outer trace mute was applied for two main reasons :

- to remove any coherent noise on the outer traces and
- to reduce contamination from the effect of NMO stretch on the far offsets.

Outer trace mute

| | | | | | |
|-------------|-----|-----|-----|------|------|
| Offset (m): | 150 | 200 | 650 | 1330 | 2307 |
| Time (ms): | 0 | 200 | 500 | 1200 | 1900 |

6.16 PRE-STACK SCALING

The CDP gather traces were modulated to compensate for amplitude irregularities by scaling each trace using 500 ms AGC .

6.17 STATICS

Floating datum to final seismic reference component of the statics is applied prior to stack. This corrects the data from floating datum to a final datum at mean sea level. To avoid losing data above datum, data was time shifted by 200ms prior to static correction to datum and a new time origin of -200ms was established.

6.18 COMMON DEPTH POINT STACK

The traces within each common depth point gather were summed using $1/\text{root}(N)$ stack compensation with 62 fold coverage and CDP interval of 18.75 m.

6.19 CDP TRIM STATICS

Fugro's "PASTA" package was used to compute cdp consistent residual statics. "PASTA" is an automatic residual statics program which applies static shifts on a CDP consistent basis, using cross-correlations of NMO-corrected CDP gather traces with a CDP pilot trace for each depth point.

6.20 DECONVOLUTION AFTER STACK

Predictive deconvolution was utilised to attenuate any remnant short period reverberations.

| | |
|------------------|---------------|
| Operator Length: | 120 ms |
| Gap: | 20 ms |
| Design window: | 300 – 2400 ms |
| White noise: | 0.1 % |

6.21 MIGRATION

Finite Difference Migration uses the technique of downward continuation in order to map reflectors to their true time position. It is performed in the frequency – space domain. Steep dip second order solution (65 degrees) and depth step of 12m were used.

6.22 BAND PASS FILTER

Unwanted noise that lay outside the frequency range of the desired reflection and diffraction data were removed by the application of a series of time variant filters.

| Time (ms) | Frequency (Hz) |
|-----------|----------------|
| 500 | 8 / 12 - 80/90 |
| 1500 | 8 / 12 - 70/80 |
| 2500 | 8 / 12 - 60/70 |

6.23 POST STACK SCALING


Dual window AGC with window lengths of 1000 ms and 400 ms.
Equalisation applied : 50%

6.24 PHASE ANALYSIS

Post stack phase and time shifts were applied to the following reprocessing data in order to tie with the new 2005 Discus 2D survey.

| <u>Vintage</u> | <u>Field Crew</u> | <u>Phase Shift</u> | <u>Time Shift</u> |
|----------------|-------------------|--------------------|-------------------|
| 76-JGG | SSL | 0 degrees | +70 ms |
| 76-JGJ | SSL | 0 degrees | +70 ms |
| 81-KWA | SSL 327 | +90 degrees | 0 |
| 81-KWH | SSL 327 | +90 degrees | 0 |
| 81-KRN | SSL 327 | +90 degrees | 0 |
| 84-XAC | SSL 413 | +180 degrees | +15 ms |
| 87-BCM | SSL | -90 degrees | 0 |
| 88-BPW | SSL | - 90 degrees | 0 |

7 PROCESSING SEQUENCE DIAGRAM



8 FINAL DISPLAYS

Final displays of final & migrated stack were produced in CGM+ format

Horizontal scale: 1 : 20,000 (27 traces per inch)

Vertical scale: 10 cm/sec

9 ARCHIVES

Final migrated stacks, final stacks, raw stacks, raw migrated stacks and raw gathers of each line were written onto DVD in SEG Y format for workstation interpretation and archival.

Trace headers summary

| <u>BYTE</u> | <u>DESCRIPTION</u> | <u>BYTE</u> | <u>DESCRIPTION</u> |
|----------------|--------------------|------------------|--------------------------|
| 17-20 (32-bit) | SPNO | 97-98 (16-bit) | source residual static |
| 21-24 (32-bit) | CDP number | 99-100 (16-bit) | receiver residual static |
| 41-44 (32-bit) | Elevation | 101-102 (16-bit) | Receiver static |
| 81-84 (32-bit) | CDP easting | 103-104 (16-bit) | Datum static applied |
| 85-88 (32-bit) | CDP northing | 109-110 (16-bit) | Time of first sample |
| 91-92 (16-bit) | weathering vel | 115-116 (16-bit) | Number of samples |
| 93-94 (16-bit) | refractor vel | 117-118 (16-bit) | Sample interval |
| | | 189-192 (32-bit) | SP number |

10 DATA DISPOSITION

To Beach Petroleum Limited

The data was split to each PEL 95 and PEL 107

- 3 CD of digital prints in CGM+ format, final velocities in Western format and static listings for all lines.
- 3 DVD archive containing Migrated stack, final stack, raw stack and raw migrated stack.
- 3 DVD archive containing raw gathers
- One CD containing Processing Report.
- Returning 2005 Discus field tapes
- Returning Discus Obs logs and support data.
- Returning 2005 Discus uphole plots

11 CONCLUSION

Overall this 2005 Discus 2D processing project preceeded in a smooth and timely manner. Reprocessing data responded well to the proven Cooper Basin processing flow with higher frequency better resolved to most of the early vintages.

The upholes and statics in the area was the cause of most concerns. Initially all upholes were calculated and used in the tying of the statics. Unfortunately, not all the upholes were received and the calculations and solutions needed to be revisited again. Then there were some extraneous results discovered that questioned the validity of some of the upholes. The Beach petroleum representatives were kept busy checking and testing until they were sure that they were happy with the result.

Another area that caused concern was the phase shifting of the various vintages of reprocessing. Although there are rough rules of phase shifting depending on acquisition contractor and crew and year acquired, this proved to not always be the case.

All these things contributed to the contract taking longer than originally planned, however a satisfactory conclusion was reached in the end.

The final deliverables then had listed phase and time shifts applied.

We would like to thank Doug Roberts and Luke Gardiner for their quick response to our enquiries and their efforts in retrieving and providing precise information of the repro data where a great many upholes were involved.

Mick Curran
Processing Geophysicist

BEACH PETROLEUM LIMITED
SEISMIC SURVEY

PEL 95 and PEL 107, South Australia

ENVIRONMENTAL REPORT

**2005 DISCUS 2D SEISMIC
SURVEY**

Recorded October 12th – 21st, 2005

REVISITS



(ABN 20 007 617 969)

**Prepared by: Bruce Beer
December, 2005**

CONTENTS

1. PROGRAM INTRODUCTION

- FIGURE 1.1: COOPER BASIN TENEMENTS MAP SHOWING LOCATION OF PEL 95 AND PEL 107**
- FIGURE 1.3: TOPOGRAPHIC MAP SHOWING LOCATION OF DISCUS PEL 95 LINES**
- FIGURE 1.3: TOPOGRAPHIC MAP SHOWING LOCATION OF DISCUS PEL 107 LINES**
- FIGURE 1.3: DSS POST-PLOT MAP SHOWING LOCATION OF EMP-1 IN PEL 95 PLUS TRACKS AND FENCELINES**
- FIGURE 1.3: DSS POST-PLOT MAP SHOWING LOCATION OF EMP-2 AND EMP-3 IN PEL 107 PLUS TRACKS AND FENCELINES**

2. TERRAIN, VEGETATION and GAS AUDITS

Photographs Illustrating GAS Scoring

3. ENVIRONMENTAL MONITORING POINTS DESCRIPTION

3.1. AFTER RECORDING

3.2. 1 YEAR AFTER RECORDING

3.3. 2 YEARS AFTER RECORDING

3.4. 4 YEARS AFTER RECORDING

4. EMP PHOTOGRAPHS

4.1. EMP-1

4.2. EMP-2

4.3. EMP-3

APPENDICES

GAS CRITERIA AND GAS SCORES

INTRODUCTION

The Beach Petroleum Limited 2005 Discus 2D Seismic Survey was located in PEL 95 and PEL 107. The PEL 95 program was approximately 80 km southeast of Moomba in the Cooper Basin, northeastern South Australia. It was on Merty Merty and Bollards Lagoon Stations. The PEL 107 program was approximately 40 km west of Moomba on Mulka and Mungeranie Stations. Beach Petroleum Limited operated the project.

Recording activities were conducted between October 12th and 21st, 2005. Line preparation took place between September 28th and October 4th, 2005. Uphole drilling took place between October 23rd and November 16th, 2005.

A total of 138.375 km of 2D in four seismic lines was prepared. 66.375 km were in PEL 95 and 72.00 km were in PEL 107. Lines were named BC05-48 to 61.

To assess the environmental impact of this survey and to allow systematic monitoring of the natural restoration and re-vegetation rates, three environmental monitoring points (EMP's) were established (see map in Fig. #1-2 and 1-3).

Photographs were taken at the EMP locations (photo points) in the two directions of the lines following completion of recording operations. It is intended that these photographs will form the base line for ongoing monitoring.

A GAS (Goal Attainment Scaling) audit was conducted by Bruce Beer at the conclusion of recording operations. Some 42 points were considered in this audit apart from the EMPs. A score chart shows the results and photographs illustrate the reasoning behind the scores.

The PEL 95 survey was on the Merty Merty and Bollards Lagoon pastoral leases managed by Martin and Grant Rieke respectively. The PEL 107 program was on Mulka and Mungeranie Stations managed by Gary Overton and Rodney Fullarton respectively.




Fig. # 2: Topographic Map showing the PEL 95 Discus Seismic Survey




Fig. # 3: Topographic Map showing the PEL 107 Discus Seismic Survey




Fig. # 4: DSS Post Plot Map showing the PEL 95 Discus Seismic Survey





Fig. # 5: DSS Post Plot Map showing the PEL 107 Discus Seismic Survey and the locations of EMP-2 and EMP-3



2.0 Terrain, Vegetation and GAS Audits

The terrain in the 2005 Discus 2D Seismic Survey consisted predominantly of sand dunes. The dunes in PEL 95 were lower and had wider sand swales than those in PEL 107.

2.1 GAS Audits

Conducted by Bruce Beer in October 2005.

Random sections of lines were audited using the Goal Attainment Scaling (GAS) System. A GAS audit was also undertaken at the EMP locations.

The audited lines were:

Table 1: GAS Audited Areas in the 2005 Discus 2D Seismic Survey


| Line | Section |
|---------|---------|
| various | various |

Lines audited were all in sand dune terrain. The codes of practice for line preparation had been followed in the majority of cases in that:

- Lines were weaved to break the line of sight;
- Blade-work was kept to a minimum in sandy areas;
- There were no windrows in swales
- No litter was in evidence;
- Offline traffic was limited vibrator passing spots and dogbox setups;
- Lines were weaved between trees and bushes;

The scores were assigned by GAS category as follows:

Fig # 3: GAS Audit of the Beach Petroleum 2005 Discus 2D Seismic Survey



Some photos illustrating the audited areas follow:



Picture # 1: weaving on line BC05-50 in PEL 95



Picture # 2: spinifex plain on line BC05-50 in PEL 95



Picture # 3: line BC05-51 PEL 95; no bladework in swale, minimal cut on dune, weaving



Picture # 4: gentle dune slope on line BC05-50 with vibrator tracks



Picture # 5: line BC05-51 stn 580 looking northeast; line weaves so much it is hard to see



Picture # 6: line BC05-54 looking north west from intersection of line 57; shallow side cut



Picture # 7: line BC05-55 looking north west from E379801 N6887985



Picture # 8: line BC05-56 looking south west E380576 N6888101; a second dune cut was avoided at this intersection by deviating onto the cross line



Picture # 9: line BC05-56 looking south west E471031 N6846038; minimal dune cut



Picture # 10: line BC05-57 looking south west E379557 N6888499; pale coloured sand; good weaving



Picture # 11: line BC05-58 looking south west E378402 N6888901; good weaving



Picture # 12: line BC05-59 stn# 315 looking west; white sand, good weaving



Picture # 13: line BC05-59 stn # 354 looking west; high clay content in dunes; good weaving



Picture # 14: line BC05-59 stn# 365 looking west; weave through marpoo and prickly wattle bushes



Picture # 15: line BC05- 59 stn # 394 looking west; minimal dune cut, lots of clay in dune



Picture # 16: line BC05-59 stn# 404 looking west; good weaving, minimal cuts



Picture # 17; line BC05-60 stn # 315 looking south west; the operator has deliberately deviated around the clay features

Summary

The GAS audit showed that lines were generally well prepared in line with accepted guidelines.

TC have done a good environmental job in preparing the Discus 2D.

2.1.1 EMP –1

Line BC05-50 Stn # 436

This section of line is in low dune and sandy swale terrain with sparse vegetation and a cover of dried annual flowers.

2.1.2 EMP –2

Line BC05-56 Stn # 433

This section of line is on a sand plain with little vegetation other than spinifex and dried annual grasses.

2.1.3 EMP –3

Line BC05-59 Stn # 429+24m

This section of line is in sand dune terrain well vegetated with marpoo and prickly wattle bushes plus spinifex and sandhill canegrass.

.

.

3. ENVIRONMENTAL MONITORING POINTS (EMPs)

DESCRIPTION

Standard practice requires the establishment of EMPs wherever 2D or 3D seismic surveys are carried out. Ideally, these points are to be positioned at the intersection of 2D lines or of source and receiver lines in 3D, and where the landform and vegetation is representative of the survey area. Preference is to be given to complying intersections close to tracks or roads so that they may be readily located and accessed in the future, without any further impact the area.

Appropriately tagged monuments identifying each EMP are to be installed.

Photographs in each line direction are to be taken prior to line preparation then again following the completion of all activities. It is envisaged that these lines will be photographed at intervals in the future in order to assess the natural restoration and re-vegetation rates of prepared seismic lines.

During the preparation phase, DSS surveyors selected three locations for EMPs. They were not on intersections. "Before" line prep and "after" recording photos were taken. The DSS surveyors took the "before" photos and the Client Representative (Bruce Beer) took the "after" photos.

A steel dropper with an identifying aluminium tag attached was installed at the EMP.

3.1 After Recording

Bruce Beer, (Beach Petroleum Field Representative), undertook this initial photo monitoring and report.

EMP-1 (Line BC05-50 Stn # 436)

To the northeast the line descends a low dune into a broad sandy swale. There is good weaving and the windrows are low to non-existent. Disturbance to land surface, GAS = +1, Impact on vegetation, GAS = +1, visual impact GAS = 0.

To the southwest the line climbs a low dune on the horizon. Disturbance to land surface, GAS = +1, Impact on vegetation, GAS = +1, visual impact GAS = 0.

EMP-2 (Line BC05-56 Stn # 433)

To the northeast the line traverses a broad grassy plain. There is no weaving and the line of sight is unimpaired. Disturbance to land surface, GAS = +1, Impact on vegetation, GAS = +1, visual impact GAS = -1.

To the southwest the line traverses a hummocky sand plain and skirts several small claypans with water in them. Disturbance to land surface, GAS = +1, Impact on vegetation, GAS = +1, visual impact GAS = 0.

EMP-3 (Line BC05-59 Stn # 429+24m)

To the east the line weaves through a sandy swale of bushes including marpoo and prickly wattle. Disturbance to land surface, GAS = +1, Impact on vegetation, GAS = +1, visual impact GAS = 0.

To the west the line traverses a sandy swale with hummocky vegetation. Disturbance to land surface, GAS = +1, Impact on vegetation, GAS = +1, visual impact GAS = 0.

3.2 One Year After Recording

3.3 Two Years After Recording

3.4 Four Years After Recording

4. PHOTOGRAPHS

4.1 EMP-1

Line: Line BC05-50 Stn # 436



PM tag

Coordinates:

GDA Easting: 484 723.96


GDA Northing: 6 835 749.68

EMP-1 Permanent Marker on **Line BC05-50 Stn # 436** (Bollards Lagoon Station)

Star Picket tagged with an aluminium plate as in above picture.

To get to EMP-1: go to microwave tower # 83 and use the track to cross the Moomba to Sydney pipelines.

Travel south of the crossing approximately 1.2 km. The access track leading into Line BC05-50 runs south west off the track. Use gps to reach EMP-1.



**BEFORE LINE
PREP**




EMP-1:

Line BC05-50 looking northeast (magnetic bearing 55 deg)

**AFTER
RECORDING**





**BEFORE LINE
PREP**




EMP-1:

Line BC05-50 looking southwest (magnetic bearing 229 deg)

**AFTER
RECORDING**



Page 27 of 47



4. PHOTOGRAPHS

4.2 EMP-2

Line: Line BC05-56 Stn # 433



PM tag

Coordinates:


GDA Easting: 381 386.33

GDA Northing: 6 888 615.88

EMP-2 Permanent Marker on **Line BC05-56 Stn # 433** (Mungeranie Station)

Star Picket tagged with an aluminium plate as in above picture.

To get to EMP-2: Note: access to EMP-2 is a bit tricky. Midway between Spencer and Spencer West there is a track heading north. Take this track and head north approximately 6 km until you come to the boundary fence between Mulka and Mungeranie. Go through the gate and turn west to follow the fence line for approximately 1 km. You will come to an old line heading in a north westerly direction. Follow this old line for approximately 2 km until you cross line BC05-56. Turn left at line BC05-56 and EMP-2 is a few hundred metres south west.



**BEFORE LINE
PREP**




EMP-2:

Line BC05-56 Stn # 433 looking northeast

**AFTER
RECORDING**





**BEFORE LINE
PREP**




EMP-2:

Line BC05-56 Stn # 433 looking southwest

**AFTER
RECORDING**





4. PHOTOGRAPHS

4.3 EMP-3

Line: Line BC05-59 Stn # 429+24m

Coordinates:

GDA Easting: 366 272.84

GDA Northing: 6 891 363.61




EMP tag

EMP-3 Permanent Marker on **Line BC05-59 Stn # 429+24m** (Mungeranie Station)

Star Picket tagged with an aluminium plate as in above picture.

To get to EMP-3: Take the Lake Hope # 1 and Carrickalinga turnoff from the Tantana Road. Travel north about 2 km to the gate in the boundary fence between Mulka and Mungeranie. Travel north a further approximately 8 km to the crossing of line BC05-59. Turn left (west) and go about 300m to EMP-3.



**BEFORE LINE
PREP**




EMP-3:


Line BC05-59 Stn # 429+24m looking east

**AFTER
RECORDING**





**BEFORE LINE
PREP**




EMP-3:

Line BC05-59 Stn # 429+24m looking west

**AFTER
RECORDING**





GAS criteria for assessing seismic lines on completion of survey in the Cooper and Eromanga Basins, South Australia

| LAND SYSTEM | MEASURE (Associated goals) (a) | SCORE | | | | |
|---------------------------------|---|--|---|---|--|---|
| | | +2 ^(b, c) | +1 ^(b, c) | 0 ^(b, c) | -1 | -2 ^(d) |
| Non land system specific | <i>Impact on infrastructure</i> 2.6 | • No impact to any pastoral, tourist or production infrastructure. | • No observable repair or damage to infrastructure. | • Any impact to infrastructure has been reported and reinstated or repaired. | • Repair to damaged infrastructure is incomplete or inappropriate. • Damage has not been reported. | • Damage to any infrastructure has been left unrepaired and not reported. |
| | <i>Visual impact</i> 2.5, 2.7 | • No evidence of seismic operations. | • Only wheel tracks are evident. • Line weaves. • Line of sight is impaired. | • Established roads and tracks have been re-shouldered. • Doglegs have been placed at established roads and tracks in vegetated areas. • Dozer or grader has been walked 40 m either side of established road or track. • Line weaves through vegetated areas. • Line of sight is impaired. | • No doglegs at established roads or tracks in vegetated areas. • No weaving through vegetated areas. • Line of sight is unimpaired. | • Line is clearly evident and dominates the landscape. |
| | <i>Uphole site restoration</i> 2.3, 2.5 ^(e) | • No evidence of upholes. | • No evidence of cuttings. • Some evidence of operations. | • Cuttings are evident but dispersed around hole. • No subsidence. | • Hole is plugged. • Cuttings form mound <0.5 m high. • Subsidence is evident. | • Hole is open. • Cuttings form mound >0.5 m high. |
| | <i>Pollution or litter</i> 2.1, 2.2, 2.3, 2.5 | • No pollution or litter. | • No evidence of water or oil pollution. • Maximum of 1 pin flag/km. • No other litter. | • Waste water and vehicle oil spills have been managed appropriately. • Maximum of 2 pin flags/km. • Maximum of 1 item of other litter/km. | • Waste water forms ponds or extensive boggy ground. • Vehicle oil spills have not been remedied. • Maximum of 3–4 pin flags/km. • Maximum of 1–4 items of other litter/km. | • Extensive waste water ponding. • Oil spills of more than 20 L have not been remedied. • Five or more pin flags/km. • Five or more items of other litter/km. |
| Dunefield | <i>Impact on vegetation</i> 2.1, 2.2 ^(f) | • No removal of vegetation. | • No removal of Priority 3 shrubs <1 m high. | • No removal of Priority 1 and 2 vegetation. • No removal of Priority 3 shrubs >2 m high. • Less than 30% of tree branches have been removed. | • Priority 1 or 2 vegetation <2 m high have been removed, including rootstock. • Priority 3 shrubs >2 m high have been removed, including rootstock. | • Priority 1 or 2 vegetation >2 m high have been removed, including rootstock. |
| | <i>Disturbance to land surface</i> 2.2, 2.3 ^(e) | • No dune cuts. • No windrows. | • Dune cuts are <0.5 m deep. • Windrows in swale are <100 mm high. | • Dune crest cuts are 0.5–2 m deep. • Side cuts are <1.5 m deep. • Sand is stacked along side of cut. • Windrows in swale are <0.3 m high. • Clay-rich dune cuts are <1 m deep. | • Dune crest cuts are 2–4 m deep. • Side cuts are 1.5–3 m deep. • Minor ramping of sand onto swale. • Windrows in swale are 0.3–0.5 m high. • Clay-rich dune cuts are >1 m deep but rehabilitated. • Off line trafficking is evident. | • Dune crest cuts are >4 m deep. • Extensive ramping of sand onto swale. • Side cuts are >3 m deep. • Claypans have been cut. • Windrows in swales are >0.5 m high. |

(../cont.)

(Table A2.2 cont.)

| LAND SYSTEM | MEASURE (Associated goals) (a) | SCORE | | | | |
|----------------------------|--|---|--|--|---|---|
| | | +2 ^(b, c) | +1 ^(b, c) | 0 ^(b, c) | -1 | -2 ^(d) |
| Floodplain and wetlands | Impact on vegetation 2.1, 2.2 ^(f) | • No removal of vegetation. | • No removal of Priority 3 shrubs 1–2 m high. | • No removal of Priority 1 and 2 vegetation. • No removal of Priority 3 shrubs >2 m high. • Less than 30% of tree branches have been removed. • Rootstock is intact. | • Priority 1 and 2 vegetation <2 m high have been removed. • Priority 3 shrubs >2 m high have been removed. • Rootstock is intact. | • Trees and/or shrubs >2 m high have been removed. • Rootstock has been removed. |
| | Disturbance to land surface 2.2, 2.3, 2.4, 2.5 ^(e) | • No windrows. • No interference with drainage channels. | • Windrows are <100 mm high for >50% of line. • OLimited creek banks <0.5 m high have been cut. | • Windrows are <100 mm high. • Creek banks 0.5–1 m high have been cut. • Creeks are not blocked. • Wheel tracks are <100 mm deep. | • Windrows are <0.3 m high. • Creek banks 1–2 m high have been cut and not restored. • Creeks are blocked by material <1 m deep. | • Windrows are >0.3 m high. • Creek banks >2 m high have been cut. • Creeks are blocked by material >1 m deep. • Wheel tracks are >0.2 m deep. • Soil compaction is evident. |
| Gibber plain and tableland | Impact on vegetation 2.1, 2.2 | • No disturbance to vegetation. | • No removal of vegetation. | • Maximum of two trees 1–3 m high have been unavoidably removed at creek crossings. • Less than 30% of tree branches have been removed. • Creek crossings are doglegged. | • Vegetation has been removed unnecessarily. • Three or more trees 1–3 m high have been removed at creek crossings. | • Trees have been removed unnecessarily. • Two or more trees >3 m high have been removed at creek crossings. |
| | Disturbance to land surface 2.2, 2.3, 2.5 ^(e) | • No evidence of seismic line. | • OLimited wheel tracks are evident. | • Line has been rolled or walked. • No blade work. • Creek banks have been cut OLimited where necessary. • Creeks are not blocked. | • Creek banks 1–2 m high have been cut and not restored. • Creeks are blocked by material <1 m deep. • 'Windrows' ^(d) exist but are <50 mm high. • Off line trafficking is evident. | • Gibber mantle has been removed. • Creek banks >2 m high have been cut and not restored. • Creeks are blocked by material >1 m deep. • 'Windrows' ^(g) are >50 mm high. |
| Salt lake | Disturbance to land surface 2.3, 2.5 ^(e) | • No evidence of seismic line. | • No evidence of shotholes. • Little evidence of foot trafficking. | • OLimited footprints are evident. • No significant evidence of shotholes. | • Wheel tracks are <0.2 m deep. • Minor evidence of shotholes. | • Wheel tracks are >0.2 m deep. • Bog holes are evident. • Dominant evidence of shotholes (e.g. cratering, blow out, discolouration). |

(a) Goals under Objective 2:

- 2.1 Clearing or other impacts on native vegetation are minimised.
- 2.2 Disturbance or other impacts on native fauna and their habitats are minimised.
- 2.3 Impact on soil is minimised.
- 2.4 Impact on surface drainage is minimised
- 2.5 Visual impact of operations (including litter) is minimised.
- 2.6 Impact on other land users is minimised.
- 2.7 Third party use of sites, following the completion of operations, is discouraged.

(b) If any criterion (dot point) within a -1 or -2 cell occurs, then a score of -1 or -2 will be allocated.

-
- (c) For 0,+1 and +2 cells, all relevant criteria (dot point) within the cell must be satisfied to score at that level.
 - (d) Some criteria at -2 level may also be subject to defined conditions, but are included in this table to ensure that they are clearly identified.
 - (e) All vertical measurements to be measured from normal ground surface.
 - (f) Priority classification refers to Wiltshire and Schmidt (1977).
 - (g) 'Windrows' in this context means mounding of gibbers through the action of wheel trafficking and associated dispersal of gibbers

GAS criteria for assessing the level of rehabilitation of seismic lines in the Cooper and Eromanga Basins, South Australia

| LAND SYSTEM | MEASURE (Associated goals) (a) | SCORE | | | | |
|---------------------------------|---|--|---|---|--|--|
| | | +2 ^(b,c) | +1 ^(b,c) | 0 ^(b,c) | -1 | -2 ^(d) |
| Non land system specific | <i>Vegetation regrowth</i> 2.1, 2.2 | <ul style="list-style-type: none"> Line is virtually indistinguishable from the surrounding flora. All vegetation has approximately the same natural variability on or off line. | <ul style="list-style-type: none"> Vegetation on line is well established, but is oLimitedly ~50% of the height and distribution of the surrounding flora. | <ul style="list-style-type: none"> Regrowth is evident; new shoots are appearing (grasses, shrubs, annuals). Density of new vegetation is ~50% of that of the surrounding vegetation. No weed infestation. | <ul style="list-style-type: none"> Some regrowth is evident, but at a density well below 50% of the surrounding vegetation. Some weed infestation. | <ul style="list-style-type: none"> Line is clearly distinguishable from surrounding flora. Extensive weed infestation. |
| | <i>Visual impact</i> 2.5 | <ul style="list-style-type: none"> No evidence of seismic operations. | <ul style="list-style-type: none"> Line is oLimitedly evident when occupying a known reference point. | <ul style="list-style-type: none"> Line weaves through vegetated areas. Line of sight is impaired. | <ul style="list-style-type: none"> No doglegs in vegetated areas. No weaving. Line of sight is unimpaired. | <ul style="list-style-type: none"> Line is clearly evident and dominates the landscape. |
| | <i>Third party use</i> 2.7 | <ul style="list-style-type: none"> No third party use. | <ul style="list-style-type: none"> Very little evidence of third party use. | <ul style="list-style-type: none"> Little evidence of third party use. | <ul style="list-style-type: none"> Significant third party use. | <ul style="list-style-type: none"> Line has become a major track. |
| | <i>Uphole site restoration</i> 2.3, 2.5 ^(e) | <ul style="list-style-type: none"> No evidence of upholes. | <ul style="list-style-type: none"> Evidence of upholes is difficult to discern. | <ul style="list-style-type: none"> Cuttings are evident but dispersed around hole. No subsidence. | <ul style="list-style-type: none"> Hole is plugged. Cuttings form mound <0.3 m high. Subsidence is evident. | <ul style="list-style-type: none"> Hole is open. Cuttings form mound >0.3 m high. |
| | <i>Pollution or litter</i> 2.1, 2.2, 2.3, 2.5 | <ul style="list-style-type: none"> No pollution or litter. | <ul style="list-style-type: none"> No water or oil pollution. Maximum of 1 pin flag/2 km. No other litter. | <ul style="list-style-type: none"> No evidence of water or oil pollution. Maximum of 1 pin flag/km. No other litter. | <ul style="list-style-type: none"> Minor evidence of vehicle oil spills. Maximum of 2 pin flags/km. Maximum of 1 item of other litter/km. | <ul style="list-style-type: none"> Waste water has changed the microenvironment. Oil spillage is clearly evident. Three or more pin flags/km. Two or more items of other litter/km. |
| Dunefield | <i>Erosion</i> 2.3 ^(e) | <ul style="list-style-type: none"> No evidence of erosion. | <ul style="list-style-type: none"> Minor localised erosion. | <ul style="list-style-type: none"> Minor erosion. No gullies. | <ul style="list-style-type: none"> Significant erosion. Gullies <0.3 m deep have formed. Floodwaters have been diverted along seismic lines. | <ul style="list-style-type: none"> Severe erosion. Gullies >0.3 m deep have formed. Watercourses have been altered by seismic line; line has become a creek. |
| | <i>Disturbance to land surface</i> 2.3, 2.5 ^(e) | <ul style="list-style-type: none"> No evidence of seismic operations. | <ul style="list-style-type: none"> Dune cuts <0.5 m deep are still evident. Windrows in swales are <100 mm high and occur for <50% of line. Disturbance to dune flanks is barely visible. | <ul style="list-style-type: none"> Dune cuts <1 m deep are still evident, providing cut is not vertical. Side cuts are <0.5 m deep. Windrows in swales are <100 mm high. | <ul style="list-style-type: none"> Dune cuts are 1–3 m deep. Side cuts are <2 m deep. Windrows are <0.3 m high. | <ul style="list-style-type: none"> Dune cuts are >3 m deep. Side cuts are >2 m deep. Dune cuts are vertical. Sand is ramped into corridor. Windrows are >0.3 m high. |

(…/cont.)

(Table A2.3 cont.)

| LAND SYSTEM | MEASURE (Associated goals) (a) | SCORE | | | | |
|-----------------------------------|---|--------------------------------------|---|---|---|---|
| | | +2 ^(b,c) | +1 ^(b,c) | 0 ^(b,c) | -1 | -2 ^(d) |
| Floodplain and wetlands | <i>Disturbance to land surface</i> 2.2, 2.3, 2.4, 2.5 ^(e) | • No evidence of seismic operations. | • Windrows are <50 mm high and occur for <50% of line. • Limited wheel tracks are evident. | • Windrows are <50 mm high. • Creek bank cuts <1 m deep have reformed. • Creeks are not blocked. | • Windrows are consistently <100 mm high. • Creek bank cuts < 2 m deep have not reformed. • Creeks are blocked by material <1 m deep. • Wheel tracks are <100 mm deep. | • Windrows are consistently >100 mm high. • Creek bank cuts >2 m deep have not reformed. • Creeks are blocked by material >1 m deep. • Wheel tracks are >100 mm deep. • Soil compaction is evident. |
| Gibber plain and tableland | <i>Disturbance to land surface</i> 2.2, 2.3, 2.5 ^(e,f) | • No evidence of seismic operations. | • Slight evidence of wheel tracks. | • Wheel tracks are evident but <50 mm deep. • Creeks are not blocked. • No 'windrows' ^(f) . | • Wheel tracks are >50 mm deep. • Creek banks have not reformed. • 'Windrows' ^(f) exist but are <50 mm high. | • Creeks are blocked. • 'Windrows' ^(f) are >50 mm high. • Significant evidence of erosion. |
| Salt lake | <i>Disturbance to land surface</i> 2.3, 2.4 ^(e) | • No evidence of seismic operations. | • Little evidence of seismic operations. • No evidence of shotholes. | • No wheel tracks are evident. • Little evidence of foot trafficking. • No significant evidence of shotholes. | • Wheel tracks are <0.2 m deep. • Minor evidence of shotholes. | • Wheel tracks are >0.2 m deep. • Bog holes are evident. • Dominant evidence of shotholes (e.g. cratering, blow out, discolouration) |

(a) Goals under Objective 2:

- 2.1 Clearing or other impacts on native vegetation are minimised.
- 2.2 Disturbance or other impacts on native fauna and their habitats are minimised.
- 2.3 Impact on soil is minimised.
- 2.4 Impact on surface drainage is minimised.
- 2.5 Visual impact of operations (including litter) is minimised.
- 2.6 Impact on other land users is minimised.
- 2.7 Third party use of sites, following the completion of operations, is discouraged.

(b) If any criterion (dot point) within a -1 or -2 cell occurs, then a score of -1 or -2 will be allocated.

(c) For 0,+1 and +2 cells, all relevant criteria (dot point) within the cell must be satisfied to score at that level.

(d) Some criteria at -2 level may also be subject to defined conditions, but are included in this table to ensure that they are clearly identified.

(e) **All vertical measurements to be measured from normal ground surface**

GAS scores for assessing seismic lines on completion of survey in the Cooper Basin, South Australia

Beach Petroleum LIMITED: 2005 Discus Seismic Survey: Recorded October 12th to 21st, 2005: Audited by: Bruce Beer

| LAND SYSTEM (Locations) | MEASURE (Associated goals) ^(a) | SCORE | | | | |
|---|--|----------------------|----------------------|---------------------|-----|-------------------|
| | | +2 ^(b, c) | +1 ^(b, c) | 0 ^(b, c) | -1 | -2 ^(d) |
| Non land system specific A. EMP-1 looking northeast B. EMP-1 looking southwest C. EMP-2 looking northeast D. EMP-2 looking southwest E. EMP-3 looking east F. EMP-3 looking west | Impact on infrastructure 2.6 | | | • N/A | • | • |
| | Visual impact 2.5, 2.7 | • | • | A, B, D, E, F | • C | • |
| | Uphole site restoration 2.3, 2.5 ^(e) | • | • | N/A | • | • |
| | Note: GAS scores refer to the area 500m either side of the EMP location Pollution or litter 2.1, 2.2, 2.3, 2.5 | A, B, C, D, E, F | • | | • | • |
| Dunefield | Impact on vegetation 2.1, 2.2 ^(f) | • | A, B, C, D, E, F | | • | • |
| | Disturbance to land surface 2.2, 2.3 ^(e) | • | A, B, C, D, E, F | | • | • |

(.../cont.)

| LAND SYSTEM | MEASURE (Associated goals) ^(a) | SCORE | | | | |
|----------------------------|--|----------------------|----------------------|---------------------|----|-------------------|
| | | +2 ^(b, c) | +1 ^(b, c) | 0 ^(b, c) | -1 | -2 ^(d) |
| Floodplain and wetlands | Impact on vegetation 2.1, 2.2 ^(f) | • | | • N/A | • | • |
| | Disturbance to land surface 2.2, 2.3, 2.4, 2.5 ^(e) | • | | • N/A | • | • |
| Gibber plain and tableland | Impact on vegetation 2.1, 2.2 | • | • | • N/A | • | • |
| | Disturbance to land surface 2.2, 2.3, 2.5 ^(e) | • | • | • N/A | • | • |
| Salt lake | Disturbance to land surface 2.3, 2.5 ^(e) | • | • | • N/A | • | • |

(a) Goals under Objective 2:

- 2.1 Clearing or other impacts on native vegetation are minimised.
- 2.2 Disturbance or other impacts on native fauna and their habitats are minimised.
- 2.3 Impact on soil is minimised.
- 2.4 Impact on surface drainage is minimised
- 2.5 Visual impact of operations (including litter) is minimised.
- 2.6 Impact on other land users is minimised.
- 2.7 Third party use of sites, following the completion of operations, is discouraged.

(b) If any criterion (dot point) within a -1 or -2 cell occurs, then a score of -1 or -2 will be allocated.

(c) For 0, +1 and +2 cells, all relevant criteria (dot point) within the cell must be satisfied to score at that level.

(d) Some criteria at -2 level may also be subject to defined conditions, but are included in this table to ensure that they are clearly identified.

(e) All vertical measurements to be measured from normal ground surface.

(f) Priority classification refers to Wiltshire and Schmidt (1977).

(g) 'Windrows' in this context means mounding of gibbers through the action of wheel trafficking and associated dispersal of gibbers

GAS scores for assessing the level of rehabilitation of seismic lines in the Cooper and Eromanga Basins, South Australia

Beach Petroleum LIMITED: 2005 Discus Seismic Survey: Recorded October 12th to 21st, 2005: Audited by: ?

| LAND SYSTEM | MEASURE (Associated goals) ^(a) | SCORE | | | | |
|---|---|---------------------|---------------------|--------------------|----|-------------------|
| | | +2 ^(b,c) | +1 ^(b,c) | 0 ^(b,c) | -1 | -2 ^(d) |
| Non land system specific A. EMP-1 looking northeast B. EMP-1 looking southwest C. EMP-2 looking northeast D. EMP-2 looking southwest E. EMP-3 looking east F. EMP-3 looking west | <i>Vegetation regrowth</i> 2.1, 2.2 | • | • | • | • | • |
| | <i>Visual impact</i> 2.5 | • | • | • | • | • |
| | <i>Third party use</i> 2.7 | • | • | • | • | • |
| | <i>Uphole site restoration</i> 2.3, 2.5 ^(e) | • | • | • | • | • |
| | <i>Pollution or litter</i> 2.1, 2.2, 2.3, 2.5 | • | • | • | • | • |
| | <i>Erosion</i> 2.3 ^(e) | • | • | • | • | • |
| Dunefield | <i>Disturbance to land surface</i> 2.3, 2.5 ^(e) | • | • | • | | • |

| LAND SYSTEM | MEASURE (Associated goals) ^(a) | SCORE | | | | |
|----------------------------|--|---------------------|---------------------|--------------------|----|-------------------|
| | | +2 ^(b,c) | +1 ^(b,c) | 0 ^(b,c) | -1 | -2 ^(d) |
| Floodplain and wetlands | Disturbance to land surface 2.2, 2.3, 2.4, 2.5 ^(e) | | • | • | • | • |
| Gibber plain and tableland | Disturbance to land surface 2.2, 2.3, 2.5 ^(e,f) | • | • | • | • | • |
| Salt lake | Disturbance to land surface 2.3, 2.4 ^(e) | • | • | • | • | • |

(a) Goals under Objective 2:

- 2.1 Clearing or other impacts on native vegetation are minimised.
- 2.2 Disturbance or other impacts on native fauna and their habitats are minimised.
- 2.3 Impact on soil is minimised.
- 2.4 Impact on surface drainage is minimised.
- 2.5 Visual impact of operations (including litter) is minimised.
- 2.6 Impact on other land users is minimised.
- 2.7 Third party use of sites, following the completion of operations, is discouraged.


(b) If any criterion (dot point) within a -1 or -2 cell occurs, then a score of -1 or -2 will be allocated.

(c) For 0, +1 and +2 cells, all relevant criteria (dot point) within the cell must be satisfied to score at that level.

(d) Some criteria at -2 level may also be subject to defined conditions, but are included in this table to ensure that they are clearly identified.

(e) All vertical measurements to be measured from normal ground surface.

(f) 'Windrows' in this context means mounding of gibbers through the action of wheel trafficking and associated dispersal of gibbers away from wheel tracks.



Legend

Existing Lines

Reprocessed Lines

2005 Lines


2005 Upholes

EMP Locations

84-SFW

84-SXY

BC05-01



UNIVERSAL TRANSVERSE MERCATOR PROJECTION
G.R.S. 1980 SPHEROID
CENTRAL MERIDIAN 141 00 00 E
Mapsheet datum: "GDA94"

Beach Petroleum Ltd

2005 Discus Seismic Survey
PEL 107
New and Reprocessed Lines
Base Map

Scale: 1:50000

Date: January 30, 2006

End No:

Contour Interval: dcr

Author: dcr

Map File:

2